

graficul de executare a traseului de termoficare

Graficul de executarea lucrarilor

Obiectul:

Nr	Denumirea procesului	Denumirea lucrarilor	Durata lucrarilor, zile	Zile lucrătoare																																			Responsabil										
				Martie							Aprilie							Mai							5																								
				13	14	15	16	17	20	21	22	23	24	27	28	29	30	31	3	4	5	6	7	10		11	12	13	14	17	18	19	20	21	24	25	26	27		28	1	2	3	6	7	8	9	10	11
1	Organizare de santier	2	3	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	5
1	Lucrari de excavare si umplerea la traseul de termoficare	Completarea obiectului cu materiale	plan 8	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	Morari V
2	Lucrari de excavare si umplerea la traseul de termoficare	Pregatirea traseului de termoficare	plan 8	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	Morari V
3	Montarea tevilor si elementelor de termoficare	Excavarea transeelor	plan 43	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	Morari V
		Umplerea transeelor cu compactare strat cu strat	plan 4	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	Morari V
6	Măsurii pentru testare la conductele de termoficare	Montarea, sudarea si imbinarea tevilor de termoficare	plan 38	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	Morari V
		Umplerea 20 cm , compactarea cu nisip și așezarea benzii	plan 6	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	Morari V
7	Lucrari de constructie a caminului termic	Testarea traseului de termoficare	plan 3	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	Morari V
7	Lucrari de constructie a caminului termic	Montarea elementelor din beton	plan 15	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	Morari V

Semnat:

Nume: **Rusu Nicolae**

Functia in cadrul întreprinderii: **Director**

Denumirea întreprinderii: **SRL "Telsistel"**

