

GRAFIC DE EXECUTIE- RECONSTRUCTIE SP BRINCENI DRUMUL CRITIC

Activity ID	Activity Name	Duration	Start	Finish	2025												2026			
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
RECONSTRUCTIA SP BRICENI					03-Feb-25 → 03-Feb-26															
START PROJECT					03-Feb-25 → 06-Jun-25															
A1000	Start Proiect	0	03-Feb-25*		03-Feb-25															
A1010	Ordin de Incepere	0	03-Feb-25		03-Feb-25															
A1020	Proiectare	90	03-Feb-25	06-Jun-25	03-Feb-25 → 06-Jun-25															
START PROJECT-1					09-Jun-25 → 23-Jan-26															
A1035	Aprovizionare cu materiale/echipamente	140	09-Jun-25	19-Dec-25	09-Jun-25 → 19-Dec-25															
A1060	Montare SRM	15	22-Dec-25	09-Jan-26	22-Dec-25 → 09-Jan-26															
A1070	Punere in functiune	4	12-Jan-26	15-Jan-26	12-Jan-26 → 15-Jan-26															
A1080	Demontare Instalatie existenta, cu transport inclus	6	16-Jan-26	23-Jan-26	16-Jan-26 → 23-Jan-26															
INTOCMIRE DOCUMENTATIE SI CARTE TEHNICA					16-Jun-25 → 02-Feb-26															
A1090	Realizare carte tehnica	160	16-Jun-25	23-Jan-26	16-Jun-25 → 23-Jan-26															
A1100	Intocmire PV finalizare lucrari	6	26-Jan-26	02-Feb-26	26-Jan-26 → 02-Feb-26															
FINALIZARE PROIECT					03-Feb-26 → 03-Feb-26															
A1110	Finalizare Proiect	1	03-Feb-26	03-Feb-26	03-Feb-26 → 03-Feb-26															

- Critical Remaining Work
- % Complete
- Current Bar
- Summary
- Milestone

RECONSTRUCTIE BRINCENI			
Date	Revision	Checked	Approved
20-Nov-24	01		