

Antreprenor S.R.L. Telsistel  
 (denumirea)

Investitor S.A. Termoelectrica  
 (denumirea)

Obiect **Retelele termice**  
**str.Calea Iesilor 73**

*Racord nou*

*Contract nr. 2021-044 din 16.04.2021*

*PMT 2021*

Valoarea lucrarilor executate **4 388 011,52 lei**

*Reconstituire  
 Col: 2318*

**Proces - verbal**  
 de receptie a lucrarilor executate  
 pe IX an 2021.

Nr crt.	Simbol norme	Denumire lucrari	U.M.	Cantitate	Pret inclusiv salariu (lei/U.M.)	Valoare inclusiv salariu (col.5xcol.6) (lei/U.M.)
1	2	3	4	5	6	7
<b>1. Lucrari de sapatura</b>						
1	DC04B	Taierea cu masina cu discuri diamantate a rosturilor de contractie si dilatatie in betonul de uzura la drumuri ((Резка машиной с алмазными дисками температурных и деформационных швов в износостойком бетоне дорог)	m	877,06	52,14 16,72	45 731,14 14 665,67
2	D1109	Decaparea mecanizata a imbracamintei din beton asfaltic (Разборка существующего асфальтобетонного покрытия механизированным способом)	m3	76,20	190,45 92,26	14 512,18 7 029,91
3	TsC02D1	Sapatura mecanica cu excavator pe pneuri de	100 m3	0,76	1 507,32	1 145,56

2	3	4	5	6	7
	Beneficiu de deviz	3 %			106 505,13
	Total				3 656 676,27
	TVA	20 %			731 335,25
	<b>TOTAL proces-verbal: Inclusiv salariu</b>				<b>4 388 011,52</b>
					<b>297 079,25</b>

INTOCMIT:  
Antreprenor general

Investitor

APROBAT:

**S.R.L. "TELSISTEL"**  
(denumirea)

**S.A. "TERMoeLECTRICA"**  
(denumirea)


Director

Director general

**Nicolae Rusu**

(funcția, numele, prenumele, semnătura)

L.S.



**Veaceslav Eni**

(funcția, numele, prenumele, semnătura)

L.S.

