

WORK COMPLETION REPORT

Project Name	Strengthening social cohesion and resilience of Moldovan society to the challenges of hosting Ukrainian refugees” with the shorter project name, “Moldova Stability & Resilience Project (SRP).”
HI Project Code	FK81_032
Reference PR	PSR-MOL-23-CHIS-074
Reference Contract Code	MOL-WOR-ACC-CHIS-2023-21
Contractor	MBC Company
Reporting Site	SOS Autism’s building location: or. Chisinau, str. Grenoble 191, cl G
Reporting Period	01 November 2023 – 27 December 2023

LOT - 1				
	Lucrari si materiale/ Works and materials	Unit. de mas.	Cant/Qty	Completed Yes/No
Tambur/Annexe				
1	Demontare pragului existent/Dismantling the existing threshold	m3	6.5	yes
2	Demontare acoperis ardezie si sarpanta/ Dismantling the slate roof and the frame	m2	23	yes
3	Demontare usa/ Dismantling the door	buc	3	yes
4	Demontare pardosea/ Dismantling the floor	m2	20.4	yes
5	Executarea carcusei de metal pentru acoperis si cozoroc (inclusiv fundatiile sub pilonii noi)/ Execution of the metal casing for the roof and canopy (including the foundations under the new pillars)	buc / pcs	1	yes
6	Montare acoperis din panouri SW 100 mm/ Installation of a roof made of SW 100 mm panels	m2	35	yes
7	Montarea acoperis tabla cutata/ Installation of a corrugated iron roof	m2	0	yes

8	Turnarea pragului si pantei p-u PD inclusiv cofrarea si armarea/ Casting of thresholds and slopes for disabled people, including formwork and reinforcement	m3	12	yes
9	Placarea pragului cu gresie/ Paving the threshold with tiles	m2	17.27	yes
10	Montare balustrada/ Railing installation	m	14	yes
11	Placarea peretilor cu GK hidrofob/ Cladding the walls with hydrophobic plasterboard	m2	68.5	yes
12	Finisarea peretilor inclusiv vopsirea/ Finishing the walls including painting	m2	68.5	yes
13	Inchiderea perimetrului a peretilor cu acoperisul / Perimeter closure of the walls with the roof	ml	13.75	yes
14	Montarea usii/ Installing doors	buc/pcs	3	yes
15	Turnarea sapei de egalizare/ Pouring the leveling hoe	m2	20.4	yes
16	Montare gresie 600x600/ Installation of 600x600 tiles	m2	20.4	yes
17	Montare plinte/ Installation of plinths	m2	25.4	yes
18	Montare sistem electric (iluminare, prize, intr)/ Electrical system installation (lighting, sockets)	set	1	yes
19	Montare tavan tip "Armstrong"/"Armstrong" type ceiling mounting	m2	20.4	yes
20	Finisarea exterioara a peretilor cu "siding"/External finishing of the walls with "siding"	m2	48	yes
21	Montarea convectoare ELE (1,5Kw)/ Installing the ELE convactor (1.5Kw)	buc/pcs	2	yes
22	Evacuare gunoi inclusiv manipularea si incarcarea/Garbage disposal including handling and loading	cont	2	yes
Sala De Evenimente/Event Hall				
1	Demontare sistem de incalzire/Dismantling the heating system	set	1	yes

2	Demontare usa cu prag betonat/Dismantling the door with concrete threshold	buc/pcs	1	yes
3	Demontarea linoleum /Removing linoleum	m2	49	yes
4	Placarea peretilor cu GK hidrofob/ Cladding the walls with hydrophobic plasterboard	m2	78	yes
5	Finisarea peretilor inclusiv vopsirea/Finishing the walls including painting	m2	78	yes
6	Montarea usi/Installing doors	buc/pcs	1	yes
7	Turnarea sapei de egalizare/Pouring the leveling hoe	m2	49	yes
8	Montare gresie 600x600/Installation of 600x600 tiles	m2	49	yes
9	Montare plinte/Installation of plinths	m2	25.4	yes
10	Montare sistem electric (iluminare, prize, intr)/ Electrical system installation (lighting, sockets)	set	1	yes
11	Montare tavan tip "Armstrong"/"Armstrong" type ceiling mounting	m2	49	yes
12	Montarea convectoare ELE (1,5Kw)/ Installing the ELE convector (1.5Kw)	Buc/pcs	4	yes
13	Evacuare gunoi inclusiv manipularea si incarcarea/Garbage disposal including handling and loading	cont	1	yes
Tambur Cu Pante Pentru Personae Cu Dizabilitati Annexe With Slopes For Disabled People				
1	Demontare geamuri/Window removal	Buc/pcs	0	
2	Demontare sistem de incalzire/Dismantling the heating system	set	1	yes
3	Demontare usa de metal/Removing the metal door	buc/pcs	1	yes
4	Demolare pereti/Demolition of walls	m2	34	yes
5	Demontare pardosea (pentru pante PD)/ Dismantling the floor (for disabled people)	m3	1.2	yes
6	Prelucrarea antimucegai a peretilor/Anti-mold treatment of the walls	m2	37.2	yes

7	Montare pereti cu GK/Installation of plasterboard walls	m2	34	yes
8	Placare pereti GK/Cladding the walls with plasterboard	m2	37.2	yes
9	Finisarea peretilor inclusiv vopsirea/Finishing the walls including painting	m2	109	yes
10	Evacuare gunoi inclusiv manipularea si incarcarea/Garbage disposal including handling and loading	Cont/Unit	2	yes
Lucrari In Blocul Principal/Works In The Main Block				
1	Montare amortizator cu opritor/Damper assembly with stopper	buc/pcs	1	yes
2	Montare sistem de securizare geamuri "winBlock"/Installing the "winBlock" window security system	buc/pcs	32	yes
3	Demontarea praguri/Removing thresholds	buc/pcs	2	yes
4	Inlocuirea unui plafon electric/Replacing an electric ceiling	buc/pcs	1	yes

	NAME	POSITION	DATE	SIGNATURE & STAMP
HI Program Representative	Carissa GALLA	IHA Project Manager	27/12/2023	
Construction Company	Vladislav BOTNARENCO	Administrator of MBC Company	27/12/2023	
Partner Organisation	Aliona DUMITRAȘ	Executive Director	27/12/2023	 