

ID	Task Name	Duration	Start	Finish												
1	Lucrari complexe privind proiectarea si executarea lucrarilor de electro-montaj, pornire-reglare, automatizare a sistemului mijloacelor vizuale (balizajul luminos) de navigare aeriana CAT III Aeroportul International Chisinau (LUKK)	120 days	03.02.2025	02.06.2025												
2	Semnare contract	1 day	03.02.2025	03.02.2025												
3	Ordin incepere	1 day	04.02.2025	04.02.2025												
4	Proiectare faza 1 - minimala CAT 3	21 days	05.02.2025	25.02.2025												
5	Obtinere avize	14 days	26.02.2025	11.03.2025												
6	Proiectare faza finala CAT 3	98 days	05.02.2025	13.05.2025												
7	Procurare echipamente faza 1	84 days	12.02.2025	06.05.2025												
8	Executie faza 1 minimala CAT 3	84 days	10.03.2025	01.06.2025												
9	Receptie	1 day	02.06.2025	02.06.2025												



GRAFIC DE PRESTARE SI EXECUTIE	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			