

# KEMA TYPE TEST CERTIFICATE OF SHORT-CIRCUIT PERFORMANCE

**Object** A three-phase oil-immersed power transformer with on-load tap-changer **2300-15**

**Type** SFZ-26000/132 **Serial No.** 1522043

Rated power 26000 kVA  
 Rated voltage 132 kV ± 11 × 0,91% / 11,5 kV  
 Connection symbol Dyn11  
 Rated frequency 50 Hz

**Manufacturer** Shandong Dachi Electric Co., Ltd.,  
 Heze, China \*)

**Client** Shandong Dachi Electric Co., Ltd.,  
 Heze, China

**Tested by** KEMA Nederland B.V.,  
 Arnhem, The Netherlands

**Date of tests** 19 August to 28 October 2015

The object, constructed in accordance with the description, drawings and photographs incorporated in this Certificate, has been subjected to the series of proving tests in accordance with

## IEC 60076-5 (2006)

This Type Test Certificate has been issued by KEMA following exclusively the STL Guides.

The results are shown in the record of Proving Tests and the oscillograms attached hereto. The values obtained and the general performance are considered to comply with the above Standard with respect to the dynamic ability to withstand short-circuits.

This Certificate applies only to the object tested. The responsibility for conformity of any object having the same type references as that tested rests with the Manufacturer.

\*) as declared by the manufacturer

This Certificate consists of 71 pages in total.

KEMA Nederland B.V.



J.P. Fonteijne  
 Executive Vice President  
 KEMA Laboratories



Laboratories

Arnhem, 30 November 2015

## INFORMATION SHEET

### **1 KEMA Type Test Certificate**

A KEMA Type Test Certificate contains a record of a series of (type) tests carried out in accordance with a recognized standard. The equipment tested has fulfilled the requirements of this standard and the relevant ratings assigned by the manufacturer are endorsed by DNV GL. In addition, the test object's technical drawings have been verified and the condition of the test object after the tests is assessed and recorded. The Certificate contains the essential drawings and a description of the equipment tested. A KEMA Type Test Certificate signifies that the object meets all the requirements of the named subclauses of the standard. It can be identified by gold-embossed lettering on the cover and a gold seal on its front sheet.

The Certificate is applicable to the equipment tested only. DNV GL is responsible for the validity and the contents of the Certificate. The responsibility for conformity of any object having the same type references as the one tested rests with the manufacturer.

Detailed rules on types of certification are given in DNV GL's Certification procedure applicable to KEMA Laboratories.

### **2 KEMA Report of Performance**

A KEMA Report of Performance is issued when an object has successfully completed and passed a subset (but not all) of test programmes in accordance with a recognized standard. In addition, the test object's technical drawings have been verified and the condition of the test object after the tests is assessed and recorded. The report is applicable to the equipment tested only. A KEMA Report of Performance signifies that the object meets the requirements of the named subclauses of the standard. It can be identified by silver-embossed lettering on the cover and a silver seal on its front sheet.

The sentence on the front page of a KEMA Report of Performance will state that the tests have been carried out in accordance with ..... The object has complied with the relevant requirements.

### **3 KEMA Test Report**

A KEMA Test Report is issued in all other cases. Reasons for issuing a KEMA Test Report could be:

- Tests were performed according to the client's instructions.
- Tests were performed only partially according to the standard.
- No technical drawings were submitted for verification and/or no assessment of the condition of the test object after the tests was performed.
- The object failed one or more of the performed tests.

The KEMA Test Report can be identified by the grey-embossed lettering on the cover and grey seal on its front sheet.

In case the number of tests, the test procedure and the test parameters are based on a recognized standard and related to the ratings assigned by the manufacturer, the following sentence will appear on the front sheet. The tests have been carried out in accordance with the client's instructions. Test procedure and test parameters were based on ..... If the object does not pass the tests such behaviour will be mentioned on the front sheet. Verification of the drawings (if submitted) and assessment of the condition after the tests is only done on client's request.

When the tests, test procedure and/or test parameters are not in accordance with a recognized standard, the front sheet will state the tests have been carried out in accordance with client's instructions.

### **4 Official and uncontrolled test documents**

The official test documents of DNV GL are issued in bound form. Uncontrolled copies may be provided as loose sheets or as a digital file for convenience of reproduction by the client. The copyright has to be respected at all times.

### **5 Accreditation of KEMA Laboratories**

The KEMA Laboratories of DNV GL are accredited in accordance with ISO/IEC 17025 by the respective national accreditation bodies. The KEMA Laboratories in the Netherlands are in the RvA register under nos. L020, L218, K006, K009 and I049. The KEMA Laboratory in the United States is accredited by the A2LA under no. 0553.01. The KEMA Laboratory in the Czech Republic is accredited by CAI under no. 1035.



# TABLE OF CONTENTS

- 1 Identification of the object tested ..... 4
- 1.1 Ratings/characteristics of the object tested 4
- 1.2 Description of the object tested 4
- 1.3 List of drawings 4
  
- 2 General Information ..... 5
- 2.1 The tests were witnessed by 5
- 2.2 The tests were observed by 5
- 2.3 The transformer was inspected by 5
- 2.4 Accuracy of measurement 5
  
- 3 Legend ..... 6
  
- 4 Reactance measurement overview ..... 7
  
- 5 Summary of tests..... 8
  
- 6 Short-circuit tests ..... 10
- 6.1 Condition before test 10
- 6.2 Test circuit S01 11
- 6.3 Calculation sheet short-circuit current 12
- 6.4 Photographs before test 13
- 6.5 Test results and oscillograms 15
- 6.6 Condition after test 26
- 6.7 Photographs after test 27
  
- 7 Inspection of the active part ..... 29
- 7.1 Photographs during inspection 30
  
- 8 Drawings..... 34
  
- Appendix A Routine tests before the short-circuit tests ..... 38
- Appendix B Routine tests after the short-circuit tests..... 52

## 1 IDENTIFICATION OF THE OBJECT TESTED

### 1.1 Ratings/characteristics of the object tested

Voltage	132 kV $\pm$ 11 $\times$ 0,91% / 11,5 kV	X
Power	26000 kVA	
Current	113,7 A / 1305,3 A	
Short-circuit impedance	13,06 %	X
Connection symbol	Dyn11	
Cooling method	ONAF	
Frequency	50 Hz	X
Category	II	
Apparent system power	10000 MVA	

X = This rating has been proved by the tests of this Certificate.

### 1.2 Description of the object tested

A three-phase oil-immersed power transformer with on-load tap-changer

### 1.3 List of drawings

The manufacturer has guaranteed that the object submitted for tests has been manufactured in accordance with the following drawings and/or documents. KEMA has verified that these drawings and/or documents adequately represent the object tested. The manufacturer is responsible for the correctness of these drawings and/or documents and the technical data presented.

The following drawings and/or documents have been included in this Certificate:

Drawing no./document no.	Revision
8DB.860.6753.1	-
1DB.710.6753	-
0DB.319.6753.1	-
1DB.710.6753.2	-

The following drawings and/or documents are only listed for reference and are kept in KEMA's files:

Drawing no./document no.	Revision
5DB.640.6753.1	-
5DB.602.6753.1	-
5DB.516.6753.11	-
6DB.602.6753.2	-
5DB.516.6753.10	-
5DB.700.6753	-
5DB.602.6753.3	-
0DB.319.6753	-

## 2 GENERAL INFORMATION

### 2.1 The tests were witnessed by

<b>Name</b>	<b>Company</b>
Chen, G.	Shandong Dachi Electric Co., Ltd.,
Chen, X.	Heze, China
Xu, C.	

### 2.2 The tests were observed by

#### **Routine tests carried out before the short-circuit tests**

The routine tests carried out before the short-circuit tests were not witnessed by a KEMA inspector.

#### **Short-circuit tests**

<b>Name</b>	<b>Company</b>
Nijman, R.M.	KEMA Nederland B.V., Arnhem, The Netherlands

#### **Routine tests carried out after the short-circuit tests**

<b>Name</b>	<b>Company</b>
Houtepen, R.	KEMA Nederland B.V., Arnhem, The Netherlands

### 2.3 The transformer was inspected by

<b>Name</b>	<b>Company</b>
Houtepen, R.	KEMA Nederland B.V., Arnhem, The Netherlands

### 2.4 Accuracy of measurement

The guaranteed uncertainty for the measured voltages and currents taking into account the total measuring system, is less than 5%, unless mentioned otherwise.

### 3 LEGEND

#### Phase indications

If more than one phase is recorded on oscillogram, the phases are indicated by the digits 1, 2 and 3. These phases 1, 2 and 3 correspond to the phase values in the columns of the accompanying table, respectively from left to right.

#### Explanation of the letter symbols and abbreviations on the oscillograms

pu	Per unit (the reference length of one unit is represented by the black bar on the oscillogram)
I1pri	Primary current transformer
I1sec	Secondary current transformer
I2pri	Primary current transformer
I2sec	Secondary current transformer
I3pri	Primary current transformer
I3sec	Secondary current transformer
Itank	Tank current test object
U1S	Supply voltage
U2S	Supply voltage
U3S	Supply voltage

## 4 REACTANCE MEASUREMENT OVERVIEW

### Tap position 1

Test number	Reactance								
	Measured between the phases			Calculated per leg			Change per leg		
	$\Omega$			$\Omega$			%		
	A-B	A-C	B-C	A	B	C	A	B	C
Before tests	222,4	222,9	221,6	333,8	335,2	331,4	-	-	-
AT 150819-4005	222,4	222,9	221,6	333,7	335,3	331,5	0,0	0,0	0,0
AT 150819-4007	222,4	222,9	221,6	333,7	335,2	331,5	0,0	0,0	0,0
AT 150819-4008	222,4	222,9	221,6	333,7	335,2	331,4	0,0	0,0	0,0
After tests	222,4	222,9	221,7	333,7	335,3	331,6	0,0	0,0	0,0

### Tap position 12

Test number	Reactance								
	Measured between the phases			Calculated per leg			Change per leg		
	$\Omega$			$\Omega$			%		
	A-B	A-C	B-C	A	B	C	A	B	C
Before tests	175,1	174,9	174,4	263,0	262,5	261,1	-	-	-
AT 150819-4010	175,1	174,9	174,5	263,0	262,5	261,3	0,0	0,0	0,1
AT 150819-4011	175,1	174,9	174,5	263,1	262,6	261,2	0,0	0,0	0,0
AT 150819-4012	175,2	174,9	174,5	263,2	262,5	261,2	0,1	0,0	0,0
After tests	175,1	175,0	174,5	263,0	262,6	261,3	0,0	0,0	0,1

### Tap position 23

Test number	Reactance								
	Measured between the phases			Calculated per leg			Change per leg		
	$\Omega$			$\Omega$			%		
	A-B	A-C	B-C	A	B	C	A	B	C
Before tests	140,7	140,4	140,2	211,5	210,4	209,9	-	-	-
AT 150819-4014	140,7	140,4	140,2	211,5	210,5	210,0	0,0	0,0	0,1
AT 150819-4015	140,7	140,4	140,2	211,5	210,5	210,0	0,0	0,0	0,0
AT 150819-4016	140,7	140,4	140,2	211,5	210,5	210,0	0,0	0,0	0,1
After tests	140,7	140,4	140,2	211,5	210,5	210,0	0,0	0,0	0,1

### Maximum deviation

The maximum deviation in reactance per leg was 0,1%.

The maximum deviation allowed in accordance with IEC 60076-5 is 2,0%.

Note:

Reactance calculated per leg value as if primary windings are connected in star configuration

## 5 SUMMARY OF TESTS

<b>Short-circuit tests</b>								
Test no.			150819 4004	150819 4005	150819 4007	150819 4008	150819 4010	150819 4011
Tap position			1	1	1	1	12	12
	C	kV	73,8	78,6	78,7	79,5	72,2	72,1
Voltage, phase value, beginning	B	kV	69,2	77,7	77,8	78,6	71,0	71,1
	A	kV	72,8	78,9	78,8	79,6	72,0	72,0
	C	kV	72,2	78,3	78,4	79,1	71,7	71,8
Voltage, phase value, end	B	kV	67,9	77,5	77,5	78,3	70,7	70,9
	A	kV	71,9	78,5	78,4	79,3	71,6	71,7
	C	kA	-1,54	1,82	-1,80	1,85	1,25	-1,20
Current HV-winding, peak value	B	kA	-0,94	-0,98	-0,98	-0,99	2,04	-2,04
	A	kA	1,55	-1,80	1,78	-1,83	-2,17	2,11
	C	kA	0,59	0,68	0,68	0,69	0,80	0,79
Current HV-winding, phase value, beginning	B	kA	0,64	0,67	0,67	0,68	0,79	0,79
	A	kA	0,60	0,68	0,68	0,69	0,80	0,79
	C	kA	0,59	0,67	0,67	0,68	0,79	0,79
Current HV-winding, phase value, end	B	kA	0,63	0,67	0,67	0,68	0,78	0,78
	A	kA	0,60	0,68	0,68	0,68	0,79	0,79
	C	kA	0,59	0,68	0,68	0,69	0,80	0,79
Current HV-winding, phase value, average	B	kA	0,64	0,67	0,67	0,68	0,79	0,79
	A	kA	0,60	0,68	0,68	0,69	0,80	0,79
	C	kA	-16,5	18,8	-18,7	18,9	-18,8	19,0
Current LV-winding, peak value	B	kA	-16,6	18,4	-18,5	18,5	25,7	-25,8
	A	kA	21,1	-24,7	24,8	-24,7	-20,5	20,4
	C	kA	7,98	8,75	8,75	8,85	9,26	9,25
Current LV-winding, phase value, beginning	B	kA	8,04	8,77	8,77	8,86	9,22	9,24
	A	kA	7,68	8,86	8,89	8,93	9,34	9,37
	C	kA	7,94	8,70	8,69	8,78	9,18	9,18
Current LV-winding, phase value, end	B	kA	7,98	8,71	8,71	8,80	9,17	9,16
	A	kA	7,71	8,82	8,83	8,88	9,28	9,30
	C	kA	7,98	8,74	8,74	8,84	9,25	9,24
Current LV-winding, phase value, average	B	kA	8,04	8,77	8,77	8,86	9,22	9,23
	A	kA	7,32	8,42	8,44	8,93	9,34	9,37
	C	s	0,249	0,249	0,250	0,250	0,257	0,257
Current duration	B	s	0,249	0,249	0,250	0,250	0,255	0,256
	A	s	0,249	0,249	0,250	0,250	0,257	0,257

<b>Remarks</b>	
150819-4004	No visible disturbance. Test parameters below tolerance due to saturation of test stations transformers.
150819-4005	No visible disturbance.
150819-4007	No visible disturbance.
150819-4008	No visible disturbance.
150819-4010	No visible disturbance.
150819-4011	No visible disturbance.



<b>Short-circuit tests (continued)</b>							
Test no.			150819 4012	150819 4014	150819 4015	150819 4016	
Tap position			12	23	23	23	
	C	kV	72,3	64,9	64,9	64,8	
Voltage, phase value, beginning	B	kV	71,5	64,2	64,1	64,1	
	A	kV	72,5	64,9	65,0	65,0	
	C	kV	72,0	64,6	64,5	64,5	
Voltage, phase value, end	B	kV	71,1	63,8	63,7	63,7	
	A	kV	72,1	64,6	64,6	64,6	
	C	kA	1,19	-2,34	2,36	-2,34	
Current HV-winding, peak value	B	kA	2,08	2,34	-2,33	2,34	
	A	kA	-2,15	1,32	-1,35	1,32	
	C	kA	0,80	0,89	0,90	0,89	
Current HV-winding, phase value, beginning	B	kA	0,79	0,89	0,89	0,89	
	A	kA	0,80	0,89	0,90	0,89	
	C	kA	0,79	0,88	0,89	0,89	
Current HV-winding, phase value, end	B	kA	0,79	0,88	0,88	0,88	
	A	kA	0,79	0,88	0,89	0,88	
	C	kA	0,80	0,89	0,90	0,89	
Current HV-winding, phase value, average	B	kA	0,79	0,89	0,89	0,89	
	A	kA	0,80	0,89	0,89	0,89	
	C	kA	-19,5	-26,0	26,0	-26,1	
Current LV-winding, peak value	B	kA	25,8	19,6	-19,6	19,7	
	A	kA	-20,0	20,0	-19,9	20,0	
	C	kA	9,30	9,32	9,32	9,33	
Current LV-winding, phase value, beginning	B	kA	9,29	9,31	9,32	9,30	
	A	kA	9,38	9,43	9,37	9,43	
	C	kA	9,22	9,22	9,22	9,23	
Current LV-winding, phase value, end	B	kA	9,22	9,21	9,21	9,21	
	A	kA	9,31	9,33	9,30	9,33	
	C	kA	9,29	9,30	9,30	9,31	
Current LV-winding, phase value, average	B	kA	9,28	9,29	9,30	9,29	
	A	kA	9,38	9,42	9,37	9,43	
	C	s	0,257	0,263	0,263	0,263	
Current duration	B	s	0,256	0,264	0,263	0,263	
	A	s	0,257	0,264	0,264	0,264	

<b>Remarks</b>	
150819-4012	No visible disturbance.
150819-4014	No visible disturbance.
150819-4015	No visible disturbance.
150819-4016	No visible disturbance.

## 6 SHORT-CIRCUIT TESTS

### Standard and date

Standard	IEC 60076-5
Test date(s)	19 August 2015

### 6.1 Condition before test

Transformer previously subjected to routine test, carried out at the factory of the manufacturer without presence of a KEMA inspector, see Appendix A.


Supply to HV windings.

LV windings pre-set short-circuited by means of shunts and earthed.

Neutral point solidly earthed.

Tank earthed via an earth fault current indicating CT.

## 6.2 Test circuit S01



G = Generator	TO = Test Object	U = Voltage Measurement to earth
MB = Master Breaker	L = Reactor	I = Current Measurement
MS = Make Switch	R = Resistor	
PT = Power Transformer	C = Capacitor	

Supply		
Power	MVA	1768
Frequency	Hz	50
Phase(s)		3
Voltage	kV	162
Current	kA	6,3
Impedance	$\Omega$	14,8
Power factor		< 0,1
Neutral		not earthed

Voltage control elements added (supply)		
$C_s$	$\mu F$	0,79
$R_1$	$\Omega$	282

Load	
Short-circuit point	earthed

Remarks: -

### 6.3 Calculation sheet short-circuit current

System power of: 10000 MVA

System voltage of: 132 kV

Tap position	1 Max.	12 Nom.	23 Min.
Tap voltage	145,2 kV	132,0 kV	118,8 kV
Impedance voltage	13,69%	13,06%	12,95%
Resistance (75 °C)	0,41%	0,41%	0,49%

#### Tap position 1 Max.

Supply voltage: 145,2 kV

Terminal voltage: 143,0 kV

Short-circuit current	Minimum value	Rated	Maximum value
HV current	0,67 kA	0,74 kA	0,82 kA
LV current	8,45 kA	9,39 kA	10,33 kA
LV peak current	22,74 kA	23,94 kA	25,13 kA

HV reactance: 111,0  $\Omega$

HV inductance: 353,2 mH

#### Tap position 12 Nom.

Supply voltage: 132,0 kV

Terminal voltage: 129,4 kV

Short-circuit current	Minimum value	Rated	Maximum value
HV current	0,77 kA	0,85 kA	0,94 kA
LV current	8,82 kA	9,80 kA	10,78 kA
LV peak current	23,74 kA	24,99 kA	26,24 kA

HV reactance: 87,48  $\Omega$

HV inductance: 278,5 mH

#### Tap position 23 Min.

Supply voltage: 118,8 kV

Terminal voltage: 115,9 kV

Short-circuit current	Minimum value	Rated	Maximum value
HV current	0,86 kA	0,95 kA	1,05 kA
LV current	8,85 kA	9,84 kA	10,82 kA
LV peak current	23,83 kA	25,08 kA	26,34 kA

HV reactance: 70,25  $\Omega$

HV inductance: 223,6 mH

Peak factor according to IEC = 2,55

Zsupply / Ztrafo = 1,99%

Peak factor according to X/R = 2,70

### 6.4 Photographs before test





## 6.5 Test results and oscillograms


### Overview of test numbers

150819-4004, 4005, 4007, 4008, 4010 to 4012, 4014 to 4016

### Remarks

-

**Short-circuit test**




**Test number: 150819-4004**

Phase		C	B	A
Tap position		1		
Voltage, phase value, beginning	kV	73,8	69,2	72,8
Voltage, phase value, end	kV	72,2	67,9	71,9
Current HV-winding, peak value	kA	-1,54	-0,94	1,55
Current HV-winding, phase value, beginning	kA	0,59	0,64	0,60
Current HV-winding, phase value, end	kA	0,59	0,63	0,60
Current HV-winding, phase value, average	kA	0,59	0,64	0,60
Current LV-winding, peak value	kA	-16,5	-16,6	21,1
Current LV-winding, phase value, beginning	kA	7,98	8,04	7,68
Current LV-winding, phase value, end	kA	7,94	7,98	7,71
Current LV-winding, phase value, average	kA	7,98	8,04	7,32
Current duration	s	0,249	0,249	0,249

Remarks: No visible disturbance.  
Test parameters below tolerance due to saturation of test stations transformers.



**Short-circuit test**




**Test number: 150819-4005**

Phase		C	B	A
Tap position		1		
Voltage, phase value, beginning	kV	78,6	77,7	78,9
Voltage, phase value, end	kV	78,3	77,5	78,5
Current HV-winding, peak value	kA	1,82	-0,98	-1,80
Current HV-winding, phase value, beginning	kA	0,68	0,67	0,68
Current HV-winding, phase value, end	kA	0,67	0,67	0,68
Current HV-winding, phase value, average	kA	0,68	0,67	0,68
Current LV-winding, peak value	kA	18,8	18,4	-24,7
Current LV-winding, phase value, beginning	kA	8,75	8,77	8,86
Current LV-winding, phase value, end	kA	8,70	8,71	8,82
Current LV-winding, phase value, average	kA	8,74	8,77	8,42
Current duration	s	0,249	0,249	0,249

Remarks: No visible disturbance.

**Short-circuit test**




**Test number: 150819-4007**

Phase		C	B	A
Tap position		1		
Voltage, phase value, beginning	kV	78,7	77,8	78,8
Voltage, phase value, end	kV	78,4	77,5	78,4
Current HV-winding, peak value	kA	-1,80	-0,98	1,78
Current HV-winding, phase value, beginning	kA	0,68	0,67	0,68
Current HV-winding, phase value, end	kA	0,67	0,67	0,68
Current HV-winding, phase value, average	kA	0,68	0,67	0,68
Current LV-winding, peak value	kA	-18,7	-18,5	24,8
Current LV-winding, phase value, beginning	kA	8,75	8,77	8,89
Current LV-winding, phase value, end	kA	8,69	8,71	8,83
Current LV-winding, phase value, average	kA	8,74	8,77	8,44
Current duration	s	0,250	0,250	0,250

Remarks: No visible disturbance.

**Short-circuit test**




**Test number: 150819-4008**

Phase		C	B	A
Tap position		1		
Voltage, phase value, beginning	kV	79,5	78,6	79,6
Voltage, phase value, end	kV	79,1	78,3	79,3
Current HV-winding, peak value	kA	1,85	-0,99	-1,83
Current HV-winding, phase value, beginning	kA	0,69	0,68	0,69
Current HV-winding, phase value, end	kA	0,68	0,68	0,68
Current HV-winding, phase value, average	kA	0,69	0,68	0,69
Current LV-winding, peak value	kA	18,9	18,5	-24,7
Current LV-winding, phase value, beginning	kA	8,85	8,86	8,93
Current LV-winding, phase value, end	kA	8,78	8,80	8,88
Current LV-winding, phase value, average	kA	8,84	8,86	8,93
Current duration	s	0,250	0,250	0,250

Remarks: No visible disturbance.

**Short-circuit test**




**Test number: 150819-4010**

Phase		C	B	A
Tap position		12		
Voltage, phase value, beginning	kV	72,2	71,0	72,0
Voltage, phase value, end	kV	71,7	70,7	71,6
Current HV-winding, peak value	kA	1,25	2,04	-2,17
Current HV-winding, phase value, beginning	kA	0,80	0,79	0,80
Current HV-winding, phase value, end	kA	0,79	0,78	0,79
Current HV-winding, phase value, average	kA	0,80	0,79	0,80
Current LV-winding, peak value	kA	-18,8	25,7	-20,5
Current LV-winding, phase value, beginning	kA	9,26	9,22	9,34
Current LV-winding, phase value, end	kA	9,18	9,17	9,28
Current LV-winding, phase value, average	kA	9,25	9,22	9,34
Current duration	s	0,257	0,255	0,257

Remarks: No visible disturbance.

**Short-circuit test**




**Test number: 150819-4011**

Phase		C	B	A
Tap position		12		
Voltage, phase value, beginning	kV	72,1	71,1	72,0
Voltage, phase value, end	kV	71,8	70,9	71,7
Current HV-winding, peak value	kA	-1,20	-2,04	2,11
Current HV-winding, phase value, beginning	kA	0,79	0,79	0,79
Current HV-winding, phase value, end	kA	0,79	0,78	0,79
Current HV-winding, phase value, average	kA	0,79	0,79	0,79
Current LV-winding, peak value	kA	19,0	-25,8	20,4
Current LV-winding, phase value, beginning	kA	9,25	9,24	9,37
Current LV-winding, phase value, end	kA	9,18	9,16	9,30
Current LV-winding, phase value, average	kA	9,24	9,23	9,37
Current duration	s	0,257	0,256	0,257

Remarks: No visible disturbance.

**Short-circuit test**




**Test number: 150819-4012**

Phase		C	B	A
Tap position		12		
Voltage, phase value, beginning	kV	72,3	71,5	72,5
Voltage, phase value, end	kV	72,0	71,1	72,1
Current HV-winding, peak value	kA	1,19	2,08	-2,15
Current HV-winding, phase value, beginning	kA	0,80	0,79	0,80
Current HV-winding, phase value, end	kA	0,79	0,79	0,79
Current HV-winding, phase value, average	kA	0,80	0,79	0,80
Current LV-winding, peak value	kA	-19,5	25,8	-20,0
Current LV-winding, phase value, beginning	kA	9,30	9,29	9,38
Current LV-winding, phase value, end	kA	9,22	9,22	9,31
Current LV-winding, phase value, average	kA	9,29	9,28	9,38
Current duration	s	0,257	0,256	0,257

Remarks: No visible disturbance.

**Short-circuit test**




**Test number: 150819-4014**

Phase		C	B	A
Tap position		23		
Voltage, phase value, beginning	kV	64,9	64,2	64,9
Voltage, phase value, end	kV	64,6	63,8	64,6
Current HV-winding, peak value	kA	-2,34	2,34	1,32
Current HV-winding, phase value, beginning	kA	0,89	0,89	0,89
Current HV-winding, phase value, end	kA	0,88	0,88	0,88
Current HV-winding, phase value, average	kA	0,89	0,89	0,89
Current LV-winding, peak value	kA	-26,0	19,6	20,0
Current LV-winding, phase value, beginning	kA	9,32	9,31	9,43
Current LV-winding, phase value, end	kA	9,22	9,21	9,33
Current LV-winding, phase value, average	kA	9,30	9,29	9,42
Current duration	s	0,263	0,264	0,264

Remarks: No visible disturbance.

**Short-circuit test**




**Test number: 150819-4015**

Phase		C	B	A
Tap position		23		
Voltage, phase value, beginning	kV	64,9	64,1	65,0
Voltage, phase value, end	kV	64,5	63,7	64,6
Current HV-winding, peak value	kA	2,36	-2,33	-1,35
Current HV-winding, phase value, beginning	kA	0,90	0,89	0,90
Current HV-winding, phase value, end	kA	0,89	0,88	0,89
Current HV-winding, phase value, average	kA	0,90	0,89	0,89
Current LV-winding, peak value	kA	26,0	-19,6	-19,9
Current LV-winding, phase value, beginning	kA	9,32	9,32	9,37
Current LV-winding, phase value, end	kA	9,22	9,21	9,30
Current LV-winding, phase value, average	kA	9,30	9,30	9,37
Current duration	s	0,263	0,263	0,264

Remarks: No visible disturbance.



**Short-circuit test**



**Test number: 150819-4016**

Phase		C	B	A
Tap position		23		
Voltage, phase value, beginning	kV	64,8	64,1	65,0
Voltage, phase value, end	kV	64,5	63,7	64,6
Current HV-winding, peak value	kA	-2,34	2,34	1,32
Current HV-winding, phase value, beginning	kA	0,89	0,89	0,89
Current HV-winding, phase value, end	kA	0,89	0,88	0,88
Current HV-winding, phase value, average	kA	0,89	0,89	0,89
Current LV-winding, peak value	kA	-26,1	19,7	20,0
Current LV-winding, phase value, beginning	kA	9,33	9,30	9,43
Current LV-winding, phase value, end	kA	9,23	9,21	9,33
Current LV-winding, phase value, average	kA	9,31	9,29	9,43
Current duration	s	0,263	0,263	0,264

Remarks: No visible disturbance.

## **6.6 Condition after test**

Externally no visible change.

### 6.7 Photographs after test






## **7 INSPECTION OF THE ACTIVE PART**


On 28 October 2015 the transformer was untanked and the active part was inspected by a KEMA inspector at the factory of the manufacturer.

The out-of-tank inspection with respect to displacements, deformations of core and windings, connections and supporting structures or traces of discharges did not reveal any apparent defects.

### 7.1 Photographs during inspection














# 8 DRAWINGS



Approval	Check	Standard	Des. Len.	Material	Symbol	Quantity	Weight	Scale
日期	日期	日期	日期	材料	符号	数量	重量	比例
2016.3	2016.3	2016.3	2016.3	Material: 1/3 Stainless Steel Sheet (SUS316L)				
2016.3	2016.3	2016.3	2016.3	Remark				

Type	Assembly No.	Item No.
SFZ-26000/132		
Nameplate Drawing		
Deposit No. BDB-660-0753-1		
Symbol		
Quantity		
Weight		
Scale		
Total page		
The Page		
Shandong Dachi Electric Co., Ltd.		





				Product type	SFZ-26000/132	Assembly No.	Item
				The view after lifting up parts tank		108.710.6753.2	
Rev. No.	Hander	M.M.	Signature	Date	Deposit		
Design	梁凤山			2015.3	Symbol	Quantity	Weight
Standards	梁凤山			2015.3	Material		Scale
Check	常德雷			2015.3	Total page		The page
Approve	梁世英			2015.3	Remark	Shandong Dachi Electric Co., Ltd.	



## **Appendix A    Routine tests before the short-circuit tests**

Routine tests before the short-circuit tests were carried out at the factory of the manufacturer in May 2015 without the presence of a KEMA inspector.

See enclosed report on the following pages.

The responsibility for the content of this report rests with the manufacturer.



达 驰

# 试验报告

# TEST REPORT

试品名称: 有载调压电力变压器

Product: On Load Tap Changer Power Transformer

试品型号: SFZ-26000/132

Product type: SFZ-26000/132

试品编号: 1522043

Product number: 1522043

试验日期: 2015-05

Test date: May. 2015

中国. 山东达驰电气有限公司

Shandong Dachi Electric Co., Ltd of China

## 1. 试品参数 Parameter of product

额定容量

**Rated power**      26000      /      26000      kVA

额定电压

**Rated voltage:**      132      /      11.5      kV

额定电流

**Rated current:**      113.7      /      1305.3      A

额定频率

**Rated frequency**                      50 Hz

相 数

**Phase**                                      3

联结组标号

**Connection group**                      Dyn11

分接范围

**Tapping range**      132± 11×0.91% / 11.5 kV

冷却方式

**Method of cooling**                      ONAN / ONAF

绝缘水平

**Insulating level h.v. 线路端子**

h.v. Line terminal                      Um 145/LI 650/LIC 715/AC 275 kV

l.v. 线路端子

l.v. Line terminal                      Um 12/LI 110/LIC 121/AC 38 kV

## 2. 试验标准 Standards of test

**IEC 60076-1: 2011 《电力变压器 第1部分 总则 Power transformer Part 1: General》**

**IEC 60076-3: 2013 《电力变压器 第3部分 绝缘水平、绝缘试验和外绝缘空气间隙 Power transformer-Part3: Insulation levels, dielectric tests and external clearances in air》**

**IEC 60076-4: 2002 《电力变压器 第4部分：电力变压器和电抗器的雷电冲击和操作冲击试验导则 Power transformer-Part 4: Guide to the lightning impule and switching impule testing-Power transformer and reactor》**



## 3. 试验项目及结果 Test item and result

## 3.1 密封试验

## Leakage test

方 法 Method	施加压力 (kPa) Applied pressure	持续时间 h Duration	结 果 Result
气 压 法 Atmospheric pressure (normal pressure=101kPa)	30	24	合 格 Passed

## 3.2 绝缘电阻及极化指数测量 Measurement of insulation resistance and polarisation index

油温 Temperature of oil(°C): 27.5

测定部位 Measurement position	绝缘电阻 G Ω Insulation resistance		极化指数 polarisation index	结 果 Results
	R <sub>60</sub>	R <sub>600</sub>	R <sub>600</sub> /R <sub>60</sub>	
高压—低压壳体及地 h.v.-l.v. & E	25.40	39.12	1.54	合 格 Passed
低压—高压壳体及地 l.v.-h.v. & E	22.50	35.33	1.57	合 格 Passed
高低压—壳体及地 h.v. & l.v.--E	26.80	40.74	1.52	合 格 Passed
铁心—壳体及地 Core-tank & E	9.89	---	---	合 格 Passed
夹件—壳体及地 Clamps-tank & E	9.65	---	---	合 格 Passed

## 3.3 介质损耗 (tg δ %) 的测量

## Measurement of dielectric loss (tgδ%)

油温 Temperature of oil (°C): 27.5

加 压 部 位 Applied voltage position	施加电压 (KV) Applied voltage	测量电容 (nF) Measured capacitance	实测值 % Measured value	校正值20°C % Emended value	结 果 Results
高压--低压及地 h.v.-l.v. & E	9.999	7.739	0.198	0.163	合 格 Passed
低压--地及高压 l.v.-h.v. & E	9.999	13.51	0.248	0.204	合 格 Passed
高压低压--地 h.v. & l.v.--E	9.999	12.30	0.253	0.208	合 格 Passed

## 3.4 变压器绕组变形试验 Transformer winding deformation test

武汉高压研究所 BRTCII 变压器绕组特征测试仪

WuHan High Voltage Institute BRTCII Transformer winding feature tester

波形附图 Wave Shape is attached

## 3.5 电压比测量及电压矢量关系的校定

## Measurement of voltage ratio and check of connection

高压绕组 h.v. winding		低压绕组 l.v. winding	测量偏差 % Measured deviation			连接组标号 Connection group symbol
分接Tap	电压kV Voltage		AB/ab	BC/bc	CA/ca	
1	145.2132	11.5000	0.14	0.15	0.15	Dyn11
2	144.0120		0.12	0.13	0.13	
3	142.8108		0.12	0.12	0.11	
4	141.6096		0.11	0.12	0.12	
5	140.4084		0.09	0.10	0.10	
6	139.2072		0.09	0.09	0.09	
7	138.0060		0.08	0.09	0.09	
8	136.8048		0.08	0.07	0.80	
9	135.6036		0.06	0.07	0.06	
10	134.4024		0.06	0.06	0.06	
11	133.2012		0.05	0.05	0.05	
12	132.0000		0.03	0.03	0.03	
13	130.7988		0.02	0.03	0.03	
14	129.5976		0.01	0.02	0.02	
15	128.3964		0.00	0.01	0.01	
16	127.1952		0.00	0.00	0.00	
17	125.9940		0.00	0.00	0.00	
18	124.7928		-0.02	-0.01	-0.01	
19	123.5916		-0.02	-0.02	-0.01	
20	122.3904		-0.04	-0.03	-0.03	
21	121.1892		-0.04	-0.04	-0.04	
22	119.9880		-0.06	-0.06	-0.05	
23	118.7868		-0.07	-0.07	-0.07	

## 3.6 绕组电阻测量

## Measurement of winding resistance

油温 Temperature of oil (°C) :27.5

绕组 winding	分接位置 Tap position	实 测 值 Measured value (Ω)			不平衡率 Unbalanced %
		AB	BC	CA	
高 压  h.v. winding	1	2.619	2.621	2.617	0.15
	2	2.590	2.591	2.586	0.19
	3	2.558	2.560	2.556	0.16
	4	2.527	2.530	2.526	0.16
	5	2.500	2.499	2.496	0.16
	6	2.466	2.469	2.465	0.16
	7	2.436	2.439	2.436	0.12
	8	2.405	2.409	2.406	0.17
	9	2.379	2.380	2.376	0.17
	10	2.348	2.349	2.345	0.17
	11	2.316	2.319	2.316	0.13
	12	2.288	2.289	2.286	0.13
	13	2.318	2.321	2.318	0.13
	14	2.350	2.354	2.347	0.30
	15	2.380	2.382	2.379	0.13
	16	2.408	2.413	2.410	0.21
	17	2.440	2.443	2.440	0.12
	18	2.472	2.473	2.471	0.08
	19	2.497	2.503	2.501	0.24
	20	2.529	2.533	2.532	0.16
	21	2.556	2.562	2.561	0.23
	22	2.589	2.592	2.591	0.12
	23	2.618	2.621	2.620	0.11
低 压 l.v. winding		ao	bo	co	
		0.006388	0.006375	0.006422	0.73

## 3.7 空载损耗及空载电流测量

## Measurement of no-load loss and current

电压百分数 % Percent of rated voltage	平均值电压 kV Average voltage	有效值电压 kV Virtual value voltage	空载电流 No-load current		空载损耗(kW) No-load loss
			A	%	
90	10.350	10.367	0.765	0.059	10.692
100	11.506	11.475	0.814	0.062	13.396
105	12.068	12.027	0.997	0.076	15.075
110	12.656	12.663	1.503	0.115	17.422

## 3.8 空载电流谐波测量(100%)

## no-load current harmonic wave measurement (100%)

谐波次数 number of harmonic wave	H01 %		
1	100.0000	100.0000	100.0000
3	17.9202	39.2769	10.8659
5	22.7494	26.3830	23.4248
7	10.0180	13.5392	11.0335
9	0.0000	0.0000	0.0000

## 3.9 工频耐压试验

## Power frequency with stand voltage test

施加电压端 Applied terminal	试验电压 (kV) AC test voltage	试验时间 (s) Test time	结果 Results
高压—低压及地 h.v. —l.v. & E	275	60	合格 Passed
低压—高压及地 l.v. —h.v. & E	38	60	合格 Passed

## 3.10 带局部放电的感应耐压试验 (IVPD)

频率 frequency: 200 Hz

## Induced voltage withstand test with parts discharge measurement

施加电压 Applied Voltage		持续时间 Duration	局部放电量 pc		
倍数 multiple	相对相电压 (kV) phase to phase		Partial discharge capacity		
			A	B	C
0.4Ur	52.8	记录背景PD值 Background value of PD	20	20	20
1.2Ur	158.4	1 min	25	25	25
1.58Ur	208.6	5 min	30	30	20
2Ur	264	30 S	/	/	/
1.58Ur	208.6	5 min	30	50	20
		10 min	30	50	20
		15 min	30	50	20
		20 min	30	50	20
		25 min	30	50	20
		30 min	30	50	20
		35 min	30	50	20
		40 min	30	50	20
		45 min	30	50	20
		50 min	30	50	20
		55 min	30	50	20
60 min	30	50	20		
1.2Ur	158.4	1 min	25	25	20
0.4Ur	52.8	记录背景PD值 Background value of PD	20	20	20

## 3.11 负载损耗及阻抗电压测量

## Measurement of load loss and short impedance voltage

油温 Temperature of oil (°C) : 28.4

测量绕组 Windings	分接位置 Tap position	施加电流 (A) Current	测量电压 (kV) Voltage	负载损耗 (kW) 75°C Load loss	短路阻抗 75°C % Impedance voltage
高压-低压 H.V.- L.V.	1	70.330	13.521	105.805	13.69
	12	75.105	11.383	106.252	13.06
	23	82.351	10.022	125.984	12.95

## 3.12 零序阻抗测量 Measurement of zero-sequence impedance

测量端子 Measurement terminal	电压 (V) Voltage	电流 (A) Current	$Z_0$ ( $\Omega$ / 相 phase)
o-abc	27.0	103.5	0.78

## 3.13 套管式电流互感器试验 Bushing CT Test

型号 Type	编号 No.	电流比实测值 Current Ratio Measured Value	极性检查Polarity	绝缘试验 Insulation Test	工频耐压 试验 P.F Withstand
LR-145	20150560	39.93	减极性 Negative	合格 Passed	合格 Passed
LR-15	20150562	655.30	减极性 Negative	合格 Passed	合格 Passed
LR-15	20150561	654.19	减极性 Negative	合格 Passed	合格 Passed
LR-15	20150563	655.36	减极性 Negative	合格 Passed	合格 Passed
LR-15	20150564	655.27	减极性 Negative	合格 Passed	合格 Passed

## 3.14 电容式套管试验

## Oil paper capacitor type bushing test

温度temperature(°C): 27.5

套管型号 type	BRDLW4-145/800-4 (A、B、C PHASE BUSHING)		
产地 maufacturer	传奇电气(沈阳)有限公司 TRENCH ELECTRIC CO.,LTD		
套管编号 Product serial Number	1504636	1504633	1504634
施加电压 applied voltage (kV)	9.999	9.999	9.999
tg δ % (实测值measured value)	0.240	0.240	0.241
Cx (pF)	302.1	303.3	301.9
标称电容 nominal capacitance (pF)	306	307	306

## 3.15 有载开关试验

## Test of on-load tap changer

开关型号 Tap changer type	制造单位 Manufacturer	出厂序号 Serial number
VVIII2500-145-12231W	MR	1593670

a. 变压器不激磁, 在额定辅助电压下分接开关完成8个完全操作循环.

At rated auxiliary voltage and no excitation,tap changer run eight complete cycles of

b. 变压器在额定激磁条件下, 空载试验时, 分接开关完成1个操作循环.

At rated excitation and no-load test condition,tap changer run one cycle of operation.

c. 变压器不激磁, 在85%额定辅助电压下分接开关完成1个操作循环.

At 85% rated auxiliary voltage and no excitation,tap changer be run one cycle of operation.

d. 变压器负载试验时, 在主分接两侧±2级间完成10次分接变换.

At load test,tap-changer run ten times at ±2 step side of principal tap.



4. 试验结论: Test conclusion

SFZ-26000/132 1522043 号有载调压电力变压器上述例行试验及部分特殊试验  
SFZ-26000/132 1522043 On load tap change power transformer routine test and  
的试验项目、方法及结果符合IEC60076-1: 2011、IEC60076-3: 2013、IEC60076-4: 2002、  
partial special test result with IEC60076-1:2011、IEC60076-3:2013、IEC60076-4:2002、  
等标准及技术协议要求。  
standards and technical agreements requirements.

试品试验Test:

合格 Passed

编制 Edited by:

潘宗宇

校核 Inspected by:

刘涛

审核 Examined by:


常高波  
(1)

审定 Authorized by:

陈先友

# 变压器绕组变形测试报告

打印于2015-5-28 10:47:16



变压器编号: 1522043


变压器型号: SFZ-26000/132

- 曲线1: SFOHCA00.DAT    信号注入点:高压绕组之C点, 测量点:A点    测于2015-5-23
- 曲线2: SFOHAB00.DAT    信号注入点:高压绕组之A点, 测量点:B点    测于2015-5-23
- 曲线3: SFOHBC00.DAT    信号注入点:高压绕组之B点, 测量点:C点    测于2015-5-23

相关系数	0.5k—30k	30k—300k	300k—1000k	0.5k—1000k
R12	0.96	0.99	0.97	0.98
R13	0.96	0.99	0.99	0.98
R23	0.98	0.99	0.96	0.99

# 变压器绕组变形测试报告

打印于2015-5-28 10:47:27



变压器编号: 1522043

变压器型号: SFZ-26000/132

- 曲线1: SF0LOA00.DAT    信号注入点: 低压绕组之0点, 测量点: A点    测于2015-5-23
- 曲线2: SF0LOB00.DAT    信号注入点: 低压绕组之0点, 测量点: B点    测于2015-5-23
- 曲线3: SF0LOC00.DAT    信号注入点: 低压绕组之0点, 测量点: C点    测于2015-5-23

相关系数	0.5k--30k	30k--300k	300k--1000k	0.5k--1000k
R12	0.99	0.99	0.97	0.99
R13	0.99	0.99	0.98	0.99
R23	0.99	0.99	0.99	0.99

## **Appendix B    Routine tests after the short-circuit tests**

Routine tests after the short-circuit tests were carried out at the factory of the manufacturer in October 2015 in presence of a KEMA inspector.

See enclosed report on the following pages.



达 驰

# 试验报告

# TEST REPORT

试品名称: 有载调压电力变压器

**Product: On Load Tap Changer Power Transformer**

试品型号: SFZ-26000/132

**Product type: SFZ-26000/132**

试品编号: 1522043

**Product number: 1522043**

试验日期: 2015-10

**Test date: Oct. 2015**



中国. 山东达驰电气有限公司

**Shandong Dachi Electric Co., Ltd of China**

## 1. 试品参数 Parameter of product

额定容量

Rated power 26000 / 26000 kVA

额定电压

Rated voltage: 132 / 11.5 kV

额定电流

Rated current: 113.7 / 1305.3 A

额定频率

Rated frequency 50 Hz

相 数

Phase 3

联结组标号

Connection group Dyn11

分接范围

Tapping range 132±11×0.91% / 11.5 kV

冷却方式

Method of cooling ONAN / ONAF

绝缘水平

Insulating level h.v. 线路端子

h.v. Line terminal Um 145/LI 650/LIC 715/AC 275 kV

l.v. 线路端子

l.v. Line terminal Um 12/LI 110/LIC 121/AC 38 kV

## 2. 试验标准 Standards of test

IEC 60076-1: 2011 《电力变压器 第1部分 总则 Power transformer Part 1: General》

IEC 60076-3: 2013 《电力变压器 第3部分 绝缘水平、绝缘试验和外绝缘空气间隙  
Power transformer-Part3: Insulation levels, dielectric tests and external clearances in air》IEC 60076-4: 2002 《电力变压器 第4部分: 电力变压器和电抗器的雷电冲击和操作冲击  
试验导则 Power transformer-Part 4: Guide to the lightning impule and switching impule  
testing-Power transformer and reactor》

## 3. 试验项目及结果 Test item and result

## 3.1 密封试验

## Leakage test

方法 Method	施加压力 (kPa) Applied pressure	持续时间 h Duration	结果 Result
气压法 Atmospheric pressure (normal pressure=101kPa)	30	24	合格 Passed

## 3.2 绝缘电阻及极化指数测量 Measurement of insulation resistance and polarisation index

油温 Temperature of oil(°C): 22.5

测定部位 Measurement position	绝缘电阻 GΩ Insulation resistance		极化指数 polarisation index	结果 Results
	R <sub>60</sub>	R <sub>600</sub>	R <sub>600</sub> /R <sub>60</sub>	
高压—低压壳体及地 h.v.-l.v.&E	42.1	69.9	1.66	合格 Passed
低压—高压壳体及地 l.v.-h.v.&E	30.3	59.4	1.96	合格 Passed
高低压—壳体及地 h.v.&l.v.--E	35.2	64.4	1.83	合格 Passed
铁心—壳体及地 Core-tank&E	14.6	---	---	合格 Passed
夹件—壳体及地 Clamps-tank&E	14.5	---	---	合格 Passed

## 3.3 介质损耗 (tg δ %) 的测量

Measurement of dielectric loss (tgδ%) 油温 Temperature of oil (°C): 22.5

加压部位 Applied voltage position	施加电压 (KV) Applied voltage	测量电容 (nF) Measured capacitance	实测值 % Measured value	校正值 20°C % Emended value	结果 Results
高压--低压及地 h.v.-l.v.&E	9.993	7.596	0.223	0.209	合格 Passed
低压--地及高压 l.v.-h.v.&E	9.988	13.52	0.278	0.260	合格 Passed
高压低压--地 h.v.&l.v.--E	9.988	12.16	0.279	0.261	合格 Passed

## 3.4 变压器绕组变形试验 Transformer winding deformation test

武汉高压研究所 BRTCII 变压器绕组特征测试仪

WuHan High Voltage Institute BRTCII Transformer winding feature tester

波形附图 Wave Shape is attached

DNV-GL

Richard Houtepen

Date: 20/10/2015

KEMA Laboratories

## 3.5 电压比测量及电压矢量关系的校定

## Measurement of voltage ratio and check of connection

高压绕组 h.v. winding		低压绕组 l.v. winding	测量偏差 % Measured deviation			连接组标号 Connection group symbol
分接Tap	电压kV Voltage		AB/ab	BC/bc	CA/ca	
1	145.2132	11.5000	0.13	0.13	0.13	Dyn11
2	144.0120		0.12	0.12	0.12	
3	142.8108		0.11	0.11	0.11	
4	141.6096		0.11	0.11	0.11	
5	140.4084		0.09	0.09	0.09	
6	139.2072		0.09	0.09	0.09	
7	138.0060		0.08	0.07	0.08	
8	136.8048		0.07	0.07	0.07	
9	135.6036		0.06	0.05	0.06	
10	134.4024		0.05	0.05	0.05	
11	133.2012		0.04	0.04	0.04	
12	132.0000		0.03	0.02	0.03	
13	130.7988		0.02	0.02	0.02	
14	129.5976		0.00	0.00	0.00	
15	128.3964		0.00	0.00	0.00	
16	127.1952		0.00	0.00	0.00	
17	125.9940		0.00	0.00	0.00	
18	124.7928		-0.02	-0.02	-0.02	
19	123.5916		-0.03	-0.03	-0.02	
20	122.3904		-0.04	-0.04	-0.03	
21	121.1892		-0.05	-0.05	-0.04	
22	119.9880		-0.06	-0.06	-0.06	
23	118.7868		-0.08	-0.08	-0.07	

Richard Houtepen

Date: 28/10/2015

KEMA

Laboratories



Richard Houtepen

Date: 28/10/2015

KEMA Laboratories  
油温 Temperature of oil (°C) : 22.5

3.6 绕组电阻测量

Measurement of winding resistance

绕组 winding	分接位置 Tap position	实 测 值 Measured value (Ω)			不平衡率 Unbalanced %
		AB	BC	CA	
高 压  h.v. winding	1	2.568	2.574	2.569	0.23
	2	2.541	2.544	2.536	0.31
	3	2.512	2.514	2.507	0.28
	4	2.480	2.484	2.476	0.32
	5	2.451	2.454	2.447	0.29
	6	2.422	2.424	2.417	0.29
	7	2.391	2.394	2.388	0.25
	8	2.360	2.365	2.358	0.30
	9	2.332	2.338	2.329	0.39
	10	2.304	2.306	2.300	0.26
	11	2.274	2.277	2.271	0.26
	12	2.243	2.247	2.242	0.22
	13	2.276	2.278	2.273	0.22
	14	2.306	2.309	2.303	0.26
	15	2.336	2.339	2.333	0.26
	16	2.365	2.368	2.363	0.21
	17	2.396	2.398	2.392	0.25
	18	2.427	2.431	2.423	0.33
	19	2.454	2.457	2.452	0.20
	20	2.483	2.488	2.482	0.24
	21	2.511	2.515	2.510	0.20
	22	2.541	2.544	2.540	0.16
	23	2.569	2.573	2.569	0.16
低 压 l.v. winding		ao	bo	co	
		0.006265	0.006254	0.006300	0.73

## 3.7 空载损耗及空载电流测量

## Measurement of no-load loss and current

电压百分数 % Percent of rated voltage	平均值电压 kV Average voltage	有效值电压 kV Virtual value voltage	空载电流 No-load current		空载损耗(kW) No-load loss
			A	%	
90	10.350	10.367	0.740	0.057	10.271
100	11.500	11.515	0.917	0.070	13.023
110	12.651	12.657	1.474	0.113	17.044

## 3.8 空载电流谐波测量(100%)

## no-load current harmonic wave measurement (100%)

谐波次数 number of harmonic wave	H01 %		
1	100.0000	100.0000	100.0000
3	11.9115	43.9481	17.5180
5	23.3345	25.9398	21.5738
7	10.9277	13.7833	10.5168
9	0.9396	2.1654	0.0000

## 3.9 工频耐压试验

## Power frequency with stand voltage test

施加电压端 Applied terminal	试验电压 (kV) AC test voltage	试验时间 (s) Test time	结果 Results
高压—低压及地 h.v. —l.v. & E	275	60	合格 Passed
低压—高压及地 l.v. —h.v. & E	38	60	合格 Passed


  
DNV-GL

Richard Houtepen

Date: 28/10/2015


  
KEMA Laboratories

## 3.10 带局部放电的感应耐压试验 (IVPD)

频率 frequency: 200 Hz

## Induced voltage withstand test with parts discharge measurement

施加电压 Applied Voltage		持续时间 Duration	局部放电量 pc		
倍数 multiple	相对相电压 (kV) phase to phase		Partial discharge capacity		
			A	B	C
0.4Ur	52.8	记录背景PD值 Background value of PD	10	10	9
1.2Ur	158.4	1 min	20	30	20
1.58Ur	208.6	5 min	20	30	40
2Ur	264	30 S	70	80	80
1.58Ur	208.6	5 min	50	50	50
		10 min	50	50	50
		15 min	50	50	50
		20 min	50	50	50
		25 min	50	50	50
		30 min	50	50	50
		35 min	50	50	50
		40 min	50	50	50
		45 min	50	50	50
		50 min	50	50	50
		55 min	50	50	50
60 min	50	50	50		
1.2Ur	158.4	1 min	20	20	20
0.4Ur	52.8	记录背景PD值 Background value of PD	10	10	10

  
 Richard Houtepen  
 Date: 28/10/2015  


## 3.11 负载损耗及阻抗电压测量

## Measurement of load loss and short impedance voltage

油温 Temperature of oil (°C) : 23.4

测量绕组 Windings	分接位置 Tap position	施加电流 (A) Current	测量电压 (kV) Voltage	负载损耗 (kW) 75 °C Load loss	短路阻抗 75°C % Impedance voltage	
					20.0MVA	26.0MVA
高压-低压 H.V.- L.V.	1	69.441	13.408	105.756	10.58	13.75
	12	75.187	11.406	105.604	10.05	13.07
	23	82.361	10.027	125.400	9.96	12.95

## 3.12 零序阻抗测量 Measurement of zero-sequence impedance

测量端子 Measurement terminal	电压 (V) Voltage	电流 (A) Current	Z <sub>0</sub> (Ω / 相 phase)
o-abc	27.0	105.1	0.77

## 3.13 雷电冲击试验

记录见附页

## Lightning impulse test

Test oscillogram records are shown in the last pages.



## 3.14 声级测量 Noise level measurement:

油箱高度 tank height (m)  $h = 2.72$ 测量高度 Measure height (m):  $1/3h = 0.91$ 测量高度 Measure height (m):  $2/3h = 1.81$ 

## 3.14.1 测量数据 measurement data

背景噪声 sound level dB (A)			平均 Average (dB)	变压器合成噪声 (dB) combined noise
冷却器状态 Radiator condition	测量前 before measured	测量后 after measured		
ONAN	38.9	38.6	38.8	56.7
ONAF	38.9	38.6	38.8	65.2

## 3.14.2 修正系数 correction factor

测量室总 表面积 total superficial area of measureme nt room ( $m^2$ )	平均吸声系 数 average sound- absorbing factor (a)	吸声量 sound- absorbing (A)	距离基准发 射面 distance to reference emitting surface (m)	测量表面积 measuring superficial area ( $m^2$ )	环境修正值 k correction value of enviromrnt (dB)
7920	0.15	1188	0.3	90.100	1.15
7920	0.15	1188	2.0	189.272	2.14

## 3.14.3 测量结果 measurement result

A计权表面声压级 A weighting acoustic pressure level (dB)	0.3m	55.6
	2.0m	63.1

## 3.15 电机吸收功率测量 Measurement of power taken by the fan motors

温度 temperature ( $^{\circ}C$ ): 22.4

Supplier: Xi'an NoKo Electric

型号: DBF2-506

Company Limited

Type: DBF2-506

型号 Serial No.	电压 (V) Voltage	电流 (A) Current	功率 Power (W)
15070	400	0.83	355
15076	400	0.87	410
15078	400	0.94	437
15077	400	0.91	439
15066	400	0.83	361
15074	400	0.91	431
15071	400	0.93	447
15073	400	0.83	366

Richard Houtepen

Date: 20/10/2015

KEMA

Laboratories

## 3.16 电容式套管试验

## Oil paper capacitor type bushing test

温度temperature(°C): 22.4

套管型号 type	BRDLW4-145/800-4 (A、B、C PHASE BUSHING)		
产地 manufacturer	传奇电气(沈阳)有限公司 TRENCH ELECTRIC CO.,LTD		
套管编号 Product serial Number	1504636	1504633	1504634
施加电压 applied voltage (kV)	9.992	9.994	9.992
tg δ % (实测值measured value)	0.230	0.262	0.235
Cx (pF)	302.6	302.7	301.8
标称电容 nominal capacitance (pF)	306	307	306

## 3.17 有载开关试验

## Test of on-load tap changer

开关型号 Tap changer type	制造单位 Manufacturer	出厂序号 Serial number
VVIII2500-145-12231W	MR	1593670

a. 变压器不激磁, 在额定辅助电压下分接开关完成8个完全操作循环。

At rated auxiliary voltage and no excitation, tap changer run eight complete cycles of

b. 变压器在额定激磁条件下, 空载试验时, 分接开关完成1个操作循环。

At rated excitation and no-load test condition, tap changer run one cycle of operation.

c. 变压器不激磁, 在85%额定辅助电压下分接开关完成1个操作循环。

At 85% rated auxiliary voltage and no excitation, tap changer be run one cycle of operation.

d. 变压器负载试验时, 在主分接两侧±2级间完成10次分接变换。

At load test, tap-changer run ten times at ±2 step side of principal tap.

DNV-GL  
Richard Houtepen  
Date: 28/10/2015  
KEMA Laboratories

#### 4. 试验结论: Test conclusion

SFZ-26000/132 1522043 号有载调压电力变压器上述例行试验及部分特殊试验  
SFZ-26000/132 1522043 On load tap change power transformer routine test and  
的试验项目、方法及结果符合IEC60076-1: 2011、IEC60076-3: 2013、IEC60076-4: 2002、  
partial special test result with IEC60076-1:2011、IEC60076-3:2013、IEC60076-4:2002、  
等标准及技术协议要求。  
standards and technical agreements requirements.

试品试验Test: 合格Passed






---

编制 Edited by:       








校核 Inspected by:       

审核 Examined by:       

审定 Authorized by:       

  
  
Richard Routen  
Date: 28/10/2014  
  
  


A 相  
 试验极性: 负;  
 通道 1: 电压波;  
 通道 2: 中性点电流波;  
 高压绕组分接位置: 1




Richard Houtepen  
 Date: 28/10/2015  
 KEMA Laboratoires




B 相  
 试验极性: 负;  
 通道 1: 电压波;  
 通道 2: 中性点电流波;  
 高压绕组分接位置: 12

试品 50%雷电全波




Upk=-331.56kV;  
 T1=1.28us;  
 T2=47.18us;




Max.=0.03kA;  
 Min.=-0.06kA;

试品 100%雷电全波




Upk=-648.62kV;  
 T1=1.23us;  
 T2=47.47us;




Max.=0.07kA;  
 Min.=-0.12kA;

试品 50%雷电截波




Upk=-359.93kV;  
 T1=1.36us;  
 Tc=4.20us;  
 Oz=0.14;




Max.=0.22kA;  
 Min.=-0.21kA;

试品 100%雷电截波




Upk=-705.24kV;  
 T1=1.30us;  
 Tc=3.87us;  
 Oz=0.15;




Max.=0.46kA;  
 Min.=-0.51kA;

试品 100%雷电截波




Upk=-714.53kV;  
 T1=1.35us;  
 Tc=3.64us;  
 Oz=0.15;




Max.=0.45kA;  
 Min.=-0.53kA;

试品 100%雷电全波




Upk=-650.35kV;  
 T1=1.25us;  
 T2=47.56us;




Max.=0.07kA;  
 Min.=-0.12kA;

试品 100%雷电全波










Upk=-648.65kV;  
 T1=1.25us;  
 T2=47.39us;



Max.=0.07kA;  
 Min.=-0.12kA;








C 相  
 试验极性: 负;  
 通道 1: 电压波;  
 通道 2: 中性点电流波;  
 高压绕组分接位置: 23



DNV-GE








Richard Houtepen  
 Date: 28/10/2015  
 KEMA Laboratories

a 相  
 试验极性: 负;  
 通道 1: 电压波;  
 通道 2: 中性点电流波



Richard Houtepen  
 Date: 28/10/2015  
 REMA Laboratories


b 相  
 试验极性：负；  
 通道 1：电压波；  
 通道 2：中性点电流波




Richard Houtepen  
 Date: 28/10/2015  
 KEMA Laboratories

c 相  
 试验极性: 负;  
 通道 1: 电压波;  
 通道 2: 中性点电流波

试品 50%雷电全波




Upk=-67.30kV;  
 T1=1.09us;  
 T2=52.89us;




Max.=0.00kA;  
 Min.=-0.18kA;

试品 100%雷电全波




Upk=-110.36kV;  
 T1=1.11us;  
 T2=55.04us;




Max.=0.00kA;  
 Min.=-0.30kA;

试品 50%雷电截波




Upk=-74.41kV;  
 T1=1.24us;  
 Tc=5.25us;  
 Oz=0.16;




Max.=0.00kA;  
 Min.=-0.15kA;

试品 100%雷电截波




Upk=-121.65kV;  
 T1=1.17us;  
 Tc=4.78us;  
 Oz=0.22;




Max.=0.00kA;  
 Min.=-0.25kA;

试品 100%雷电截波




Upk=-121.46kV;  
 T1=1.04us;  
 Tc=3.15us;  
 Oz=0.26;




Max.=0.00kA;  
 Min.=-0.19kA;

试品 100%雷电全波




Upk=-109.72kV;  
 T1=1.05us;  
 T2=53.60us;




Max.=0.00kA;  
 Min.=-0.29kA;

试品 100%雷电全波



Upk=-111.40kV;  
 T1=1.03us;  
 T2=53.15us;



Max.=0.00kA;  
 Min.=-0.30kA;

Richard Houtepen  
 Date: 28/10/2015


KEMA Laboratories

0相

试验极性：负；

通道 1：电压波；

通道 2：中性点电流波







**DNV-GL**  
Richard Houtepen  
Date: 28/10/2015  
**KEMA** Laboratories

○相

试验极性: 负;

通道 1: 电压波;

通道 2: 中性点电流波



**DNV-GL**

Richard Houtepen

Date: 20/10/2015

**KEMA**

Laboratories