

# KEMA REPORT OF PERFORMANCE

2314-19

<b>Object</b>	A three-phase oil-immersed power transformer		
<b>Type</b>	TRP 80000-145/E	<b>Serial No.</b>	ET1036-464170
	140 kV ± 9 x 1,67% / 57,5 kV – 63 MVA / 80 MVA – YNd5 – 50 Hz		
<b>Client</b>	Končar – Distribution and special transformers dd, Ulica Josipa Mokrovića 8, P.p. 100, 10090 Zagreb, Croatia		
<b>Manufacturer</b>	Končar – Distribution and special transformers dd, Ulica Josipa Mokrovića 8, P.p. 100, 10090 Zagreb, Croatia *)		
<b>Tested by</b>	KEMA B.V., Utrechtseweg 310, Arnhem, the Netherlands		
<b>Date of tests</b>	10 July and 23 August 2019		
<b>Test specification</b>	The tests have been carried out in accordance with IEC 60076-5:2006.		
<b>Summary and conclusion</b>	The object has complied with the relevant requirements of the standard.		

This report applies only to the object tested. The responsibility for conformity of any object having the same type references as that tested rests with the Manufacturer.

\*) as declared by the manufacturer

This report consists of 108 pages in total.

KEMA B.V.



Shankar Subramany  
Director, High-Power  
Laboratory



Laboratories

Arnhem, 17 September 2019

## INFORMATION SHEET

### 1 KEMA Type Test Certificate

A KEMA Type Test Certificate contains a record of a series of (type) tests carried out in accordance with a recognized standard. The object tested has fulfilled the requirements of this standard and the relevant ratings assigned by the manufacturer are endorsed by DNV GL. In addition, the object's technical drawings have been verified and the condition of the object after the tests is assessed and recorded. The Certificate contains the essential drawings and a description of the object tested. A KEMA Type Test Certificate signifies that the object meets all the requirements of the named subclauses of the standard. It can be identified by gold-embossed lettering on the cover and a gold seal on its front sheet.

The Certificate is applicable to the object tested only. DNV GL is responsible for the validity and the contents of the Certificate. The responsibility for conformity of any object having the same type references as the one tested rests with the manufacturer.

Detailed rules on types of certification are given in DNV GL's Certification procedure applicable to KEMA Laboratories.

### 2 KEMA Report of Performance

A KEMA Report of Performance is issued when an object has successfully completed and passed a subset (but not all) of test programmes in accordance with a recognized standard. In addition, the object's technical drawings have been verified and the condition of the object after the tests is assessed and recorded. The report is applicable to the object tested only. A KEMA Report of Performance signifies that the object meets the requirements of the named subclauses of the standard. It can be identified by silver-embossed lettering on the cover and a silver seal on its front sheet.

The sentence on the front sheet of a KEMA Report of Performance will state that the tests have been carried out in accordance with ..... The object has complied with the relevant requirements.

### 3 KEMA Test Report

A KEMA Test Report is issued in all other cases. Reasons for issuing a KEMA Test Report could be:

- Tests were performed according to the client's instructions.
- Tests were performed only partially according to the standard.
- No technical drawings were submitted for verification and/or no assessment of the condition of the object after the tests was performed.
- The object failed one or more of the performed tests.

The KEMA Test Report can be identified by the grey-embossed lettering on the cover and grey seal on its front sheet.

In case the number of tests, the test procedure and the test parameters are based on a recognized standard and related to the ratings assigned by the manufacturer, the following sentence will appear on the front sheet. The tests have been carried out in accordance with the client's instructions. Test procedure and test parameters were based on ..... If the object does not pass the tests such behaviour will be mentioned on the front sheet. Verification of the drawings (if submitted) and assessment of the condition after the tests is only done on client's request.

When the tests, test procedure and/or test parameters are not in accordance with a recognized standard, the front sheet will state the tests have been carried out in accordance with client's instructions.

### 4 Official and uncontrolled test documents

The official test documents of DNV GL are issued in bound form. Uncontrolled copies may be provided as a digital file for convenience of reproduction by the client. The copyright has to be respected at all times.

### 5 Accreditation of KEMA Laboratories

The KEMA Laboratories of DNV GL are accredited in accordance with ISO/IEC 17025 by the respective national accreditation bodies. KEMA Laboratories Arnhem, the Netherlands, is accredited by RvA under nos. L020, L218, K006 and K009. KEMA Laboratories Chalfont, United States, is accredited by A2LA under no. 0553.01. KEMA Laboratories Prague, the Czech Republic, is accredited by CAI as testing laboratory no. 1035.

## TABLE OF CONTENTS

1	Identification of the object tested .....	4
1.1	Ratings/characteristics of the object tested	4
1.2	Description of the object tested	5
1.3	List of drawings	6
2	General Information .....	7
2.1	The tests were witnessed by	7
2.2	The tests were carried out under responsibility of	7
2.3	Reference to other reports	7
2.4	Subcontracting	7
2.5	The transformer was inspected by	8
2.6	Accuracy of measurement	8
3	Legend .....	9
4	Reactance measurement overview .....	10
5	Calculation sheet short-circuit current.....	11
6	Summary of tests.....	12
7	Short-circuit tests .....	15
7.1	Condition before test	15
7.2	Test circuit S01	16
7.3	Photographs before test	17
7.4	Test results and oscillograms	19
7.5	Condition after test	29
7.6	Photographs after test	30
8	Inspection of the active part .....	32
9	Dissolved gas analysis .....	33
10	Drawings.....	34
Appendix A	Routine tests before the short-circuit tests .....	36
Appendix B	Routine tests after the short-circuit tests.....	59

# 1 IDENTIFICATION OF THE OBJECT TESTED

## 1.1 Ratings/characteristics of the object tested

Rated voltage	
• HV side	140 kV
• LV side	57,5 kV
Tapping range HV	$\pm 9 \times 1,67 \%$
Rated power HV	
• ONAN	63 MVA
• ONAF	80 MVA
Short-circuit impedance at principal tapping (measured during routine tests at 80 MVA)	
• HV-LV winding	12,62 %
Short-circuit impedance at principal tapping (guaranteed value)	
• HV-LV winding	12,00 %
Connection and phase displacement symbol	YNd5
Rated frequency	50 Hz
Category	II
Maximum system short-circuit power	10000 MVA
Guaranteed maximum temperature rise	
• top liquid	60 K
• HV windings	$\leq 65$ K
• LV windings	$\leq 65$ K
Insulation levels HV	
• LI	550 kV
• AC	230 kV
Insulation levels LV	
• LI	325 kV
• AC	140 kV
Insulation levels Neutral	
• LI	250 kV
• AC	95 kV
Insulation class	A

## 1.2 Description of the object tested

A three-phase oil-immersed power transformer

Manufacturing year	2019
Number of phases	3
Rated current	
• HV side	329,9 A
• LV side	803 A
Total mass	98500 kg
Winding material	
• HV side	Cu
• LV side	Cu
LV conductor type	Wire
Coil geometry	Circular
Insulating liquid	
• mass	18500 kg
• type	Ergon Hyvolt III
• standard	IEC 60296
Highest voltages ( $U_m$ )	145 kV

### Current transformers

• location	HV phases 1U and 1W
• ratio	500/2/1/1/1 A
• accuracy class	0.2sFs5/5P20/5P20/5P20/5P20
• rated output (VA rating)	10/20/20/20 VA
• location	HV phase 1V
• ratio	390/2 A + 500/2/1/1/1 A
• accuracy class	3Fs5 + 0.2sFs5/5P20/5P20/5P20/5P20
• rated output (VA rating)	10 VA + 10/20/20/20 VA
• location	HV neutral 1N
• ratio	500/1/1 A
• accuracy class	5P20/5P20
• rated output (VA rating)	20/20 VA
• location	LV phases 2U and 2W
• ratio	1200/2/1/1 A
• accuracy class	0.2sFs5/5P20/5P20
• rated output (VA rating)	10/20/20 VA
• location	LV phase 2V
• ratio	805/2 A + 1200/2/1/1 A
• accuracy class	3Fs5 + 0.2sFs5/5P20/5P20
• rated output (VA rating)	10 VA + 10/20/20 VA

### 1.3 List of drawings

The manufacturer has guaranteed that the object submitted for tests has been manufactured in accordance with the following drawings and/or documents. KEMA Laboratories has verified that these drawings and/or documents adequately represent the object tested. The manufacturer is responsible for the correctness of these drawings and/or documents and the technical data presented.

The following drawings and/or documents have been included in this report:

Drawing no./document no.	Revision
B60448	C
B72690	0

The following drawings and/or documents have been stamped by KEMA Laboratories and returned to the manufacturer:

Drawing no./document no.	Revision
B76859	C
665123	A
B77055	C
665124	A
B75828	A

## 2 GENERAL INFORMATION

### 2.1 The tests were witnessed by

<b>Name</b>	<b>Company</b>
Banjac, I.	Končar,
Gasic, D.	Zagreb, Croatia
Gojevic, V.	
Maljkovic, V.	
Nordmark, R.B.	E.ON Energidistribution, Vaxje, Sweden
Liljekvist, M.	E.ON Energidistribution, Malmo, Sweden
Helmer, T.	Helmerverken,
Helmer, M.	Partille, Sweden

### 2.2 The tests were carried out under responsibility of

#### **Routine tests carried out before the short-circuit tests**

The routine tests carried out before the short-circuit tests were not witnessed by a KEMA Laboratories inspector.

#### **Short-circuit tests**

<b>Name</b>	<b>Company</b>
Petropoulos, D.	KEMA B.V., Arnhem, The Netherlands

#### **Routine tests carried out after the short-circuit tests witnessed by**

<b>Name</b>	<b>Company</b>
Hanique, E.	KEMA B.V., Arnhem, The Netherlands

### 2.3 Reference to other reports

<b>Report No</b>	<b>Tests performed</b>
3085-19	Sound level measurement Temperature-rise test

### 2.4 Subcontracting

The DGA measurement was subcontracted to DNV GL – Energy Advisory.

## 2.5 The transformer was inspected by

**Name**

Hanique, E.

**Company**KEMA B.V.,  
Arnhem, the Netherlands

## 2.6 Accuracy of measurement

The guaranteed uncertainty for the measured voltages and currents taking into account the total measuring system, is less than 5%, unless mentioned otherwise.



### 3 LEGEND

#### Phase indications

If more than one phase is recorded on oscillogram, the phases are indicated by the digits 1, 2 and 3. These phases 1, 2 and 3 correspond to the phase values in the columns of the accompanying table, respectively from left to right.

#### Explanation of the letter symbols and abbreviations on the oscillograms

pu	Per unit (the reference length of one unit is represented by the black bar on the oscillogram)
Buch1	Buchholz gas-and oil-actuated relay
Buch2	Buchholz gas-and oil-actuated relay
I1pri	Primary current transformer
I1sec	Secondary current transformer
I2pri	Primary current transformer
I2sec	Secondary current transformer
I3pri	Primary current transformer
I3sec	Secondary current transformer
Itank	Tank current test object
U1S	Supply voltage
U2S	Supply voltage
U3S	Supply voltage

## 4 REACTANCE MEASUREMENT OVERVIEW

### Tap position 1

Test number	Reactance			Change measured		
	Measured between the phases			%		
	$\Omega$			%		
	U-N	V-N	W-N	U-N	V-N	W-N
Before tests	44,99	44,74	44,43	-	-	-
190710-4005	44,91	44,76	44,43	-0,18	0,05	0,00
190710-4006	44,91	44,75	44,43	-0,17	0,02	-0,01
190710-4007	44,91	44,75	44,43	-0,17	0,03	-0,02
After tests	45,03	44,75	44,43	0,08	0,02	-0,01

### Tap position 10

Test number	Reactance			Change measured		
	Measured between the phases			%		
	$\Omega$			%		
	U-N	V-N	W-N	U-N	V-N	W-N
Before tests	31,20	30,81	30,70	-	-	-
190710-4009	31,21	30,81	30,70	0,04	0,01	0,01
190710-4010	31,20	30,81	30,72	-0,01	0,03	0,05
190710-4011	31,20	30,82	30,71	0,01	0,03	0,04
After tests	31,22	30,82	30,71	0,07	0,06	0,02

### Tap position 19

Test number	Reactance			Change measured		
	Measured between the phases			%		
	$\Omega$			%		
	U-N	V-N	W-N	U-N	V-N	W-N
Before tests	21,06	20,72	20,66	-	-	-
190710-4013	21,06	20,72	20,68	0,01	-0,04	0,11
190710-4014	21,06	20,72	20,69	0,00	-0,04	0,12
190710-4015	21,07	20,71	20,69	0,02	-0,05	0,14
After tests	21,07	20,71	20,69	0,02	-0,05	0,14

### Maximum deviation

The maximum deviation in reactance measured was 0,18%.

The maximum deviation allowed in accordance with IEC 60076-5 is 2%.

## 5 CALCULATION SHEET SHORT-CIRCUIT CURRENT

System power of: 10000 MVA

System voltage of: 145 kV

Tap position	1 Max.	10 Nom.	19 Min.
Tap voltage	161,04 kV	140,00 kV	118,96 kV
Impedance voltage	13,80%	12,62%	11,76%
Resistance (75 °C)	0,28%	0,27%	0,28%

### Tap position 1 Max.

Supply voltage: 161,04 kV

Terminal voltage: 153,81 kV

Short-circuit current	Minimum value	Rated	Maximum value
HV current	1786,5 A	1985,0 A	2183,5 A
HV current peak	4,81 kA	5,06 kA	5,31 kA
LV current	5,00 kA	5,56 kA	6,12 kA

HV reactance: 44,73  $\Omega$

HV inductance: 142,37 mH

### Tap position 10 Nom.

Supply voltage: 140,00 kV

Terminal voltage: 131,09 kV

Short-circuit current	Minimum value	Rated	Maximum value
HV current	2203,0 A	2447,8 A	2692,5 A
HV current peak	5,93 kA	6,24 kA	6,55 kA
LV current	5,36 kA	5,96 kA	6,56 kA

HV reactance: 30,91  $\Omega$

HV inductance: 98,40 mH

### Tap position 19 Min.

Supply voltage: 118,96 kV

Terminal voltage: 108,04 kV

Short-circuit current	Minimum value	Rated	Maximum value
HV current	2698,7 A	2998,6 A	3298,4 A
HV current peak	7,26 kA	7,65 kA	8,03 kA
LV current	5,58 kA	6,20 kA	6,82 kA

HV reactance: 20,80  $\Omega$

HV inductance: 66,20 mH

Peak factor according to IEC = 2,55

Peak factor according to X/R = 2,74

$Z_{\text{supply}} / Z_{\text{transformer}} = 6,80\%$

## 6 SUMMARY OF TESTS

<b>Short-circuit tests</b>								
Test no.		190710 4005	190710 4006	190710 4007	190710 4009	190710 4010	190710 4011	
Tap position		1	1	1	10	10	10	
	U	kV <sub>RMS</sub>	84,0	84,6	84,6	70,5	70,3	70,4
Applied voltage, phase-to-ground, beginning	V	kV <sub>RMS</sub>	82,9	83,8	83,5	70,3	70,2	70,3
	W	kV <sub>RMS</sub>	84,3	85,3	84,9	70,9	70,8	70,9
	U	kV <sub>RMS</sub>	82,6	83,3	83,1	69,4	69,3	69,4
Applied voltage, phase-to-ground, end	V	kV <sub>RMS</sub>	82,1	82,9	82,6	69,0	69,0	69,0
	W	kV <sub>RMS</sub>	83,7	84,4	84,2	69,9	69,8	69,8
	U	A <sub>peak</sub>	-5147	5241	-5164	4974	-4920	4958
Current, HV winding	V	A <sub>peak</sub>	3843	-3725	3756	-6420	6373	-6389
	W	A <sub>peak</sub>	4095	-4266	4232	4780	-4782	4767
	U	A <sub>RMS</sub>	1840	1865	1854	2249	2246	2249
Current, a.c. component, HV winding, beginning	V	A <sub>RMS</sub>	1851	1865	1864	2258	2254	2257
	W	A <sub>RMS</sub>	1870	1885	1884	2277	2277	2275
	U	A <sub>RMS</sub>	1827	1847	1839	2224	2222	2222
Current, a.c. component, HV winding, end	V	A <sub>RMS</sub>	1833	1848	1846	2230	2227	2229
	W	A <sub>RMS</sub>	1854	1869	1867	2248	2249	2247
	U	A <sub>RMS</sub>	1840	1865	1853	2249	2246	2248
Current, a.c. component, HV winding, average	V	A <sub>RMS</sub>	1850	1865	1864	2257	2253	2256
	W	A <sub>RMS</sub>	1870	1886	1884	2275	2276	2275
	U	kA <sub>peak</sub>	14,2	-14,3	14,5	-8,37	8,30	-8,37
Current, LV winding	V	kA <sub>peak</sub>	-13,6	13,5	-13,5	14,9	-14,7	14,8
	W	kA <sub>peak</sub>	-7,89	8,49	-8,33	-14,5	14,5	-14,4
	U	kA <sub>RMS</sub>	5,39	5,41	5,40	5,58	5,56	5,56
Current, a.c. component, LV winding, beginning	V	kA <sub>RMS</sub>	5,40	5,40	5,39	5,52	5,51	5,52
	W	kA <sub>RMS</sub>	5,24	5,28	5,27	5,55	5,54	5,54
	U	kA <sub>RMS</sub>	5,28	5,33	5,33	5,50	5,50	5,50
Current, a.c. component, LV winding, end	V	kA <sub>RMS</sub>	5,34	5,37	5,34	5,44	5,44	5,44
	W	kA <sub>RMS</sub>	5,18	5,22	5,22	5,46	5,46	5,46
	U	kA <sub>RMS</sub>	5,33	5,31	5,39	5,47	5,47	5,47
Current, a.c. component, LV winding, average	V	kA <sub>RMS</sub>	5,37	5,38	5,41	5,37	5,51	5,51
	W	kA <sub>RMS</sub>	5,19	5,28	5,24	5,54	5,54	5,54
	U	s	0,255	0,255	0,255	0,252	0,252	0,252
Duration, current	V	s	0,255	0,255	0,255	0,252	0,252	0,252
	W	s	0,255	0,255	0,256	0,252	0,252	0,252



<b>Observations</b>	
190710-4005	No visible disturbance.
190710-4006	No visible disturbance.
190710-4007	No visible disturbance.
190710-4009	No visible disturbance.
190710-4010	No visible disturbance.
190710-4011	No visible disturbance.

Short-circuit tests (continued)							
Test no.			190710 4013	190710 4014	190710 4015		
Tap position			19	19	19		
	U	kV <sub>RMS</sub>	57,0	57,0	57,7		
Applied voltage, phase-to-ground, beginning	V	kV <sub>RMS</sub>	56,6	56,5	57,2		
	W	kV <sub>RMS</sub>	57,7	57,6	58,3		
	U	kV <sub>RMS</sub>	56,1	56,0	57,1		
Applied voltage, phase-to-ground, end	V	kV <sub>RMS</sub>	55,6	55,5	56,5		
	W	kV <sub>RMS</sub>	56,4	56,3	57,5		
	U	A <sub>peak</sub>	5692	-5658	5749		
Current, HV winding	V	A <sub>peak</sub>	6248	-6282	6312		
	W	A <sub>peak</sub>	-7965	7974	-8001		
	U	A <sub>RMS</sub>	2712	2705	2739		
Current, a.c. component, HV winding, beginning	V	A <sub>RMS</sub>	2715	2710	2744		
	W	A <sub>RMS</sub>	2751	2737	2774		
	U	A <sub>RMS</sub>	2699	2699	2717		
Current, a.c. component, HV winding, end	V	A <sub>RMS</sub>	2702	2700	2723		
	W	A <sub>RMS</sub>	2703	2705	2747		
	U	A <sub>RMS</sub>	2710	2704	2744		
Current, a.c. component, HV winding, average	V	A <sub>RMS</sub>	2712	2710	2749		
	W	A <sub>RMS</sub>	2743	2735	2777		
	U	kA <sub>peak</sub>	-15,1	15,1	-15,2		
Current, LV winding	V	kA <sub>peak</sub>	-8,87	8,94	-8,95		
	W	kA <sub>peak</sub>	15,8	-15,8	15,9		
	U	kA <sub>RMS</sub>	5,68	5,67	5,74		
Current, a.c. component, LV winding, beginning	V	kA <sub>RMS</sub>	5,61	5,61	5,67		
	W	kA <sub>RMS</sub>	5,66	5,65	5,72		
	U	kA <sub>RMS</sub>	5,57	5,56	5,67		
Current, a.c. component, LV winding, end	V	kA <sub>RMS</sub>	5,53	5,52	5,62		
	W	kA <sub>RMS</sub>	5,57	5,55	5,66		
	U	kA <sub>RMS</sub>	5,66	5,64	5,73		
Current, a.c. component, LV winding, average	V	kA <sub>RMS</sub>	5,61	5,60	5,68		
	W	kA <sub>RMS</sub>	5,66	5,64	5,73		
	U	s	0,250	0,249	0,249		
Duration, current	V	s	0,250	0,249	0,249		
	W	s	0,250	0,249	0,249		

Observations	
190710-4013	No visible disturbance.
190710-4014	No visible disturbance.
190710-4015	No visible disturbance.

## 7 SHORT-CIRCUIT TESTS

### Standard and date

Standard IEC 60076-5

Test date 10 July 2019

### 7.1 Condition before test

Transformer previously subjected to routine tests, carried out at the factory of the manufacturer without presence of a KEMA Laboratories inspector.


Supply to HV windings.

LV windings pre-set short-circuited by means of shunts and earthed.

Neutral terminal earthed.

Tank earthed.

## 7.2 Test circuit S01



G = Generator	TO = Test Object	U = Voltage Measurement to earth
MB = Master Breaker	L = Reactor	I = Current Measurement
MS = Make Switch	R = Resistor	
PT = Power Transformer	C = Capacitor	

Supply		
Power	MVA	2234
Frequency	Hz	50
Phase(s)		3
Voltage	kV	250
Current	kA	5,16
Impedance	$\Omega$	28
Power factor		< 0,1
Neutral		isolated


Voltage control elements added (supply)		
C <sub>1</sub>	$\mu\text{F}$	0,2
R <sub>1</sub>	$\Omega$	282

Load	
Short-circuit point	earthed

Remarks: -



### 7.3 Photographs before test





## 7.4 Test results and oscillograms


### Overview of test numbers

190710-4005 to 4007, 4009 to 4011, 4013 to 4015

### Remarks

-

**Short-circuit test**




**Test number: 190710-4005**

Phase		<b>U</b>	<b>V</b>	<b>W</b>
Tap position		1		
Applied voltage, phase-to-ground, beginning	kV <sub>RMS</sub>	84,0	82,9	84,3
Applied voltage, phase-to-ground, end	kV <sub>RMS</sub>	82,6	82,1	83,7
Current, HV winding	A <sub>peak</sub>	-5147	3843	4095
Current, a.c. component, HV winding, beginning	A <sub>RMS</sub>	1840	1851	1870
Current, a.c. component, HV winding, end	A <sub>RMS</sub>	1827	1833	1854
Current, a.c. component, HV winding, average	A <sub>RMS</sub>	1840	1850	1870
Current, LV winding	kA <sub>peak</sub>	14,2	-13,6	-7,89
Current, a.c. component, LV winding, beginning	kA <sub>RMS</sub>	5,39	5,40	5,24
Current, a.c. component, LV winding, end	kA <sub>RMS</sub>	5,28	5,34	5,18
Current, a.c. component, LV winding, average	kA <sub>RMS</sub>	5,33	5,37	5,19
Duration, current	s	0,255	0,255	0,255

Observations: No visible disturbance.

**Short-circuit test**




**Test number: 190710-4006**

Phase		<b>U</b>	<b>V</b>	<b>W</b>
Tap position		1		
Applied voltage, phase-to-ground, beginning	kV <sub>RMS</sub>	84,6	83,8	85,3
Applied voltage, phase-to-ground, end	kV <sub>RMS</sub>	83,3	82,9	84,4
Current, HV winding	A <sub>peak</sub>	5241	-3725	-4266
Current, a.c. component, HV winding, beginning	A <sub>RMS</sub>	1865	1865	1885
Current, a.c. component, HV winding, end	A <sub>RMS</sub>	1847	1848	1869
Current, a.c. component, HV winding, average	A <sub>RMS</sub>	1865	1865	1886
Current, LV winding	kA <sub>peak</sub>	-14,3	13,5	8,49
Current, a.c. component, LV winding, beginning	kA <sub>RMS</sub>	5,41	5,40	5,28
Current, a.c. component, LV winding, end	kA <sub>RMS</sub>	5,33	5,37	5,22
Current, a.c. component, LV winding, average	kA <sub>RMS</sub>	5,31	5,38	5,28
Duration, current	s	0,255	0,255	0,255

Observations: No visible disturbance.

**Short-circuit test**




**Test number: 190710-4007**

Phase		U	V	W
Tap position		1		
Applied voltage, phase-to-ground, beginning	kV <sub>RMS</sub>	84,6	83,5	84,9
Applied voltage, phase-to-ground, end	kV <sub>RMS</sub>	83,1	82,6	84,2
Current, HV winding	A <sub>peak</sub>	-5164	3756	4232
Current, a.c. component, HV winding, beginning	A <sub>RMS</sub>	1854	1864	1884
Current, a.c. component, HV winding, end	A <sub>RMS</sub>	1839	1846	1867
Current, a.c. component, HV winding, average	A <sub>RMS</sub>	1853	1864	1884
Current, LV winding	kA <sub>peak</sub>	14,5	-13,5	-8,33
Current, a.c. component, LV winding, beginning	kA <sub>RMS</sub>	5,40	5,39	5,27
Current, a.c. component, LV winding, end	kA <sub>RMS</sub>	5,33	5,34	5,22
Current, a.c. component, LV winding, average	kA <sub>RMS</sub>	5,39	5,41	5,24
Duration, current	s	0,255	0,255	0,256

Observations: No visible disturbance.

**Short-circuit test**




**Test number: 190710-4009**

Phase		<b>U</b>	<b>V</b>	<b>W</b>
Tap position		10		
Applied voltage, phase-to-ground, beginning	kV <sub>RMS</sub>	70,5	70,3	70,9
Applied voltage, phase-to-ground, end	kV <sub>RMS</sub>	69,4	69,0	69,9
Current, HV winding	A <sub>peak</sub>	4974	-6420	4780
Current, a.c. component, HV winding, beginning	A <sub>RMS</sub>	2249	2258	2277
Current, a.c. component, HV winding, end	A <sub>RMS</sub>	2224	2230	2248
Current, a.c. component, HV winding, average	A <sub>RMS</sub>	2249	2257	2275
Current, LV winding	kA <sub>peak</sub>	-8,37	14,9	-14,5
Current, a.c. component, LV winding, beginning	kA <sub>RMS</sub>	5,58	5,52	5,55
Current, a.c. component, LV winding, end	kA <sub>RMS</sub>	5,50	5,44	5,46
Current, a.c. component, LV winding, average	kA <sub>RMS</sub>	5,47	5,37	5,54
Duration, current	s	0,252	0,252	0,252

Observations: No visible disturbance.

**Short-circuit test**




**Test number: 190710-4010**

Phase		<b>U</b>	<b>V</b>	<b>W</b>
Tap position		10		
Applied voltage, phase-to-ground, beginning	kV <sub>RMS</sub>	70,3	70,2	70,8
Applied voltage, phase-to-ground, end	kV <sub>RMS</sub>	69,3	69,0	69,8
Current, HV winding	A <sub>peak</sub>	-4920	6373	-4782
Current, a.c. component, HV winding, beginning	A <sub>RMS</sub>	2246	2254	2277
Current, a.c. component, HV winding, end	A <sub>RMS</sub>	2222	2227	2249
Current, a.c. component, HV winding, average	A <sub>RMS</sub>	2246	2253	2276
Current, LV winding	kA <sub>peak</sub>	8,30	-14,7	14,5
Current, a.c. component, LV winding, beginning	kA <sub>RMS</sub>	5,56	5,51	5,54
Current, a.c. component, LV winding, end	kA <sub>RMS</sub>	5,50	5,44	5,46
Current, a.c. component, LV winding, average	kA <sub>RMS</sub>	5,47	5,51	5,54
Duration, current	s	0,252	0,252	0,252

Observations: No visible disturbance.



**Short-circuit test**




**Test number: 190710-4011**

Phase		<b>U</b>	<b>V</b>	<b>W</b>
Tap position		10		
Applied voltage, phase-to-ground, beginning	kV <sub>RMS</sub>	70,4	70,3	70,9
Applied voltage, phase-to-ground, end	kV <sub>RMS</sub>	69,4	69,0	69,8
Current, HV winding	A <sub>peak</sub>	4958	-6389	4767
Current, a.c. component, HV winding, beginning	A <sub>RMS</sub>	2249	2257	2275
Current, a.c. component, HV winding, end	A <sub>RMS</sub>	2222	2229	2247
Current, a.c. component, HV winding, average	A <sub>RMS</sub>	2248	2256	2275
Current, LV winding	kA <sub>peak</sub>	-8,37	14,8	-14,4
Current, a.c. component, LV winding, beginning	kA <sub>RMS</sub>	5,56	5,52	5,54
Current, a.c. component, LV winding, end	kA <sub>RMS</sub>	5,50	5,44	5,46
Current, a.c. component, LV winding, average	kA <sub>RMS</sub>	5,47	5,51	5,54
Duration, current	s	0,252	0,252	0,252

Observations: No visible disturbance.

**Short-circuit test**




**Test number: 190710-4013**

Phase		<b>U</b>	<b>V</b>	<b>W</b>
Tap position		19		
Applied voltage, phase-to-ground, beginning	kV <sub>RMS</sub>	57,0	56,6	57,7
Applied voltage, phase-to-ground, end	kV <sub>RMS</sub>	56,1	55,6	56,4
Current, HV winding	A <sub>peak</sub>	5692	6248	-7965
Current, a.c. component, HV winding, beginning	A <sub>RMS</sub>	2712	2715	2751
Current, a.c. component, HV winding, end	A <sub>RMS</sub>	2699	2702	2703
Current, a.c. component, HV winding, average	A <sub>RMS</sub>	2710	2712	2743
Current, LV winding	kA <sub>peak</sub>	-15,1	-8,87	15,8
Current, a.c. component, LV winding, beginning	kA <sub>RMS</sub>	5,68	5,61	5,66
Current, a.c. component, LV winding, end	kA <sub>RMS</sub>	5,57	5,53	5,57
Current, a.c. component, LV winding, average	kA <sub>RMS</sub>	5,66	5,61	5,66
Duration, current	s	0,250	0,250	0,250

Observations: No visible disturbance.

**Short-circuit test**




**Test number: 190710-4014**

Phase		<b>U</b>	<b>V</b>	<b>W</b>
Tap position		19		
Applied voltage, phase-to-ground, beginning	kV <sub>RMS</sub>	57,0	56,5	57,6
Applied voltage, phase-to-ground, end	kV <sub>RMS</sub>	56,0	55,5	56,3
Current, HV winding	A <sub>peak</sub>	-5658	-6282	7974
Current, a.c. component, HV winding, beginning	A <sub>RMS</sub>	2705	2710	2737
Current, a.c. component, HV winding, end	A <sub>RMS</sub>	2699	2700	2705
Current, a.c. component, HV winding, average	A <sub>RMS</sub>	2704	2710	2735
Current, LV winding	kA <sub>peak</sub>	15,1	8,94	-15,8
Current, a.c. component, LV winding, beginning	kA <sub>RMS</sub>	5,67	5,61	5,65
Current, a.c. component, LV winding, end	kA <sub>RMS</sub>	5,56	5,52	5,55
Current, a.c. component, LV winding, average	kA <sub>RMS</sub>	5,64	5,60	5,64
Duration, current	s	0,249	0,249	0,249

Observations: No visible disturbance.

**Short-circuit test**



**Test number: 190710-4015**

Phase		<b>U</b>	<b>V</b>	<b>W</b>
Tap position		19		
Applied voltage, phase-to-ground, beginning	kV <sub>RMS</sub>	57,7	57,2	58,3
Applied voltage, phase-to-ground, end	kV <sub>RMS</sub>	57,1	56,5	57,5
Current, HV winding	A <sub>peak</sub>	5749	6312	-8001
Current, a.c. component, HV winding, beginning	A <sub>RMS</sub>	2739	2744	2774
Current, a.c. component, HV winding, end	A <sub>RMS</sub>	2717	2723	2747
Current, a.c. component, HV winding, average	A <sub>RMS</sub>	2744	2749	2777
Current, LV winding	kA <sub>peak</sub>	-15,2	-8,95	15,9
Current, a.c. component, LV winding, beginning	kA <sub>RMS</sub>	5,74	5,67	5,72
Current, a.c. component, LV winding, end	kA <sub>RMS</sub>	5,67	5,62	5,66
Current, a.c. component, LV winding, average	kA <sub>RMS</sub>	5,73	5,68	5,73
Duration, current	s	0,249	0,249	0,249

Observations: No visible disturbance.

## **7.5 Condition after test**

Externally no visible change.

### 7.6 Photographs after test





## **8 INSPECTION OF THE ACTIVE PART**

On 23 August 2019 the transformer was untanked and the active part was inspected by a KEMA Laboratories inspector at the factory of the manufacturer.

The out-of-tank inspection with respect to displacements, deformations of core and windings, connections and supporting structures or traces of discharges did not reveal any apparent defects.

On request of the client the photographs taken during the inspection are not included in this report. Photographs are kept in KEMA Laboratories' files.




## 9 DISSOLVED GAS ANALYSIS

### Standard and date

Standard IEC 60296  
Date 16 July 2019

Sample taken	Before the short-circuit tests	After the short-circuit tests
Sample number	316128	316129
Hydrogen	< 3 µl/l	< 3 µl/l
Methane	< 1 µl/l	< 1 µl/l
Ethane	< 1 µl/l	< 1 µl/l
Ethylene	< 1 µl/l	< 1 µl/l
Acetylene	< 1 µl/l	< 1 µl/l
Propane	< 1 µl/l	< 1 µl/l
Propylene	< 1 µl/l	< 1 µl/l
Carbon monoxide	18 µl/l	14 µl/l
Carbon dioxide	< 200 µl/l	210 µl/l
N-butane	< 1 µl/l	< 1 µl/l
Iso-butane	< 1 µl/l	< 1 µl/l

10 DRAWINGS



**CE KONIGAR D&ST**

**TREFASTTRANSFORMATOR**  
TRP 80000-145/E


**STANDARD**  
IEC 60076

SERIE NUMMER	ET 1036	TILLVERKNINGSÅR	
MÄRKEFFEKT	80 MVA	ANTAL FASER	3
KOPPLING	YNH5 + syro	MÄRKFREKVENNS	50 Hz
KYLNINGSTYP	ONANIONALF (S180 MVA)		
OLJETYYP	ERGOM HYVOLT III ACC. TO IEC 60296		
P <sub>N</sub>	kW	P <sub>20</sub>	kW
PEI	%	KÄRN MATERIAL VIKT	G05E / 35.0
k <sub>20</sub>	pu	LINDNINGSMATERIAL VIKT	KOPPAR / 17.5
OLJEVIKT	78.5	VIKT AKTIV DEL	60.3
VIKT V/D AVAKTIV DEL	62.5	TOTALVIKT	95.5
TRANSPORTVIKT (MED OLJA)	89.5	TRANSPORTVIKT (UTAN OLJA)	74.5
MAX OMS TEMP	40 °C	LINDN TEMPS ESHING	65 K
LINDNINGSKOPPLARTYP	MR VM III 500*72.5B-10-19 TG	SERIE NUMMER LK	2061147
TANK EXPANSIONSKÄRL OCH PÅDATORER ÄR KONSTRUERADE ATT TA A FULLT VACUUM			
MÄRKSPÄNNING (V)		MÄRKSTROM (A)	
LÄGE	LS	HS	LS
1	161042	206.8	803.3
10	140000	323.9	
19	118958	388.3	
LINDNING	Um (kV)	ISOLATIONSNIVÅ	KORTSLUTNINGSEFFEKT
HS	145	L1550 AYC30 - L1250 AY95	10000 MVA / 2s
LS	72.5	L1228 AV140	3000 MVA / 2s

LÄGE	OMSÄTTNING	EFFEKT	KLASS
ST1	500/2 A	10 VA	0.2AF55
ST2	500/1 A	20 VA	5P20
ST3	500/2 A	10 VA	3F55
ST4	500/1 A	20 VA	5P20
ST5	1200/2 A	10 VA	0.2AF55
ST6	1200/1 A	20 VA	5P20
ST7	805/2 A	10 VA	3F55

HJÄLP LINNING 200 KVA 467.4 V 2AF 0 A

TILLVERKAD I KROATIEN (ZAGREB)



Stravica: TRP80000-145/E

Šifra: LIM 2 C.B4.112 Č.4572

Masa (kg): 0.08

Naziv: NATPISNA PLOČICA

Revizija: 01

Datum: 16.04.2019

Projektor: [Logo]

Opis: [Logo]

Dr. ajlas: **B 7 2 6 9 0**

Logo: KONIGAR D&ST

Adresa: KONIGAR DISTRIBUTIVNI I SPECIJALNI TRANSFORMATOR d.d., Adresa: Josipa Makumova 6, P.P.000, 10000 Zagreb, HRVATSKA. Tel: (01) 3783 777, Fax: (01) 3784 051. E-mail: info@konigar-dast.hr, internet: www.konigar-dast.hr

## **Appendix A    Routine tests before the short-circuit tests**

Routine tests before the short-circuit tests were carried out at the factory of the manufacturer on 14 June 2019 without presence of a KEMA Laboratories inspector.

See enclosed report on the following pages.

The responsibility for the content of this report rests with the manufacturer.



**KONČAR  
D&ST**

# TRANSFORMER TEST REPORT

Page : i

Before Short-circuit withstand test (IEC 60076-5)

## TRANSFORMER

Type: TRP 80000-145/E  
Serial No. : ET1036 - 464170

### ROUTINE TESTS:

TEST REPORT No.:

Page :

STANDARD

Measurement of voltage ratio and check vector group	464170	2 / 7	IEC 60076-1 ( 11.3 )
Measurement of winding resistance	464170	2,3 / 7	IEC 60076-1 ( 11.2 )
Measurement of short-circuit impedance and load losses	464170	4 / 7	IEC 60076-1 ( 11.4 )
Measurement of no-load losses and current	464170	5 / 7	IEC 60076-1 ( 11.5 )
Three phase measurement of no-load current at 400V and 50Hz	464170	5 / 7	
Insulation resistance of the windings and check of core insulation	464170	6 / 7	IEC 60076-1 ( 11.1.2; 11.12 )
Applied voltage test ( AV )	464170	6 / 7	IEC 60076-3 ( 10 )
Line terminal AC withstand test ( LTAC )	464170	6 / 7	IEC 60076-3 ( 12 )
Test on on-load tap changer	464170	6 / 7	IEC 60076-1 ( 11.7 )
Check of auxiliary equipment according to drawing CS5530	464170	6 / 7	
Determination of capacitances winding -to-earth, and between windings	K1248	---	IEC 60076-1 ( 11.1.2; 11.1.4 )
Induced voltage test with PD measurement ( IVW, IVPD )	464170	7 / 7	IEC 60076-3 ( 11.3 )
Lightning impulse test ( LI + LIN )	U2921	---	IEC 60076-3 ( 13.2, 13.4 )
Test on insulating of oil	226/19	---	IEC 60156
Leak testing with pressure	OL464170	---	IEC 60076-1 ( 11.8 )

### TYPE AND SPECIAL TESTS:

Measurement of zero-sequence impedance	464170	4 / 7	IEC 60076-1 ( 11.6 )
Chromatographic analysis of gases dissolved in oil	19/337	---	IEC 61181 ( Tbl.A.1 )

**ALL SPECIFIED TESTS AND MEASUREMENTS WERE PERFORMED.**

**TRANSFORMER PASSED THE TESTS AND MEASUREMENTS MET SPECIFIED TOLERANCES.**

The test was carried out in the presence of :

Tested by :


Approved by :

Date and stamp :

V. Gojević, dipl.ing.

V. Maljković, dipl.ing.

14.06.2019.



TRANSFORMER

Serial No. : ET1036 - 464170

Before Short-circuit withstand test (IEC 60076-5)

RATING PLATE



TREFASTRANSFORMATOR  
TRP 80000-145/E

STANDARD  
IEC 60076

SERIENUMMER	ET1036- 464170	TILLVERKNINGSÅR	2019.
MÄRKEFFEKT	80 MVA	ANTAL FASER	3
KOPPLING	YN05 + syn0	MÄRKFREKVENNS	50 Hz
KYLNINGSTYP	ONAN/ONAF (63/80 MVA)		
OLJETYP	ERGON HYVOLT BI ACC. TO IEC 60296		
P <sub>1</sub>	28,97 kW	P <sub>2</sub>	214,99 kW
P <sub>20</sub>	0 kW		
PEI	99,803 %	KÄRNMaterial / VIKT	GOES / 35.0 t
k <sub>20</sub>	0,36708 pu	LINDNINGSMATERIAL / VIKT	KOPPAR / 17.5 t
OLJEVIKT	18.5 t	VIKT AKTIV DEL	60.3 t
VIKT VID LYFT AV AKTIV DEL	62.5 t	TOTALVIKT	98.5 t
TRANSPORTVIKT (MED OLJA)	89.5 t	TRANSPORTVIKT (UTAN OLJA)	74.5 t
MAX. OMG. TEMP.	40 °C	LINDN. TEMP. STEGRING	65 K
		OLJETEMP. STEGRING	60 K
LINDNINGSKOPPLARTYP	MR VM III 600V-72.5B-10 19 1G	SERIENUMMER LK	2061147

TANK, EXPANSIONSKÄRL OCH RADIATORER ÄR KONSTRUERADE ATT TÅLA FULLT VACUUM




LÄGE	MÄRKSÄNNING (V)		MÄRKSTRÖM (A)		KORTSLUTNINGS-IMPEDANS (%)
	HS	LS	HS	LS	
1	161042		286.8		13,80
10	148000	57500	329.9	603.3	12,62
19	118958		388.3		11,76

LINDNING	U <sub>m</sub> (kV)	ISOLATIONSNIVÅ	KORTSLUTNINGSEFFEKT
HS	145	LI550 AV230 - LI250 AV95	10000 MVA / 2s
LS	72.5	LI325 AV140	3000 MVA / 2s

STRÖMTRANSFORMATOR			
LÄGE	ÖMSÄTTNING	EFFEKT	KLASS
ST1	500/2 A	10 VA	0.2s Fb5
ST2	500/1 A	20 VA	5P20
ST3	390/2 A	10 VA	3F5
ST4	500/1 A	20 VA	5P20
ST5	1200/2 A	10 VA	0.2s Fb5
ST6	1200/1 A	20 VA	5P20
ST7	800/2 A	10 VA	3F5

HJÄLP-LINDNING 200 kVA; 467.4 V; 247.0 A



LINCA:NG	LÄGE	ÖMSÄTTNING LÄGE	MÄRKSÄNNING (V)	MÄRKSTRÖM (A)
	1	1	148000	286.8
	2	2	158704	297.0
	3	3	169408	308.4
	4	4	180112	320.8
	5	5	190816	333.2
	6	6	201520	345.6
	7	7	212224	358.0
	8	8	222928	370.4
	9	9	233632	382.8
	10	K	244336	395.2
	11	1	255040	407.6
	12	2	265744	420.0
	13	3	276448	432.4
	14	4	287152	444.8
	15	5	297856	457.2
	16	6	308560	469.6
	17	7	319264	482.0
	18	8	329968	494.4
	19	9	340672	506.8

GENERALAGENT:  
**ELMER ERKEN**  
PARTIAL, SWEDEN  
TEL. 031-445456



# TRANSFORMER TEST REPORT

Serial No. : 464170  
Page : 1 / 7

Before Short-circuit withstand test (IEC 60076-5)

1.0. RATING VALUES					
Transformer type :	TRP 80000-145/E			Tap-changer type :	MR VM III 500Y-72,5/B-10 19 1G
Serial No. :	464170			Serial No. :	2061147
Winding :	HS	LS	Aux. winding		
Insulation level :	LI550 AV230 - LI250 AV95	LI325 AV140	AV3	Part No.: ET1036	
Rated power (kVA)	80000	80000	200	Transport mass (t): 74,5	
	161042			Oil mass (t): 18,5	
Rated voltage (V)	140000	57500	467,4	Total mass (t): 98,5	
	118958			Frequency (Hz): 50	
	286,8			Vector group: YNd5+syn0	
Rated current (A)	329,9	803,3	247,0	Type of cooling: ONAN/ONAF	
	388,3			Tested in acc.: IEC60076	
2.0. TEST RESULTS					
2.1.1. Impedance voltage at 80MVA and 75°C					
Winding :	HS / LS			Aux. winding / HS	Aux. winding / LS
Tap position	1	10	19	10	----
Rated (%)	----	12,00	----	----	----
Guaranteed (%)	----	11,1 - 12,9	----	----	----
Measured (%)	13,80	12,62	11,76	0,86	0,87
2.1.2. Load losses at 80MVA and 75°C					
Rated (kW)	----	223,00	----	----	----
Guaranteed (kW)	----	227,46	----	----	----
Measured (kW)	220,03	214,99	224,47	0,582	0,583
2.3. No - load loss and current					
No-load losses			No-load current at 80MVA		
Voltage (%)	90,0	100,0	105,0	Voltage (%)	100,0
Rated (kW)	----	29,00	----	Rated (%)	0,120
Guaranteed (kW)	----	29,58	----	Guaranteed (%)	0,120
Measured (kW)	22,25	28,97	33,65	Measured (%)	0,051
2.4. Total losses at 80MVA and 75°C (no load + load losses)					
Tap position	1	10	19	----	----
Rated (kW)	----	252,00	----	----	----
Guaranteed (kW)	----	257,04	----	----	----
Measured (kW)	249,00	243,96	253,44	29,55	29,55
2.5. Efficiency at 80MVA and 75°C					
Winding HS / LS at position 10					
Load (%)	25	50	75	100	125
Measured PF=1.0 (%)	99,79	99,79	99,75	99,70	99,64
Guaranteed (%)	----	----	----	----	----
Measured PF=0.8 (%)	99,73	99,74	99,69	99,62	99,54
Guaranteed (%)	----	----	----	----	----
2.6. Variation of the secondary voltage					
Guaranteed PF=1.0 (%)	----	----	Measured (%)	1,06	1,33
Guaranteed PF=0.8 (%)	----	----	Measured (%)	8,28	10,35



**KONČAR**  
**D&ST**

## TRANSFORMER TEST REPORT

Before Short-circuit withstand test (IEC 60076-5)

Serial No. :

464170

Page :

2 / 7

TRANSFORMER TYPE :

TRP 80000-145/E

Part No.: ET1036

**3.0.**

**Measurement voltage ratio and vector group**

Tap position	Phase 1U - 2U (%)	Phase 1V - 2V (%)	Phase 1W - 2W (%)	Voltage ( V )	Calculated ratio
1	0,06	0,05	0,06	161042	2,801
2	0,05	0,05	0,06	158704	2,760
3	0,05	0,05	0,06	156336	2,719
4	0,06	0,05	0,06	154028	2,679
5	0,05	0,05	0,06	151690	2,638
6	0,06	0,05	0,06	149352	2,597
7	0,05	0,05	0,06	147014	2,557
8	0,05	0,05	0,06	144676	2,516
9	0,05	0,05	0,06	142338	2,475
10	0,05	0,05	0,05	140000 / 57500	2,435
11	0,05	0,05	0,05	137662	2,394
12	0,05	0,05	0,05	135324	2,353
13	0,05	0,05	0,05	132986	2,313
14	0,05	0,05	0,05	130648	2,272
15	0,05	0,05	0,05	128310	2,231
16	0,05	0,05	0,05	125972	2,191
17	0,05	0,05	0,05	123634	2,150
18	0,05	0,05	0,05	121296	2,109
19	0,05	0,05	0,05	118958	2,069

(HS / LS) Vector group is :

YNd5

Tap position

Phase 1U - Sr1 (%)

Phase 1V - Ss1 (%)

Phase 1W - St1 (%)

Voltage ( V )

Calculated ratio

10

-0,03

-0,05

-0,04

140000 / 467,4

299,529

(1 / Aux. Winding)

Vector group is :

YNyn0

**3.1.**

**Measurement of winding resistance in (Ω)**

( measurement at temperature 28 °C )

Winding HS	1U - 1V	1U - 1W	1V - 1W		
1	0,726	0,726	0,726		
10	0,574	0,574	0,573		
19	0,464	0,464	0,463		
Winding LS	2U - 2V	2U - 2W	2V - 2W		
---	0,0660	0,0660	0,0656		
Aux. winding	Sr1 - Ss1	Sr1 - St1	Ss1 - St1		
---	0,00449	0,00449	0,00440		





**KONČAR**  
**D&ST**

## TRANSFORMER TEST REPORT

Before Short-circuit withstand test (IEC 60076-5)

Serial No. :

464170

Page :

3 / 7

TRANSFORMER TYPE :

TRP 80000-145/E

Part No.: ET1036

3.1.	Measurement of winding resistance in ( $\Omega$ )			( measurement at temperature 28 °C )	
Winding HS	1U - 1N	1V - 1N	1W - 1N		
1	0,364	0,363	0,364		
2	0,355	0,355	0,355		
3	0,347	0,346	0,347		
4	0,338	0,338	0,338		
5	0,330	0,330	0,330		
6	0,322	0,321	0,321		
7	0,313	0,313	0,313		
8	0,305	0,304	0,304		
9	0,297	0,296	0,296		
10	0,288	0,287	0,286		
11	0,299	0,299	0,299		
12	0,291	0,290	0,291		
13	0,282	0,282	0,282		
14	0,274	0,274	0,274		
15	0,266	0,265	0,265		
16	0,257	0,257	0,257		
17	0,249	0,248	0,249		
18	0,240	0,240	0,240		
19	0,232	0,232	0,232		
Aux. winding	Sr1 - Sn	Ss1 - Sn	St1 - Sn		
---	0,00356	0,00296	0,00240		



## TRANSFORMER TEST REPORT

Before Short-circuit withstand test (IEC 60076-5)

Serial No. :

464170

Page :

4 / 7

TRANSFORMER TYPE :

TRP 80000-145/E

Part No.: ET1036

**2.1.**

**Load losses and impedance voltage measurement**

Combination **	HS / LS	HS / LS	HS / LS	Aux. winding / HS	Aux. winding / LS	
Tap position	1	10	19	10	---	
Temperature (°C)	28	28	28	28	28	
Frequency (Hz)	50	50	50	50	50	
Measured voltage	(u-v)	12636	10097	7566	3,62	3,73
	(u-w)	12654	10108	7571	4,31	4,43
	(v-w)	12650	10108	7574	3,86	3,97
Average	12647	10104	7570	3,93	4,04	
Constant	1	1	1	1	1	
VOLTAGE (V)	12647	10104	7570	3,93	4,04	
Measured current	(u)	163,7	189,3	210,9	245,2	247,0
	(v)	163,1	188,8	210,4	246,3	248,2
	(w)	162,7	187,9	209,1	244,5	246,4
Average	163,2	188,7	210,1	245,3	247,2	
Constant	1	1	1	1	1	
CURRENT (A)	163,2	188,7	210,1	245,3	247,2	
Measured power	(u)	24730	26280	24980	156,7	159,2
	(v)	17020	15620	14470	172,7	175,8
	(w)	22870	20930	18820	190,7	193,4
Total	64620	62830	58270	520,1	528,4	
Constant	1	1	1	1	1	
LOAD LOSSES (W)	64620	62830	58270	520,1	528,4	
Calculated to	(kVA)	80000	80000	80000	200	200
	(A)	286,8	329,9	388,3	247,0	247,0
LOAD LOSSES (W)	199657	192123	198942	527,4	527,7	
I <sup>2</sup> R losses (W)	153329	157410	168600	408,9	408,7	
Stray losses (W)	46328	34713	30342	118,5	119,0	
Impedance voltage (V)		22229,8	17669,1	13988,0	3,96	4,04
	(%)	13,804	12,621	11,759	0,847	0,865
Temperature (°C)	75	75	75	75	75	
I <sup>2</sup> R losses (W)	180730	185540	198730	482,0	481,7	
Stray losses (W)	39304	29450	25742	100,5	101,0	
LOAD LOSSES (W)	220034	214990	224472	582,5	582,7	
Impedance voltage (V)		22230,5	17669,9	13988,9	4,00	4,08
	(%)	13,804	12,621	11,759	0,856	0,873

NOTE :

Measuring equipment : YOKOGAWA Power Analyser

\*\* : Connected / Short-circuit winding

**2.1.1.**

**Measurement of zero-sequence impedance**

Winding / Tap	Voltage (V)	Current (A)	Imped. (Ω/phase)	Ro (Ω / phase)	Xo (Ω / phase)
HS / 1	1480,8	103,70	42,84	2,18	42,78
HS / 10	1076,4	109,00	29,63	1,57	29,58
HS / 19	715,8	107,40	19,99	1,09	19,96



# TRANSFORMER TEST REPORT

Before Short-circuit withstand test (IEC 60076-5)

Serial No. :

464170

Page :

5 / 7

TRANSFORMER TYPE :

TRP 80000-145/E

Part No.: ET1036

2.3.		No - load losses and no - load current measurement			
Voltage (%)		90,0	100,0	105,0	110,0
	(u-v)	51679	57372	60146	62877
RMS measured vltg.	(u-w)	51759	57457	60227	62954
	(v-w)	51648	57314	60056	62731
Average		51695	57381	60143	62854
Constant		1	1	1	1
RMS VOLTAGE (V)		51695	57381	60143	62854
	(u-v)	51715	57450	60297	63205
Mean measured vltg.	(u-w)	51824	57589	60447	63354
	(v-w)	51735	57478	60328	63221
Average		51758	57506	60357	63260
Constant		1	1	1	1
MEAN VOLTAGE (V)		51758	57506	60357	63260
Form factor		1,109	1,108	1,106	1,103
Measured current	(u)	0,207	0,332	0,525	1,021
	(v)	0,291	0,402	0,579	1,044
	(w)	0,344	0,500	0,726	1,289
Average		0,281	0,411	0,610	1,118
Constant		1	1	1	1
CURRENT (A)		0,281	0,411	0,610	1,118
Measured power	(u)	5167	6278	6729	6867
	(v)	7962	10886	13318	17244
	(w)	9099	11739	13486	15991
Total		22228	28903	33533	40102
Constant		1	1	1	1
LOSSES (W)		22228	28903	33533	40102
Correction (W)		27	63	119	258
LOSSES (W)		22255	28966	33652	40360

NOTE :

Measuring equipment : YOKOGAWA Power Analyser

MEASUREMENT AT FREQUENCY 50 (Hz) ON WINDING :

LS

The power was corrected to the sine - wave voltage basis .

2.3.1.		Single phase measurement of no - load current at 230 (V) and 50 (Hz)		
Winding	Phase 1U (mA)	Phase 1V (mA)	Phase 1W (mA)	
HS - tap position 10	1,2	0,6	1,4	



**KONČAR**  
**D&ST**

## TRANSFORMER TEST REPORT

Before Short-circuit withstand test (IEC 60076-5)

Serial No. :

464170

Page :

6 / 7

TRANSFORMER TYPE : TRP 80000-145/E Part No.: ET1036

**3.2. Insulation resistance of the windings (MΩ)** ( measured by 2500VDC at temperature 28 °C )

Between	R 15 "	R 60 "	R 60 " / R 15 "		
HS - ( LS + Aux. winding + core + core clamp + earth )	11400	13700	1,20		
LS - ( HS + Aux. winding + core + core clamp + earth )	8560	11400	1,33		
Aux. winding - ( HS + LS + core + core clamp + earth )	53600	84700	1,58		

**Check of core insulation (MΩ)** ( measured by 2500VDC at temperature 28 °C )

Between	R 15 "	R 60 "	R 60 " / R 15 "		
core - ( HS + LS + Aux. winding + core clamp + earth )	2560	4930	1,93		

**3.3. Dielectric test of the transformer**

Lightning impulse test ( LI + LIN ) Test report No.: U2921

Applied voltage (AV) test	Between	Test voltage ( kV )	Frequency ( Hz )	Duration ( sec )
	HS - ( LS + Aux. winding + core + core clamp + earth )		95	50
LS - ( HS + Aux. winding + core + core clamp + earth )		140	50	60
Aux. winding - ( HS + LS + core + core clamp + earth )		3	50	60

Line terminal AC withstand test ( LTAC )	1U - ( 1V + 1W + earth )	230	200	30
	1V - ( 1U + 1W + earth )	230	200	30
	1W - ( 1U + 1V + earth )	230	200	30

**NOTE :**

Winding HS - tap position 1.

1. Tap changer was tested in accordance with IEC 60076-1 ( clause 11.7 ).
2. Functionally test of the auxillary box has been done in accordance with drawing No.: CS5530.
3. Current transformers:

	Phase			
	1U	1V	1W	1N
ST1 - 500 / 2A; 10VA; 0,2sFs5; Ser.No.:	91006536	91006538	91006537	
ST2 - 500 / 1A; 20VA; 5P20; Ser.No.:				
ST3 - 390 / 2A; 10VA; 3Fs5; Ser.No.:				91006539
ST4 - 500 / 1A; 20VA; 5P20; Ser.No.:				
	2U	2V	2W	
ST5 - 1200 / 2A; 10VA; 0,2sFs5; Ser.No.:	91006540	91006542	91006541	
ST6 - 1200 / 1A; 20VA; 5P20; Ser.No.:				
ST7 - 805 / 2A; 10VA; 3Fs5; Ser.No.:				

**KONČAR  
D&ST****TRANSFORMER TEST REPORT**

Before Short-circuit withstand test (IEC 60076-5)

Serial No. :

464170

Page :

7 / 7

TRANSFORMER TYPE :

TRP 80000-145/E


Part No.: ET1036

3.4.1.

Induced voltage test with PD measurement (IVW, IVPD)

3.4.1.1.

Test sequence and levels



Standard:

IEC 60076-3

Supply

three-phase

Supplied terminals

2U - 2V - 2W

Tap position

10

Supply frequency (Hz)

200

U4

(kV)

56,0

U3

(kV)

168,0

U2

(kV)

221,2

U1

(kV)

275,0

Allowed PD at voltage level (pC)

U3

&lt;100

U2

&lt;250

3.4.1.2.

Measuring equipment, calibration and background noise level

Measuring equipment:

PD detector:

"Tettex" DDX9101

Calibrator:

"Haefely" type 451

Calibration:

Calibration performed with 100 pC

Calibration signal

1U

1V

1W

Measured (pC)

1U

100

5

5

1V

5

100

5

1W

5

5

100

Background noise level with source connected and voltage 0 (V):

&lt; 10 pC

3.4.1.3.

Test and PD measurement

Voltage level

Duration

Measured on phase (pC)

(min)

1U

1V

1W

U3

1,0

70

70

60

U2

5,0

80

70

70

U1

0,5

---

---

---

U2

5,0

80

70

70

U2

5,0

80

70

70

U2

5,0

80

70

70

U2

5,0

80

70

70

U2

5,0

80

70

70

U2

5,0

80

70

70

U2

5,0

80

70

70

U2

5,0

80

70

70

U2

5,0

80

70

70

U2

5,0

80

70

70

U2

5,0

80

70

70

U3

1,0

70

70

60

3.4.1.4.

Results :

No collapse of voltage observed.

Measured level of PD is lower than in IEC 60076 - 3 specified.

**TRANSFORMER PASSED IVPD TEST.**



# LIGHTNING IMPULSE TEST REPORT

Before Short-circuit withstand test (IEC 60076-5)

Test report no.

U2921

Page: 1/12

Transformer type		Serial number	
TRP 80000-145/E		ET1036 - 464170	
Winding HS		Winding LS	Hjälplindning
Tap position	Voltage ( V )	Voltage ( V )	Voltage ( V )
1	161042	-	-
10	140000	57500	467,4
19	118958	-	-
Connection symbol	YNd5+syn0	Rated short-circuit impedance	12,0%

## 1. Specified test voltages

Standard: IEC 60076 - 3

Terminals	Full wave		Chopped wave	
	kV	Wave shape ( $\mu$ s )	kV	Time to chopping ( $\mu$ s )
1U, 1V, 1V	550	1.2/50	-	-
1N	250	1.2/50	-	-
2U, 2V, 2W	325	1.2/50	-	-
-	-	-	-	-
-	-	-	-	-

## 2. Measurements

Applied voltage was measured with capacitive voltage divider HIGH VOLT SMC670/1200 and measuring device for recording impulse voltage and current HIGH VOLT MIAS 100-14/4B in accordance with IEC 60060.

## 3. Result

**By comparing the voltage and current records it has been proved that the transformer withstood the test.**

## 4. Remarks

a) Voltage and current wave records are stored by Manufacturer in files: 464170

The test was carried out in presence of:


Tested by:

Darko Bistrički, dipl.ing.

Approved by:

Vedran Maljković, dipl.ing.

Date and stamp:



14.06.2019.



# LIGHTNING IMPULSE TEST REPORT

Before Short-circuit withstand test (IEC 60076-5)

Test report no.

U2921

Page: 2/12



## 5. Testing of Winding HS

### 5.1. Connection of terminals



line terminal under test	connected to the impulse voltage generator
other line terminals of the winding under test	directly earthed
neutral terminal 1N	earthed through shunt S1
2U, 2V, 2W	short circuited and directly earthed
S <sub>r1</sub> , S <sub>s1</sub> , S <sub>t1</sub>	short circuited and directly earthed

### 5.2. Order of tests



Terminal	Tap position	Description	Page
1U	19	Applied voltage and current through shunt S1 oscillograms	3
1V	10	Applied voltage and current through shunt S1 oscillograms	4
1W	1	Applied voltage and current through shunt S1 oscillograms	5





**1U 50% LI RW**  $U_t/U_p = -279,0$  kV  $T_1 = 0,9845$   $\mu$ s  $T_2/T_c = 42,40$   $\mu$ s  $I_p = -195,6$  A



**1U 100% LI FW**  $U_t/U_p = -547,9$  kV  $T_1 = 0,9918$   $\mu$ s  $T_2/T_c = 42,60$   $\mu$ s  $I_p = -385,8$  A





**1U 100% LI FW**  $U_t/U_p = -549,5$  kV  $T_1 = 0,9914$   $\mu$ s  $T_2/T_c = 42,62$   $\mu$ s  $I_p = -386,9$  A





**1U 100% LI FW**  $U_t/U_p = -550,0$  kV  $T_1 = 0,9932$   $\mu$ s  $T_2/T_c = 42,58$   $\mu$ s  $I_p = -386,8$  A









**1V 50% LI RW**  $U_t/U_p = -275,9 \text{ kV}$   $T_1 = 0,9737 \text{ μs}$   $T_2/T_c = 44,86 \text{ μs}$   $I_p = -144,2 \text{ A}$





**1V 100% LI FW**  $U_t/U_p = -551,2 \text{ kV}$   $T_1 = 0,9902 \text{ μs}$   $T_2/T_c = 45,02 \text{ μs}$   $I_p = -287,8 \text{ A}$





**1V 100% LI FW**  $U_t/U_p = -550,5 \text{ kV}$   $T_1 = 0,9897 \text{ μs}$   $T_2/T_c = 45,05 \text{ μs}$   $I_p = -287,3 \text{ A}$





**1V 100% LI FW**  $U_t/U_p = -550,6 \text{ kV}$   $T_1 = 0,9884 \text{ μs}$   $T_2/T_c = 45,04 \text{ μs}$   $I_p = -287,2 \text{ A}$





**1W 50% LI RW**  $U_t/U_p = -278,9 \text{ kV}$   $T_1 = 0,9642 \text{ μs}$   $T_2/T_c = 46,37 \text{ μs}$   $I_p = -108,1 \text{ A}$



**1W 100% LI FW**  $U_t/U_p = -551,3 \text{ kV}$   $T_1 = 0,9784 \text{ μs}$   $T_2/T_c = 46,48 \text{ μs}$   $I_p = -214,2 \text{ A}$



**1W 100% LI FW**  $U_t/U_p = -549,5 \text{ kV}$   $T_1 = 0,9767 \text{ μs}$   $T_2/T_c = 46,52 \text{ μs}$   $I_p = -213,6 \text{ A}$



**1W 100% LI FW**  $U_t/U_p = -549,5 \text{ kV}$   $T_1 = 0,9767 \text{ μs}$   $T_2/T_c = 46,52 \text{ μs}$   $I_p = -213,7 \text{ A}$



# LIGHTNING IMPULSE TEST REPORT

Before Short-circuit withstand test (IEC 60076-5)

Test report no.

U2921

Page: 6/12



## 6. Testing of neutral terminal 1N of Winding HS

### 6.1. Connection of terminals



neutral terminal 1N	connected to the impulse voltage generator
line terminals of the winding under test	short circuited and earthed through shunt S1
2U, 2V, 2W	short circuited and directly earthed
$S_{r1}$ , $S_{s1}$ , $S_{t1}$	short circuited and directly earthed

### 6.2. Order of tests



Terminal	Tap position	Description	Page
1N	1	Applied voltage and current through shunt S1 oscillograms	7





**1N 50% LI RW**  $U_t/U_p = -126,1 \text{ kV}$   $T_1 = 3,043 \text{ μs}$   $T_2/T_c = 54,11 \text{ μs}$   $I_p = -155,1 \text{ A}$



**1N 100% LI FW**  $U_t/U_p = -251,3 \text{ kV}$   $T_1 = 3,061 \text{ μs}$   $T_2/T_c = 54,15 \text{ μs}$   $I_p = -309,1 \text{ A}$



**1N 100% LI FW**  $U_t/U_p = -249,8 \text{ kV}$   $T_1 = 3,058 \text{ μs}$   $T_2/T_c = 54,19 \text{ μs}$   $I_p = -307,5 \text{ A}$



**1N 100% LI FW**  $U_t/U_p = -249,8 \text{ kV}$   $T_1 = 3,061 \text{ μs}$   $T_2/T_c = 54,19 \text{ μs}$   $I_p = -307,3 \text{ A}$



# LIGHTNING IMPULSE TEST REPORT

Before Short-circuit withstand test (IEC 60076-5)

Test report no.

U2921

Page: 8/12



## 7. Testing of Winding LS

### 7.1. Connection of terminals



line terminal under test	connected to the impulse voltage generator
other line terminals of the winding under test	earthed through shunt S1
1U, 1V, 1W, 1N	short circuited and directly earthed
$S_{r1}$ , $S_{s1}$ , $S_{t1}$	short circuited and directly earthed

### 7.2. Order of tests



Terminal	Tap position	Description	Page
2U	-	Applied voltage and current through shunt S1 oscillograms	9
2V	-	Applied voltage and current through shunt S1 oscillograms	10
2W	-	Applied voltage and current through shunt S1 oscillograms	11





**2U 50% LI RW**  $U_t/U_p = -163,1 \text{ kV}$   $T_1 = 1,437 \text{ μs}$   $T_2/T_c = 44,81 \text{ μs}$   $I_p = -287,3 \text{ A}$





**2U 100% LI FW**  $U_t/U_p = -319,9 \text{ kV}$   $T_1 = 1,440 \text{ μs}$   $T_2/T_c = 44,88 \text{ μs}$   $I_p = -567,6 \text{ A}$





**2U 100% LI FW**  $U_t/U_p = -319,9 \text{ kV}$   $T_1 = 1,439 \text{ μs}$   $T_2/T_c = 44,88 \text{ μs}$   $I_p = -568,2 \text{ A}$





**2U 100% LI FW**  $U_t/U_p = -319,8 \text{ kV}$   $T_1 = 1,439 \text{ μs}$   $T_2/T_c = 44,89 \text{ μs}$   $I_p = -568,3 \text{ A}$





**2V 50% LI RW**  $U_t/U_p = -163,8 \text{ kV}$   $T_1 = 1,431 \text{ μs}$   $T_2/T_c = 44,73 \text{ μs}$   $I_p = -288,9 \text{ A}$





**2V 100% LI FW**  $U_t/U_p = -319,0 \text{ kV}$   $T_1 = 1,433 \text{ μs}$   $T_2/T_c = 44,81 \text{ μs}$   $I_p = -566,2 \text{ A}$





**2V 100% LI FW**  $U_t/U_p = -318,8 \text{ kV}$   $T_1 = 1,433 \text{ μs}$   $T_2/T_c = 44,82 \text{ μs}$   $I_p = -566,3 \text{ A}$





**2V 100% LI FW**  $U_t/U_p = -319,0 \text{ kV}$   $T_1 = 1,434 \text{ μs}$   $T_2/T_c = 44,80 \text{ μs}$   $I_p = -566,4 \text{ A}$





**2W 50% LI RW**  $U_t/U_p = -164,2 \text{ kV}$   $T_1 = 1,541 \text{ μs}$   $T_2/T_c = 44,93 \text{ μs}$   $I_p = -289,8 \text{ A}$



**2W 100% LI FW**  $U_t/U_p = -319,5 \text{ kV}$   $T_1 = 1,541 \text{ μs}$   $T_2/T_c = 45,02 \text{ μs}$   $I_p = -568,2 \text{ A}$



**2W 100% LI FW**  $U_t/U_p = -319,7 \text{ kV}$   $T_1 = 1,544 \text{ μs}$   $T_2/T_c = 45,03 \text{ μs}$   $I_p = -568,0 \text{ A}$



**2W 100% LI FW**  $U_t/U_p = -319,6 \text{ kV}$   $T_1 = 1,543 \text{ μs}$   $T_2/T_c = 45,02 \text{ μs}$   $I_p = -568,0 \text{ A}$





**NOTE :** Before Short-circuit withstand test (IEC 60076-5)


**1.0.**

**RATING VALUES**

Transformer type :	TRP 80000-145/E	Vector Group :	YNd5+syn0
Rated power ( kVA ) :	80000	Type of cooling :	ONAN/ONAF
Rated voltage ( kV ) :	140 / 57,5 / 0,4674	Frequency ( Hz ) :	50
Serial No. :	ET1036 - 464170	Tested in accordance :	IEC 60076-1

**2.0.**

**TEST CIRCUIT**




**3.0.**

**TEST RESULTS**

Measured combination	HS - Gnd	HS - LS	LS - Gnd	HS - ( LS + Gnd )	LS - ( HS + Gnd )
<b>Measured at oil temperature 28 °C</b>					
tanδ (%)	0,292	0,195	0,296	0,226	0,256
C ( pF )	4897,0	9563,8	15237,4	14461,4	24800,2
Ut ( kV )	10	10	10	10	10
<b>Corrected values to 20 °C</b>					
tanδ (%)	0,248	0,166	0,252	0,192	0,218


**NOTE:** During the test hjälplindning was short-circuited and grounded.

Tested by :



Vedran Gojević, dipl.Ing.

Approved by :



Vedran Maljković, dipl.Ing.

Date and stamp :

14.06.2019.

## **Appendix B    Routine tests after the short-circuit tests**

Routine tests after the short-circuit tests were carried out at the factory of the manufacturer on 23 August 2019 in presence of a KEMA Laboratories inspector.

See enclosed report on the following pages.

**TRANSFORMER**

**Type: TRP 80000-145/E**  
**Serial No. : ET1036 - 464170**

<b>ROUTINE TESTS:</b>	<b>TEST REPORT No.:</b>	<b>Page :</b>	<b>STANDARD</b>
Measurement of voltage ratio and check vector group	464170	2 / 7	IEC 60076-1 ( 11.3 )
Measurement of winding resistance	464170	2,3 / 7	IEC 60076-1 ( 11.2 )
Measurement of short-circuit impedance and load losses	464170	4 / 7	IEC 60076-1 ( 11.4 )
Measurement of no-load losses and current	464170	5 / 7	IEC 60076-1 ( 11.5 )
Three phase measurement of no-load current at 400V and 50Hz	464170	5 / 7	
Insulation resistance of the windings and check of core insulation	464170	6 / 7	IEC 60076-1 ( 11.1.2; 11.12 )
Applied voltage test ( AV )	464170	6 / 7	IEC 60076-3 ( 10 )
Line terminal AC withstand test ( LTAC )	464170	6 / 7	IEC 60076-3 ( 12 )
Test on on-load tap changer	464170	6 / 7	IEC 60076-1 ( 11.7 )
Check of auxiliary equipment according to drawing CS5530	464170	6 / 7	
Determination of capacitances winding -to-earth, and between windings	K1249	---	IEC 60076-1 ( 11.1.2; 11.1.4 )
Induced voltage test with PD measurement ( IVW, IVPD )	464170	7 / 7	IEC 60076-3 ( 11.3 )
Lightning impulse test ( LI + LIN )	U2922	---	IEC 60076-3 ( 13.2. 13.4 )
Test on insulating of oil	312/19	---	IEC 60156
Leak testing with pressure	OL464170	---	IEC 60076-1 ( 11.8 )

<b>TYPE AND SPECIAL TESTS:</b>			
Measurement of zero-sequence impedance	464170	4 / 7	IEC 60076-1 ( 11.6 )
Temperature-rise test	Z1283	---	IEC 60076-2
Determination of sound levels	B2027	---	IEC 60076-10
Chromatographic analysis of gases dissolved in oil	19/436, 19/437	---	IEC 61181 ( Tbl.A.1 )
Frequency response analysis	F528	---	IEC 60076-18
Short-circuit withstand test		---	IEC 60076-5
Auxiliary transformer - test report	12971	---	IEC 60076-11
Lx measurement before and after Short-circuit withstand test	I19025	---	IEC 60076-1 ( 11.9 )

**ALL SPECIFIED TESTS AND MEASUREMENTS WERE PERFORMED.**  
**TRANSFORMER PASSED THE TESTS AND MEASUREMENTS MET SPECIFIED TOLERANCES.**

The test was carried out in the presence of :

**Mr. Ernst HANIQUE, Senior Inspector, KEMA Laboratories Arnhem Energy**



**Tested by :**      **Approved by :**

V. Gojević, dipl.ing.

V. Maljković, dipl.ing.

Ernst Hanique  
 Date: **23 AUG. 2019**



TRANSFORMER

Serial No. : **ET1036 - 464170**

After Short-circuit withstand test (IEC 60076-5)

RATING PLATE



**KONČAR D&ST**

TREFASTRANSFORMATOR  
TRP 80000-145/E

STANDARD  
IEC 60076

SERIENUMMER	ET1036- 464170	TILLVERKNINGSÅR	2019.
MÄRKEFFEKT	80 MVA	ANTAL FASER	3
KOPPLING	YNd5 + syn0	MÄRKFREKVENNS	50 Hz
KYLNINGSTYP	ONAN/ONAF (63/80 MVA)		
OLJETYP	ERGON HYVOLT III ACC. TO IEC 60296		
$P_n$	28,88 kW	$P_c$	213,15 kW
$P_{ca}$	0 kW		
PEI	0,998039 %	KÄRNMATERIAL / VIKT	GOES / 35,0 t
$k_{sc}$	0,368092 pu	LINDNINGSMATERIAL / VIKT	KOPPAR / 17,5 t
OLJEVIKT	18,5 t	VIKT AKTIV DEL	60,3 t
VIKT VID LYFT AV AKTIV DEL	62,5 t	TOTALVIKT	98,5 t
TRANSPORTVIKT (MED OLJA)	89,5 t	TRANSPORTVIKT (UTAN OLJA)	74,5 t
MAX OMG. TEMP.	40 °C	LINDN. TEMP. STEGRING	65 K
		OLJETEMP. STEGRING	60 K
LINDNINGSKOPPLARTYP	MR VM III 500Y-72,5/B-10 19 1G	SERIENUMMER LK	2061147



TANK, EXPANSIONSKÄRL OCH RADIATORER ÄR KONSTRUERADE ATT TÅLA FULLT VACUUM

LÄGE	MÄRKSÄNNING (V)		MÄRKSTRÖM (A)		KORTSLUTNINGSMPEDEANS (%)
	HS	LS	HS	LS	
1	161042		286,8		13,81
10	140000	57500	329,9	803,3	12,63
19	118958		388,3		11,77

LINDNING	Um (kV)	ISOLATIONSNIVÅ	KORTSLUTNINGSEFFEKT
HS	145	LI550 AV230 - LI250 AV95	10000 MVA / 2s
LS	72,5	LI325 AV140	3000 MVA / 2s

STRÖMTRANSFORMATOR			
LÄGE	OMSÄTTNING	EFFEKT	KLASS
ST1	500/2 A	10 VA	0.2sFs5
ST2	500/1 A	20 VA	5P20
ST3	390/2 A	10 VA	3Fs5
ST4	500/1 A	20 VA	5P20
ST5	1200/2 A	10 VA	0.2sFs5
ST6	1200/1 A	20 VA	5P20
ST7	805/2 A	10 VA	3Fs5

HJÄLPLINDNING 200 KVA; 467,4 V; 247,0 A



LINDNING	LÄGE	ORRÖVA LIÄRENS LÄGE	MÄRKSÄNNING (V)	MÄRKSTRÖM (A)
	1		161042	286,8
	2		158704	291,0
	3		156366	295,4
	4		154028	299,9
	5		151690	304,5
	6		149352	309,3
	7		147014	314,2
	8		144676	319,3
	9		142338	324,5
	10	K	140000	329,9
	11		137662	335,5
	12		135324	341,3
	13		132986	347,3
	14		130648	353,5
	15		128310	360,0
	16		125972	366,7
	17		123634	373,6
	18		121296	380,8
	19		118958	388,3

LÄGE	MÄRKSÄNNING (V)	MÄRKSTRÖM (A)
HS	145	803,3
LS	72,5	803,3

B72690

TILLVERKAD I KROATIEN (ZAGREB)



Ernst Hanique

Date:



23 AUG 2019  
Laboratories

GENERALAGENT:  
**ELMER ERKEN HV**  
PARTILLE, SVERIGE  
TEL. 031-445456



# TRANSFORMER TEST REPORT

Serial No. **DNV-GL**  
 Ernst Hanique 464170  
 Date: **23 AUG. 2019** 1/7  
 KEMA Laboratories

## After Short-circuit withstand test (IEC 60076-5)

1.0.		RATING VALUES			
Transformer type :	TRP 80000-145/E		Tap-changer type :	MR VM III 500Y-72,5/B-10 19 1G	
Serial No. :	464170		Serial No. :	2061147	
Winding :	HS	LS	Aux. winding		
Insulation level :	LI550 AV230 - LI250 AV95	LI325 AV140	AV3	Part No.: ET1036	
Rated power (kVA)	80000	80000	200	Transport mass (t): 74,5	
	161042			Oil mass (t): 18,5	
Rated voltage (V)	140000	57500	467,4	Total mass (t): 98,5	
	118958			Frequency (Hz): 50	
Rated current (A)	329,9	803,3	247,0	Vector group: YNd5+syn0	
	388,3			Type of cooling: ONAN/ONAF	
				Tested in acc.: IEC60076	
2.0.		TEST RESULTS			
2.1.1.		Impedance voltage at 80MVA and 75°C		Impedance voltage at 0,2MVA and 75°C	
Winding :	HS / LS			Aux. winding / HS	Aux. winding / LS
Tap position	1	10	19	10	----
Rated (%)	----	12,00	----	----	----
Guaranteed (%)	----	11,1 - 12,9	----	----	----
Measured (%)	13,81	12,63	11,77	0,86	0,87
2.1.2.		Load losses at 80MVA and 75°C		Load losses at 0,2MVA and 75°C	
Rated (kW)	----	223,00	----	----	----
Guaranteed (kW)	----	227,46	----	----	----
Measured (kW)	218,45	213,15	222,51	0,588	0,589
2.3.		No - load loss and current			
		No-load losses		No-load current at 80MVA	
Voltage (%)	90,0	100,0	105,0	Voltage (%)	100,0
Rated (kW)	----	29,00	----	Rated (%)	0,120
Guaranteed (kW)	----	29,58	----	Guaranteed (%)	0,120
Measured (kW)	22,08	28,88	33,93	Measured (%)	0,052
2.4.		Total losses at 80MVA and 75°C (no load + load losses)		Total losses at 0,2MVA and 75°C (no-load + load losses)	
Tap position	1	10	19	----	----
Rated (kW)	----	252,00	----	----	----
Guaranteed (kW)	----	257,04	----	----	----
Measured (kW)	247,33	242,02	251,39	29,47	29,47
2.5.		Efficiency at 80MVA and 75°C			
		Winding HS / LS at position 10			
Load (%)	25	50	75	100	125
Measured PF=1.0 (%)	99,79	99,79	99,75	99,70	99,64
Guaranteed (%)	-----	-----	-----	-----	-----
Measured PF=0.8 (%)	99,74	99,74	99,69	99,62	99,55
Guaranteed (%)	-----	-----	-----	-----	-----
2.6.		Variation of the secondary voltage		Load (%)	100
Guaranteed PF=1.0 (%)	-----	-----	Measured (%)	1,06	1,33
Guaranteed PF=0.8 (%)	-----	-----	Measured (%)	8,28	10,36



## TRANSFORMER TEST REPORT

After Short-circuit withstand test (IEC 60076-5)

Serial No. :

464170

Page :

2 / 7

TRANSFORMER TYPE :

TRP 80000-145/E

Part No.: ET1036

**3 . 0 .**

**Measurement voltage ratio and vector group**

Tap position	Phase 1U - 2U ( % )	Phase 1V - 2V ( % )	Phase 1W - 2W ( % )	Voltage ( V )	Calculated ratio
1	0,05	0,05	0,06	161042	2,801
2	0,05	0,05	0,06	158704	2,760
3	0,05	0,05	0,06	156336	2,719
4	0,05	0,05	0,06	154028	2,679
5	0,05	0,05	0,06	151690	2,638
6	0,05	0,05	0,06	149352	2,597
7	0,05	0,05	0,06	147014	2,557
8	0,05	0,05	0,06	144676	2,516
9	0,05	0,05	0,06	142338	2,475
10	0,05	0,04	0,05	140000 / 57500	2,435
11	0,05	0,05	0,06	137662	2,394
12	0,05	0,05	0,06	135324	2,353
13	0,05	0,05	0,06	132986	2,313
14	0,05	0,05	0,06	130648	2,272
15	0,05	0,05	0,06	128310	2,231
16	0,05	0,05	0,06	125972	2,191
17	0,05	0,05	0,06	123634	2,150
18	0,05	0,05	0,06	121296	2,109
19	0,05	0,05	0,06	118958	2,069

(HS / LS) Vector group is :

YNd5

Tap position

Phase 1U - Sr1 ( % )

Phase 1V - Ss1 ( % )

Phase 1W - St1 ( % )

Voltage ( V )

Calculated ratio

10

0,06

0,05

0,07

140000 / 467,4

299,529

(1 / Aux. Winding)

Vector group is :

YNyn0



**DNV-GL**

Ernst Hanique

Date:

**23 AUG 2019**



Laboratories

**3 . 1 .**

**Measurement of winding resistance (Ω)**

( measured at temperature 28°C )

Winding HS	1U - 1V	1U - 1W	1V - 1W		
1	0,7193	0,7191	0,7191		
10	0,5688	0,5682	0,5677		
19	0,4589	0,4588	0,4586		
Winding LS	2U - 2V	2U - 2W	2V - 2W		
----	0,06502	0,06535	0,06495		
Aux. winding	Sr1 - Ss1	Sr1 - St1	Ss1 - St1		
----	0,004945	0,004950	0,004358		



# TRANSFORMER TEST REPORT

After Short-circuit withstand test (IEC 60076-5)

Serial No. :

464170

Page :

3 / 7

TRANSFORMER TYPE :

TRP 80000-145/E

Part No.: ET1036

3.1.	Measurement of winding resistance ( $\Omega$ )			( measured at temperature 28°C )	
Winding HS	1U - 1N	1V - 1N	1W - 1N		
1	0,3601	0,3597	0,3592		
2	0,3518	0,3514	0,3515		
3	0,3433	0,3431	0,3432		
4	0,3350	0,3348	0,3348		
5	0,3266	0,3264	0,3264		
6	0,3183	0,3181	0,3181		
7	0,3101	0,3097	0,3098		
8	0,3017	0,3014	0,3014		
9	0,2935	0,2932	0,2932		
10	0,2849	0,2841	0,2837		
11	0,2964	0,2960	0,2962		
12	0,2880	0,2876	0,2877		
13	0,2796	0,2793	0,2794		
14	0,2713	0,2710	0,2711		
15	0,2630	0,2627	0,2627		
16	0,2546	0,2543	0,2543		
17	0,2464	0,2460	0,2460		
18	0,2380	0,2376	0,2377		
19	0,2298	0,2294	0,2294		
Aux. winding	Sr1 - Sn	Ss1 - Sn	St1 - Sn		
----	0,00353	0,00294	0,00238		



DNV GL

Ernst Hanique

Date:



23 AUG. 2019  
Laboratories





# TRANSFORMER TEST REPORT

After Short-circuit withstand test (IEC 60076-5)

Serial No. : **DNV-GL**  
 Ernst Hanique  
 Date: **23 AUG 2019** 464170  
**KEMA** Laboratories

Part No.: ET1036

TRANSFORMER TYPE : TRP 80000-145/E

2.1.		Load losses and impedance voltage measurement				
Combination **	HS / LS	HS / LS	HS / LS	Aux. winding / HS	Aux. winding / LS	
Tap position	1	10	19	10	----	
Temperature ( °C )	28	28	28	28	28	
Frequency ( Hz )	50	50	50	50	50	
Measured voltage	(u-v)	12699	10109	7595	3,12	3,23
	(u-w)	12723	10125	7611	3,69	3,81
	(v-w)	12718	10128	7617	3,29	3,40
Average	12713	10121	7608	3,37	3,48	
Constant	1	1	1	1	1	
VOLTAGE ( V )	12713	10121	7608	3,37	3,48	
Measured current	( u )	164,5	189,5	211,6	210,8	213,5
	( v )	163,8	189,0	211,2	211,3	213,9
	( w )	163,5	188,2	210,2	208,8	211,3
Average	163,9	188,9	211,0	210,3	212,9	
Constant	1	1	1	1	1	
CURRENT ( A )	163,9	188,9	211,0	210,3	212,9	
Measured power	( u )	25110	26440	25600	113,8	117,1
	( v )	17050	15610	14690	125,4	128,8
	( w )	22660	20430	17990	140,5	143,6
Total	64820	62480	58280	379,7	389,5	
Constant	1	1	1	1	1	
LOAD LOSSES ( W )	64820	62480	58280	379,7	389,5	
Calculated to	( kVA	80000	80000	80000	200	200
	( A )	286,8	329,9	388,3	247,0	247,0
LOAD LOSSES ( W )	198406	190581	197345	524,0	524,5	
I <sup>2</sup> R losses ( W )	151751	155787	166756	435,5	435,3	
Stray losses ( W )	46655	34794	30589	88,5	89,1	
Impedance voltage ( V )		22242,4	17675,8	13999,2	3,95	4,04
	( % )	13,812	12,626	11,768	0,846	0,864
Temperature ( °C )	75	75	75	75	75	
I <sup>2</sup> R losses ( W )	178870	183627	196557	513,4	513,1	
Stray losses ( W )	39582	29519	25951	75,1	75,6	
LOAD LOSSES ( W )	218451	213146	222508	588,4	588,8	
Impedance voltage ( V )		22243,2	17676,6	14000,1	4,00	4,09
	( % )	13,812	12,626	11,769	0,857	0,874

NOTE : Measuring equipment : YOKOGAWA Power Analyser  
 \*\* : Connected / Short-circuit winding

2.1.1.		Measurement of zero-sequence impedance			
Winding / Tap	Voltage ( V )	Current ( A )	Imped. ( Ω/phase )	Ro ( Ω / phase )	Xo ( Ω / phase )
HS / 1	1442,5	100,94	42,87	1,14	42,86
HS / 10	994,1	100,46	29,69	0,85	29,67
HS / 19	741,6	110,87	20,07	0,62	20,06



## TRANSFORMER TEST REPORT

After Short-circuit withstand test (IEC 60076-5)

Serial No. : 464170

Page : 5 / 7

Part No.: ET1036

TRANSFORMER TYPE : TRP 80000-145/E

2.3.	No - load losses and no - load current measurement				
Voltage (%)	90,0	100,0	105,0	110,0	
(u-v)	51760	57486	60341	63061	
RMS measured vltg. (u-w)	51807	57536	60390	63111	
(v-w)	51736	57445	60278	62958	
Average	51768	57489	60336	63043	
Constant	1	1	1	1	
RMS VOLTAGE (V)	51768	57489	60336	63043	
(u-v)	51702	57453	60357	63211	
Mean measured vltg. (u-w)	51769	57536	60451	63313	
(v-w)	51710	57465	60371	63224	
Average	51727	57485	60393	63249	
Constant	1	1	1	1	
MEAN VOLTAGE (V)	51727	57485	60393	63249	
Form factor	1,111	1,110	1,109	1,106	
(u)	0,209	0,337	0,553	1,158	
Measured current (v)	0,286	0,400	0,602	1,178	
(w)	0,345	0,505	0,761	1,456	
Average	0,280	0,414	0,639	1,264	
Constant	1	1	1	1	
CURRENT (A)	0,280	0,414	0,639	1,264	
(u)	5131	6228	6619	6536	
Measured power (v)	7866	10836	13553	18202	
(w)	9103	11817	13723	16563	
Total	22100	28881	33895	41301	
Constant	1	1	1	1	
LOSSES (W)	22100	28881	33895	41301	
Correction (W)	-17	-2	32	135	
LOSSES (W)	22083	28879	33927	41436	

NOTE :

Measuring equipement : YOKOGAWA Power Analyser

MEASUREMENT AT FREQUENCY 50 ( Hz ) ON WINDING :

LS

The power was corrected to the sine - wave voltage basis .

2.3.1.	Single phase measurement of no - load current at 230 (V) and 50 (Hz)			
Winding	Phase 1U ( m A )	Phase 1V ( m A )	Phase 1W ( m A )	
HS - tap position 10	1,3	0,7	1,6	



Ernst Hanique

Date:

23 AUG 2019



Laboratories



## TRANSFORMER TEST REPORT

After Short-circuit withstand test (IEC 60076-5)

Serial No. :

464170

Page :

6 / 7

TRANSFORMER TYPE :

TRP 80000-145/E

Part No.: ET1036

**3.2.**

**Insulation resistance of the windings (MΩ)**

( measured with 5000VDC at temperature 28°C )

Between	R 15 "	R 60 "	R 60 " / R 15 "		
HS - ( LS + Aux. winding + core + core clamp + earth )	13800	17700	1,28		
LS - ( HS + Aux. winding + core + core clamp + earth )	9100	18000	1,98		
Aux. winding - ( HS + LS + core + core clamp + earth )	39000	57100	1,46		

**Check of core insulation (MΩ)**

( measured with 2500VDC at temperature 28°C )

Between	R 15 "	R 60 "	R 60 " / R 15 "		
core - ( HS + LS + Aux. winding + core clamp + earth )	2850	6000	2,11		

**3.3.**

**Dielectric test of the transformer**

Lightning impulse test ( LI + LIN )

Test report No.:

U2922

Applied voltage (AV) test	Between	Test voltage ( kV )	Frequency ( Hz )	Duration ( sec )
	HS - ( LS + Aux. winding + core + core clamp + earth )		95	50
LS - ( HS + Aux. winding + core + core clamp + earth )		140	50	60
Aux. winding - ( HS + LS + core + core clamp + earth )		3	50	60
Line terminal AC withstand test ( LTAC )	1U - ( 1V + 1W + earth )	230	200	30
	1V - ( 1U + 1W + earth )	230	200	30
	1W - ( 1U + 1V + earth )	230	200	30

NOTE :


Winding HS - tap position 1.

1. Tap changer was tested in accordance with IEC 60076-1 ( clause 11.7 ).

2. Functionally test of the auxiliary box has been done in accordance with drawing No.: CS5530.

3. Current transformers:

	Phase			
	1U	1V	1W	1N
ST1 - 500 / 2A; 10VA; 0.2sFs5; Ser.No.:	91006536	91006538	91006537	91006539
ST2 - 500 / 1A; 20VA; 5P20; Ser.No.:				
ST3 - 390 / 2A; 10VA; 3Fs5; Ser.No.:				
ST4 - 500 / 1A; 20VA; 5P20; Ser.No.:				
	2U	2V	2W	
ST5 - 1200 / 2A; 10VA; 0,2sFs5; Ser.No.:	91006540	91006542	91006541	
ST6 - 1200 / 1A; 20VA; 5P20; Ser.No.:				
ST7 - 805 / 2A; 10VA; 3Fs5; Ser.No.:				



Ernst Hanique

Date:

23 AUG. 2019

Laboratories



# TRANSFORMER TEST REPORT

After Short-circuit withstand test (IEC 60076-5)

Serial No. :

464170

Page :

7 / 7

TRANSFORMER TYPE :

TRP 80000-145/E


Part No.: ET1036

3.4.1.

Induced voltage test with PD measurement (IVW, IVPD)

3.4.1.1.

Test sequence and levels



Standard:

IEC 60076-3

Supply

three-phase

Supplied terminals

2U - 2V - 2W

Tap position

10

Frequency (Hz)

200

U4

(kV)

56,0

U3

(kV)

168,0

U2

(kV)

221,2

U1

(kV)

275,0

Allowed PD at voltage level (pC)

U3

<100

U2

<250

3.4.1.2.

Measuring equipment, calibration and background noise level

Measuring equipment:

PD detector:

"Tettex" DDX9101

Calibrator:

"Haefely" type 451

Calibration:

Calibration performed with 100 pC

Calibration signal

1U

1V

1W

Measured (pC)

1U

100

10

10

1V

10

100

10

1W

10

10

100

Background noise level with source connected and voltage 0 (V):

< 10 pC

3.4.1.3.

Test and PD measurement

Voltage level

Duration

Measured on phase (pC)

(min)

1U

1V

1W

U3

1,0

35

35

35

U2

5,0

45

45

45

U1

0,5

----

----

----

U2

5,0

40

40

40

U2

5,0

40

40

40

U2

5,0

40

40

40

U2

5,0

40

40

40

U2

5,0

40

40

40

U2

5,0

40

40

40

U2

5,0

40

40

40

U2

5,0

40

40

40

U2

5,0

40

40

40

U2

5,0

40

40

40

U2

5,0

40

40

40

U2

5,0

40

40

40

U3

1,0

40

40

40

3.4.1.4.

Results :

DNV-GL

No collapse of voltage observed.

Ernst Hanique

Measured level of PD is lower than in IEC 60076 - 3 specified.

Date:

TRANSFORMER PASSED IVPD TEST.

KEMA

23 AUG 2019

laboratories



**KONČAR - DISTRIBUTIVNI I SPECIJALNI TRANSFORMATORI d.d.**  
 Address: Josipa Mirovića 8, P.O. Box 100, HR-10090 Zagreb, Croatia  
 Telephone: (+385 1) 3783 777, Fax: (+ 385 1) 3794 051  
 E-mail: info@koncar-dst.hr, Internet: www.koncar-dst.hr



**ISPITNI IZVJEŠTAJ br. 312/19**  
**TEST REPORT No.**

acc. to HRN EN 10204 2.2

**ISPITIVANJE PROBOJNOG NAPONA TRANSFORMATORSKOG ULJA**  
**BREAKDOWN VOLTAGE TEST OF TRANSFORMER OIL**

**PODACI O UZORKU I TRANSFORMATORU / SAMPLE AND TRANSFORMER IDENTIFICATION:**

Naručitelj / Ordered by: **SWEDEN**  
 Tip transformatora / Transformer type: **TRP 80000-145/E**  
 Tvornički broj / Serial No.: **464170**  
 Vrsta ulja / Type of oil: **HYVOLT III**  
 Napomena / Note: **water content: 3 ppm**

**METODA I REZULTATI ISPITIVANJA / TEST METHOD AND RESULTS OF ANALYSIS:**

Megger  
 OTS100AF  
 101171359

F/W Version: 1.15  
 Std. Lib. Version: 0.08

Test Id: 312/19

Date: 20/08/2019  
 Time: 14:32  
 Results:  
 Oil Temp: 26.0°C

BS EN 60156-96  
 Oil Type: Mineral/Ester  
 Test1: 84.9kV  
 Test2: 88.1kV  
 Test3: 84.1kV  
 Test4: 85.7kV  
 Test5: 85.4kV  
 Test6: 89.5kV

Electrodes: Mushroom  
 Elec. Gap: 2.50mm  
 Stirrer: None  
 Test Freq: 61.8Hz  
 Max. Volt: 100.0kV  
 dV/dt Rate: 2.0kV/s

Avg. Voltage: **86.3kV**  
 Dispersion s/x: 0.02  
 Std. Deviation: 2.07kV



**INTERPRETACIJA REZULTATA / INTERPRETATION OF RESULTS:**

Breakdown voltage of transformer oil fulfills requirements according to IEC 60422 tab. 3.  
 "Mineral insulating oils after filling in new electrical equipment prior to energization":

Property	Highest voltage for equipment /kV		
	<72,5	72,5 to 170	>170
Breakdown voltage / kV	>55	>60	>60

Datum / Date: 21.08.2019.	Ispitao / Tested by: Ivanka Radić, MSc.Chem. E.	Odobrio / Approved by: Renata Jurčić, MSc.Chem. E.
------------------------------	--	---

OH-0272 2013-04-10



# Izveštaj o ispitivanju nepropusnosti

## Oil leakage test report

Ispitni izvještaj br.:  
Test report No.:  
OL464170

Tip transformatora: TRP 80000-145/E  
Transformer type: ET1036


Tvornički broj: 464170  
Serial number(s):

After Short-circuit withstand test (IEC 60076-5)

### Uvjeti ispitivanja / Testing conditions

Ispitno sredstvo Testing media	Transformatorsko ulje Transformer oil	
Temperatura ispitnog sredstva Temperature of testing media	20°C	
Tlak Pressure kN/m <sup>2</sup>	30kN/m <sup>2</sup>	na vrhu transformatora on the top of transformer
Trajanje ispitivanja Duration	24h	Begin: 20.08.2019. Finish: 21.08.2019.

### Shema ispitivanja - Way of testing (scheme)



Nema curenja  
Test result : No leakage



Ernst Hanique

Date:



23 AUG. 2019  
Laboratories

Datum / Date: 21.08.2019.

Ispitivanje proveo / Testing performed by : Saša Margetić



*Margetić*

**ELEKTROSKLOP d.o.o.**

II Rakitski odvojak 17  
10437 Bestovje

TRANSFORMER TEST REPORT

Serial No. / Code: 12971

Rated power:  kVA Transformer type:  Phase:   
 Primary voltage:  V Primary current:  A Cooling:   
 Secondary voltage:  V Secondary current:  A Protection:   
 Frequency:  Hz Insulation class:  Weight:  kg  
 Vector group:  Temp. class:  Year:

Separate-source AC withstand voltage test according to IEC 60076-11 standard

HV-LV:  kVx1min HV-mass:  kVx1min LV-mass:  kVx1mi

Measurement of winding resistance according to IEC 60076-11 standard Ambient temperature=21°C

Position	mΩ	Position	mΩ	Position	mΩ	Position	mΩ	Position	mΩ	Position	mΩ
R1-S1:	86,9	r-s -5%:	83,29	r-s -2,5%:	84,1	r-s 0:	84,5	r-s +2,5%:	85,2	r-s +5%:	85,7
R1-T1:	87,8	r-t -5%:	83,3	r-t -2,5%:	83,8	r-t 0:	84,7	r-t +2,5%:	85,1	r-t +5%:	85,8
S1-T1:	86,4	s-t -5%:	82,8	s-t -2,5%:	83,6	s-t 0:	84,3	s-t +2,5%:	84,9	s-t +5%:	85,7

Measurement of no-load loss, current, voltage ratio and phase displacement according to IEC 60076-11 standard

Position	Pri. Voltage [V]	Current [A]	No load loss [W]	Sec. Voltage [V]	Voltage ratio	cos_f
-5%	467,075	0,268	131	400,33	1,167	
-2,5%	468,808	0,27	131,9	409,96	1,144	
0	467,018	0,269	131	421,2	1,109	
+2,5%	467,305	0,268	131,1	429,3	1,089	
+5%	467,076	0,268	131	441,93	1,057	

**DNV-GL**  
Ernst Hanique  
Date: **23 AUG. 2019**  
**KEMA** Laboratories

Measurement of short circuit impedance and loss according to IEC 60076-11 standard

Position	Isc [A]	Usc [V]	Psc [W]	Usc · Isc [V]	Usc20°C [%]	Ur20°C [V]	Ux [V]	Usc75°C [%]	Psc75°C [W]	Ur75°C [V]	cos_f
-5%	246,4	3,4	666,7	3,4	0,73	1,57	3,03	0,76	814,8	1,9	0,459
-2,5%	247,7	2,9	584,8	2,9	0,62	1,36	2,58	0,65	706,8	1,65	0,466
0	246,9	1,8	437	1,8	0,4	1,02	1,58	0,43	531,9	1,24	0,542
+2,5%	247,4	1,17	346	1,17	0,25	0,81	0,85	0,27	419,5	0,98	0,685
+5%	248,5	0,94	254,9	0,94	0,2	0,59	0,73	0,21	306,4	0,71	0,626

Induced AC withstand voltage test according to IEC 60076-11 standard

Voltage:  V Frequency:  Hz Time:  s

Measurement of insulation resistance [20°C]

LV-HV:  MΩ Mass-NN:  MΩ Mass-VN:  MΩ

Note:

Tested: Marjjo Martinko

Approved:

Date: 28.05.2019

**ELEKTROSKLOP d.o.o.**  
II. Rakitski odvojak 17  
Sveta Nedelja



# LIGHTNING IMPULSE TEST REPORT

After Short-circuit withstand test (IEC 60076-5)

Test report no.

U2922

Page: 1/12

<b>Transformer type</b>		<b>Serial number</b>	
TRP 80000-145/E		ET1036 - 464170	
Winding HS		Winding LS	Hjälplindning
Tap position	Voltage ( V )	Voltage ( V )	Voltage ( V )
1	161042	-	-
10	140000	57500	467,4
19	118958	-	-
Connection symbol <b>YNd5+syn0</b>		Rated short-circuit impedance 12,0%	

**1. Specified test voltages**

Standard: IEC 60076 - 3

Terminals	Full wave		Chopped wave	
	kV	Wave shape ( $\mu$ s )	kV	Time to chopping ( $\mu$ s )
1U, 1V, 1V	550	1.2/50	-	-
1N	250	1.2/50	-	-
2U, 2V, 2W	325	1.2/50	-	-
-	-	-	-	-
-	-	-	-	-

**2. Measurements**

Applied voltage was measured with capacitive voltage divider HIGH VOLT SMC670/1200 and measuring device for recording impulse voltage and current HIGH VOLT MIAS 100-14/4B in accordance with IEC 60060.

**3. Result**

**By comparing the voltage and current records it has been proved that the transformer withstood the test.**

**4. Remarks**

a) Voltage and current wave records are stored by Manufacturer in files: 464170

**The test was carried out in presence of:**

Mr. Ernst HANIQUE, Senior Inspector, KEMA Laboratories Arnhem Energy



Ernst Hanique

Date:

23 AUG. 2019  
Laboratories

Tested by:

Approved by:

*Darko Bistrički*  
Darko Bistrički, dipl.ing.

*N. Maljković*  
Vedran Maljković, dipl.ing.



Date and stamp: 20.08.2019.





# LIGHTNING IMPULSE TEST REPORT

After Short-circuit withstand test (IEC 60076-5)

Test report no.

U2922

Page: 2/12

## 5. Testing of Winding HS



### 5.1. Connection of terminals

line terminal under test	connected to the impulse voltage generator
other line terminals of the winding under test	directly earthed
neutral terminal 1N	earthed through shunt S1
2U, 2V, 2W	short circuited and directly earthed
S <sub>r1</sub> , S <sub>s1</sub> , S <sub>t1</sub>	short circuited and directly earthed



### 5.2. Order of tests

Terminal	Tap position	Description	Page
1U	19	Applied voltage and current through shunt S1 oscillograms	3
1V	10	Applied voltage and current through shunt S1 oscillograms	4
1W	1	Applied voltage and current through shunt S1 oscillograms	5



Ernst Hanique  
Date: 23 AUG. 2019  
Laboratories





**1U 50% LI RW**  $U_t/U_p = -278,2 \text{ kV}$   $T_1 = 0,9822 \text{ μs}$   $T_2/T_c = 42,41 \text{ μs}$   $I_p = -195,1 \text{ A}$





**1U 100% LI FW**  $U_t/U_p = -548,3 \text{ kV}$   $T_1 = 0,9929 \text{ μs}$   $T_2/T_c = 42,63 \text{ μs}$   $I_p = -384,9 \text{ A}$





**1U 100% LI FW**  $U_t/U_p = -548,9 \text{ kV}$   $T_1 = 0,9944 \text{ μs}$   $T_2/T_c = 42,61 \text{ μs}$   $I_p = -384,7 \text{ A}$





**1U 100% LI FW**  $U_t/U_p = -548,7 \text{ kV}$   $T_1 = 0,9932 \text{ μs}$   $T_2/T_c = 42,59 \text{ μs}$   $I_p = -385,0 \text{ A}$





**1V 50% LI RW**  $U_t/U_p = -275,3 \text{ kV}$   $T_1 = 0,9670 \text{ μs}$   $T_2/T_c = 44,89 \text{ μs}$   $I_p = -143,6 \text{ A}$





**1V 100% LI FW**  $U_t/U_p = -550,0 \text{ kV}$   $T_1 = 0,9785 \text{ μs}$   $T_2/T_c = 45,06 \text{ μs}$   $I_p = -286,3 \text{ A}$





**1V 100% LI FW**  $U_t/U_p = -550,4 \text{ kV}$   $T_1 = 0,9814 \text{ μs}$   $T_2/T_c = 45,07 \text{ μs}$   $I_p = -286,3 \text{ A}$





**1V 100% LI FW**  $U_t/U_p = -550,8 \text{ kV}$   $T_1 = 0,9805 \text{ μs}$   $T_2/T_c = 45,05 \text{ μs}$   $I_p = -286,5 \text{ A}$





**1W 50% LI RW**  $U_t/U_p = -278,5 \text{ kV}$   $T_1 = 0,9563 \text{ μs}$   $T_2/T_c = 46,40 \text{ μs}$   $I_p = -107,2 \text{ A}$



**1W 100% LI FW**  $U_t/U_p = -549,1 \text{ kV}$   $T_1 = 0,9679 \text{ μs}$   $T_2/T_c = 46,53 \text{ μs}$   $I_p = -212,2 \text{ A}$



**1W 100% LI FW**  $U_t/U_p = -549,1 \text{ kV}$   $T_1 = 0,9703 \text{ μs}$   $T_2/T_c = 46,57 \text{ μs}$   $I_p = -212,2 \text{ A}$



**1W 100% LI FW**  $U_t/U_p = -549,4 \text{ kV}$   $T_1 = 0,9698 \text{ μs}$   $T_2/T_c = 46,51 \text{ μs}$   $I_p = -212,2 \text{ A}$



# LIGHTNING IMPULSE TEST REPORT

After Short-circuit withstand test (IEC 60076-5)

Test report no.

U2922

Page: 6/12

## 6. Testing of neutral terminal 1N of Winding HS


### 6.1. Connection of terminals

neutral terminal 1N	connected to the impulse voltage generator
line terminals of the winding under test	short circuited and earthed through shunt S1
2U, 2V, 2W	short circuited and directly earthed
S <sub>r1</sub> , S <sub>s1</sub> , S <sub>t1</sub>	short circuited and directly earthed



### 6.2. Order of tests

Terminal	Tap position	Description	Page
1N	1	Applied voltage and current through shunt S1 oscillograms	7



Ernst Hanique  
Date: 23 AUG. 2019





**1N 50% LI RW**  $U_t/U_p = -126,1 \text{ kV}$   $T_1 = 3,027 \text{ μs}$   $T_2/T_c = 54,16 \text{ μs}$   $I_p = -154,1 \text{ A}$




**1N 100% LI FW**  $U_t/U_p = -249,6 \text{ kV}$   $T_1 = 3,024 \text{ μs}$   $T_2/T_c = 54,24 \text{ μs}$   $I_p = -304,9 \text{ A}$



**1N 100% LI FW**  $U_t/U_p = -249,7 \text{ kV}$   $T_1 = 3,027 \text{ μs}$   $T_2/T_c = 54,22 \text{ μs}$   $I_p = -305,1 \text{ A}$



**1N 100% LI FW**  $U_t/U_p = -249,8 \text{ kV}$   $T_1 = 3,029 \text{ μs}$   $T_2/T_c = 54,21 \text{ μs}$   $I_p = -305,2 \text{ A}$





# LIGHTNING IMPULSE TEST REPORT

After Short-circuit withstand test (IEC 60076-5)

Test report no.

U2922

Page: 8/12

## 7. Testing of Winding LS



### 7.1. Connection of terminals

line terminal under test	connected to the impulse voltage generator
other line terminals of the winding under test	earthed through shunt S1
1U, 1V, 1W, 1N	short circuited and directly earthed
S <sub>r1</sub> , S <sub>s1</sub> , S <sub>t1</sub>	short circuited and directly earthed



### 7.2. Order of tests

Terminal	Tap position	Description	Page
2U	-	Applied voltage and current through shunt S1 oscillograms	9
2V	-	Applied voltage and current through shunt S1 oscillograms	10
2W	-	Applied voltage and current through shunt S1 oscillograms	11



Ernst Hanique  
Date: 23 AUG. 2019  
 Laboratories





**2U 50% LI RW**  $U_t/U_p = -162,4 \text{ kV}$   $T_1 = 1,424 \text{ μs}$   $T_2/T_c = 44,96 \text{ μs}$   $I_p = -285,3 \text{ A}$



**2U 100% LI FW**  $U_t/U_p = -319,0 \text{ kV}$   $T_1 = 1,429 \text{ μs}$   $T_2/T_c = 45,03 \text{ μs}$   $I_p = -565,2 \text{ A}$




**2U 100% LI FW**  $U_t/U_p = -323,3 \text{ kV}$   $T_1 = 1,429 \text{ μs}$   $T_2/T_c = 45,04 \text{ μs}$   $I_p = -573,0 \text{ A}$





**2U 100% LI FW**  $U_t/U_p = -323,2 \text{ kV}$   $T_1 = 1,428 \text{ μs}$   $T_2/T_c = 45,04 \text{ μs}$   $I_p = -572,7 \text{ A}$









**2V 50% LI RW**  $U_t/U_p = -163,4 \text{ kV}$   $T_1 = 1,416 \text{ μs}$   $T_2/T_c = 44,91 \text{ μs}$   $I_p = -286,7 \text{ A}$




**2V 100% LI FW**  $U_t/U_p = -324,0 \text{ kV}$   $T_1 = 1,421 \text{ μs}$   $T_2/T_c = 44,95 \text{ μs}$   $I_p = -573,1 \text{ A}$





**2V 100% LI FW**  $U_t/U_p = -323,9 \text{ kV}$   $T_1 = 1,420 \text{ μs}$   $T_2/T_c = 44,97 \text{ μs}$   $I_p = -573,4 \text{ A}$





**2V 100% LI FW**  $U_t/U_p = -323,9 \text{ kV}$   $T_1 = 1,420 \text{ μs}$   $T_2/T_c = 44,97 \text{ μs}$   $I_p = -573,3 \text{ A}$









**2W 50% LI RW**  $U_t/U_p = -163,3 \text{ kV}$   $T_1 = 1,520 \text{ μs}$   $T_2/T_c = 45,19 \text{ μs}$   $I_p = -287,9 \text{ A}$



**2W 100% LI FW**  $U_t/U_p = -323,7 \text{ kV}$   $T_1 = 1,524 \text{ μs}$   $T_2/T_c = 45,23 \text{ μs}$   $I_p = -575,5 \text{ A}$




**2W 100% LI FW**  $U_t/U_p = -323,9 \text{ kV}$   $T_1 = 1,525 \text{ μs}$   $T_2/T_c = 45,24 \text{ μs}$   $I_p = -575,4 \text{ A}$




**2W 100% LI FW**  $U_t/U_p = -323,8 \text{ kV}$   $T_1 = 1,525 \text{ μs}$   $T_2/T_c = 45,24 \text{ μs}$   $I_p = -575,7 \text{ A}$

### 8.1 Equivalent lightning impulse circuit



### 8.2 Impulse circuit's constants

	Winding HS	Neutral terminal 1N	Winding LS	
$C_G$ ( pF )	166667	166667	166667	
$R_S$ ( $\Omega$ )	140	140	140	
$R_P$ ( $\Omega$ )	396	948	948	
$C_0$ ( pF )	670	670	670	
$C_1$ ( pF )	-	-	-	
$S1$ ( $\Omega$ )	0,5	0,5	0,5	
				
			Ernst Hanique	

Date:

**23 AUG. 2019**


Laboratories

**NOTE :** After Short-circuit withstand test (IEC 60076-5)


**1.0.**

**RATING VALUES**

Transformer type :	TRP 80000-145/E	Vector Group :	YNd5+syn0
Rated power ( kVA ) :	80000	Type of cooling :	ONAN/ONAF
Rated voltage ( kV ) :	140 / 57,5 / 0,4674	Frequency ( Hz ) :	50
Serial No. :	ET1036 - 464170	Tested in accordance :	IEC 60076-1

**2.0.**

**TEST CIRCUIT**



**3.0.**

**TEST RESULTS**

Measured combination	HS - Gnd	HS - LS	LS - Gnd	HS - ( LS + Gnd )	LS - ( HS + Gnd )
<b>Measured at oil temperature 28 °C</b>					
tanδ ( % )	0,306	0,202	0,306	0,233	0,264
C ( pF )	4857,3	9557,4	15404,4	14412,9	24961,6
Ut ( kV )	10	10	10	10	10
<b>Corrected values to 20 °C</b>					
tanδ ( % )	0,260	0,172	0,260	0,198	0,225

NOTE: During the test *hjelplindning* was short-circuited and grounded.

**DNV-GL**

Ernst Hanique

Date:

**23 AUG. 2019**

Laboratories

The test was carried out in the presence of :

Mr. Ernst HANIQUE, Senior Inspector, KEMA Laboratories Arnhem Energy

Tested by :

Approved by :

*[Signature]*

*[Signature]*

Vedran Gojević, dipl.ing.

Vedran Maljković, dipl.ing.

**KONČAR**  
Distributivni i specijalni transformatori d.d.

Date and stamp :

**ISPITNA STANICA TESTING STATION**


**4**

20.08.2019.

**1.0**

**RATING VALUES**

Transformer type :	TRP 80000-145/E	Connections :	YNd5+syn0
Rated power (kVA)	80000	Type of cooling :	ONAN
Rated voltage (kV)	140,0 / 57,5 / 467,4	Frequency (Hz) :	50
Serial No. :	ET1036 - 464170	Tested in acc. :	IEC 60076-10



Test conditions :		Guaranted dB(A)	Measured dB(A)
Type of cooling : ONAN, measured at 100% Ur	Sound intensity level - (L <sub>IA</sub> ) - ONAN at 100% Ur	---	55,3
Distance of measurement contour : X = 1m	Sound power level - (L <sub>WA</sub> ) - ONAN at 100% Ur	80,0	76,1
Lenght of prescribed contour : L <sub>m</sub> = 25m			
Distance between measurement points : D = 1m		Instrument Type: Brüel & Kjaer 2260 Investigator	
Height of the transformer : h = 3,293m		<b>Test result : P A S S E D</b>	

Note: Measured with walk-around method

The test was carried out in the presence of:

Mr. Ernst HANIQUE, Senior Inspector, KEMA Laboratories Arnhem Energy



Ernst Hanique

Date:

**23 AUG. 2019**  
 KEMA Laboratories



Tested by :

Approved by :

*Babli*  
 D. Bistrički, dipl.ing.

*N. Malj*  
 Vedran Maljković, dipl.ing.


21.08.2019.

**REPORT OF SOUND LEVEL MEASUREMENT**  
**After Short-circuit withstand test (IEC 60076-5)**

**1.0**

**RATING VALUES**

Transformer type :	TRP 80000-145/E	Connections :	YNd5+syn0
Rated power (kVA)	80000	Type of cooling :	ONAF
Rated voltage (kV)	140,0 / 57,5 / 467,4	Frequency (Hz) :	50
Serial No. :	ET1036 - 464170	Tested in acc. :	IEC 60076-10



Test conditions :		Guaranted dB(A)	Measured dB(A)
Type of cooling : ONAF, measured at 100% Ur	Sound intensity level - (LiA) - ONAF at 100% Ur	---	55,2
Distance of measurement contour : X = 2m	Sound power level - (LwA) - ONAF at 100% Ur	80,0	77,7
Lenght of prescribed contour : Lm= 31m			
-----			
-----			
Distance between measurement points : D = 1m	Instrument Type: Brüel & Kjaer 2260 Investigator		
Height of the transformer : h = 3,293m	<b>Test result : P A S S E D</b>		
<b>Note: Measured with walk-around method</b>			



**DNV-GL**

Ernst Hanique

Date:

**23 AUG. 2019**



Laboratories

KONCAR - DISTRIBUTION & SPECIAL TRANSFORMERS  
ZAGREB, CROATIA

## TEMPERATURE RISE TEST REPORT

After Short-circuit withstand test (IEC 60076-5)

TRANSFORMER TYPE : TRP 80000-145/E  
SERIAL No. : ET1036 - 464170  
RATED VOLTAGE ( kV ) : 140,0 / 57,5 / 0,4674  
VECTOR GROUP : YNd5+syn0  
RATED FREQUENCY : 50

COOLING METHOD : ONAF / ONAN  
TEST METHOD : SHORT - CIRCUIT METHOD  
TAP POSITION : 19

MEASURED VALUES :

		ONAF	ONAN
RATED POWER :	( MVA )	<u>80,0</u>	<u>63,0</u>
TOP OIL TEMPERATURE RISE :	( K )	51,0	54,5
WINDING HS TEMPERATURE RISE :	( K )	51,2	51,5
WINDING LS TEMPERATURE RISE :	( K )	51,9	53,0

### SPECIFIED TEMPERATURE RISE LIMITS :

FOR OIL ( K ) :  
FOR WINDINGS ( K ) :  
WINDING 'HOT - SPOT' ( K ) :

< 60

< 65

< 78

APPLIED STANDARD :

IEC 60076-2

TEST RESULT :

**PASSED**

Note: During the test, transformer is checked with thermo-camera and all temperatures are in normal limits.

The test was carried out in the presence of:

Mr. Ernst HANIQUE, Senior Inspector, KEMA Laboratories Arnhem Energy



Ernst Hanique

Date:

23 AUG. 2019  
Laboratories

Checked by :

V. Gojević, dipl.ing.



ZAGREB,

22.08.2019.

Approved by :

V. Maljković, dipl.ing.

## TEST RESULTS

TRANSFORMER TYPE : TRP 80000-145/E  
SERIAL No. : ET1036 - 464170

COOLING METHOD : **ONAF**  
TEST METHOD : SHORT - CIRCUIT METHOD  
TAP POSITION : 19  
RATED POWER ( MVA ) : 80,0



Ernst Hanique

Date:



23 AUG. 2019  
Laboratories

Oil temperature rises ( steady state )	( kW )	Test losses 251,390	Total losses 251,390
TOP OIL TEMPERATURE RISE	( K )	51,0	<b>51,0</b>
ENTRY OF COOLER	( K )	46,5	<b>46,5</b>
EXIT OF COOLER	( K )	24,0	<b>24,0</b>
AVERAGE	( K )	36,4	<b>36,4</b>

Winding temperature rises		HS	LS
TEMPERATURE AT THE BEGINING	( °C )	27,6	27,6
WINDING RESISTANCE AT BEGINING	( Ω )	0,229430	0,065022
WINDING RESISTANCE AT THE END	( Ω )	0,281441	0,079932
AVERAGE OIL TEMP. AT SHUTDOWN	( °C )	72,3	72,3
WINDING TEMP. AT SHUTDOWN	( °C )	87,2	87,8
TEST CURRENT ( I <sub>t</sub> )	( A )	388,3	803,3
AVERAGE WINDING TO AVERAGE OIL TEMPERATURE RISE AT I <sub>t</sub>	( K )	14,8	15,5
RATED CURRENT ( I <sub>r</sub> )	( A )	388,3	803,3
AVERAGE WINDING TO AVERAGE OIL TEMPERATURE RISE AT I <sub>r</sub>	( K )	14,8	15,5
<b>AVERAGE WINDING TEMPERATURE RISE</b>	( K )	<b>51,2</b>	<b>51,9</b>
WINDING HOT-SPOT TO TOP OIL TEMPERATURE RISE (HOT-SPOT FACTOR = 1.3)	( K )	<b>19,3</b>	<b>20,2</b>
<b>WINDING HOT-SPOT TEMPERATURE RISE</b>	( K )	<b>70,3</b>	<b>71,1</b>



## TEST RESULTS

TRANSFORMER TYPE : TRP 80000-145/E  
 SERIAL No. : ET1036 - 464170

COOLING METHOD : **ONAN**  
 TEST METHOD : SHORT - CIRCUIT METHOD  
 TAP POSITION : 19  
 RATED POWER ( MVA ) : 63,0



DNV-GL

Ernst Hanique

Date:

23 AUG. 2019  
Laboratories

Oil temperature rises ( steady state )	( kW )	Test losses	Total losses
		166,870	166,870
TOP OIL TEMPERATURE RISE	( K )	54,5	<b>54,5</b>
ENTRY OF COOLER	( K )	47,4	<b>47,4</b>
EXIT OF COOLER	( K )	28,3	<b>28,3</b>
AVERAGE	( K )	39,6	<b>39,6</b>

Winding temperature rises		HS	LS
TEMPERATURE AT THE BEGINING	( °C )	27,6	27,6
WINDING RESISTANCE AT BEGINING	( Ω )	0,229430	0,065022
WINDING RESISTANCE AT THE END	( Ω )	0,276443	0,078718
AVERAGE OIL TEMP. AT SHUTDOWN	( °C )	69,6	69,6
WINDING TEMP. AT SHUTDOWN	( °C )	81,4	82,9
TEST CURRENT ( I <sub>t</sub> )	( A )	305,8	632,6
AVERAGE WINDING TO AVERAGE OIL TEMPERATURE RISE AT I <sub>t</sub>	( K )	11,9	13,4
RATED CURRENT ( I <sub>r</sub> )	( A )	305,8	632,6
AVERAGE WINDING TO AVERAGE OIL TEMPERATURE RISE AT I <sub>r</sub>	( K )	11,9	13,4
<b>AVERAGE WINDING TEMPERATURE RISE</b>	( K )	<b>51,5</b>	<b>53,0</b>
WINDING HOT-SPOT TO TOP OIL TEMPERATURE RISE (HOT-SPOT FACTOR = 1.3)	( K )	<b>15,4</b>	<b>17,4</b>
<b>WINDING HOT-SPOT TEMPERATURE RISE</b>	( K )	<b>69,9</b>	<b>71,9</b>

Time (h)	Temperature measurements ( °C )					
	Top oil	Entry of cooler 1	Entry of cooler 2	Exit of cooler 1	Exit of cooler 2	Average ambient
0,25	29,1	29,1	28,7	24,5	24,4	24,0
0,50	36,5	36,1	35,6	25,1	24,9	24,1
0,75	44,1	42,3	41,9	27,2	26,9	24,3
1,00	49,4	47,0	46,6	29,8	29,5	24,7
1,25	53,4	50,5	50,2	32,1	31,9	25,1
1,50	56,8	53,9	53,4	34,2	34,1	25,6
1,75	59,8	56,8	56,1	36,2	36,1	26,1
2,00	62,3	59,3	58,3	38,0	38,0	26,7
2,25	64,5	61,5	60,4	39,7	39,6	27,2
2,50	66,3	63,3	62,1	41,2	41,1	27,9
2,75	68,0	64,9	63,8	42,5	42,4	28,3
3,00	69,5	66,3	65,4	43,8	43,7	28,8
3,25	70,8	67,6	66,8	44,9	44,7	29,2
3,50	72,0	68,9	67,8	45,9	45,7	29,5
3,75	73,2	69,9	69,0	46,9	46,6	29,9
4,00	74,2	70,8	70,0	47,7	47,4	30,2
4,25	75,2	71,9	70,8	48,5	48,2	30,6
4,50	76,0	72,4	71,7	49,2	48,9	30,9
4,75	76,8	73,3	72,3	49,9	49,6	31,2
5,00	77,5	74,1	73,1	50,6	50,2	31,5
5,25	78,1	74,8	73,7	51,2	50,8	31,8
5,50	78,8	75,3	74,2	51,8	51,4	32,1
5,75	79,4	75,8	74,8	52,4	52,0	32,3
6,00	79,9	76,3	75,2	52,9	52,5	32,6
6,25	80,5	76,9	75,8	53,4	53,0	32,8
6,50	81,0	77,3	76,2	53,8	53,5	33,0
6,75	81,5	77,9	76,8	54,3	54,0	33,3
7,00	82,0	78,3	77,2	54,8	54,5	33,5
7,25	82,5	78,7	77,6	55,2	54,9	33,7
7,50	82,9	79,1	78,1	55,6	55,3	33,9
7,75	83,3	79,4	78,4	56,0	55,7	34,2
8,00	83,7	79,7	78,8	56,4	56,1	34,4
8,25	84,0	80,0	79,2	56,8	56,4	34,6
8,50	84,4	80,2	79,5	57,1	56,8	34,8
8,75	84,7	80,4	79,9	57,4	57,0	34,8
9,00	84,9	80,7	79,9	57,6	57,2	35,0
9,25	85,2	80,9	80,3	57,9	57,5	35,1
9,50	85,5	81,2	80,6	58,2	57,7	35,2
9,75	85,7	81,3	80,9	58,4	58,0	35,3
10,00	85,9	81,6	81,0	58,6	58,1	35,4
10,25	86,1	81,8	81,0	58,8	58,4	35,6
10,50	86,3	82,1	81,3	59,0	58,6	35,7
10,75	86,5	82,2	81,7	59,2	58,8	35,9
11,00	86,8	82,4	81,8	59,4	59,0	36,1
11,25	86,9	82,6	82,2	59,7	59,2	36,2
11,50	87,1	82,8	82,3	59,9	59,5	36,4
11,75	87,2	82,9	82,4	60,1	59,6	36,5

ONAF



Ernst Hanique

Date:

23 AUG. 2019



Laboratories

Time (h)	Temperature measurements ( °C )					
	Top oil	Entry of cooler 1	Entry of cooler 2	Exit of cooler 1	Exit of cooler 2	Average ambient
12,00	87,5	81,7	81,7	59,5	58,8	36,0
12,25	88,4	82,0	81,7	59,6	58,9	35,4
12,50	89,1	82,1	81,5	60,9	60,3	34,9
12,75	88,9	81,7	81,3	61,2	60,8	34,5
13,00	88,7	81,3	81,0	61,3	61,0	34,2
13,25	88,3	81,1	80,7	61,4	61,1	34,0
13,50	88,1	81,0	80,5	61,5	61,1	33,8
13,75	88,0	80,7	80,4	61,5	61,1	33,7
14,00	87,9	80,6	80,5	61,5	61,2	33,6
14,25	87,8	80,6	80,5	61,6	61,2	33,6
14,50	87,8	80,7	80,4	61,6	61,4	33,5
14,75	87,8	80,7	80,5	61,7	61,3	33,5
15,00	87,8	80,8	80,4	61,6	61,4	33,4
15,25	87,9	80,7	80,4	61,6	61,4	33,4
15,50	87,9	80,8	80,3	61,6	61,4	33,3
15,75	87,8	80,6	80,5	61,6	61,4	33,2
16,00	88,7	82,1	81,9	62,1	61,6	34,9
16,25	88,7	82,2	82,1	61,4	60,9	35,4
16,50	88,5	81,9	81,7	60,8	60,4	35,3
16,75	87,9	81,4	81,1	60,0	59,5	34,8
17,00	87,6	80,1	79,8	59,2	59,0	34,5
17,25	86,0	78,8	78,6	58,6	58,4	34,2
17,50	84,8	77,8	77,6	58,4	58,2	34,0
17,75	84,3	77,2	77,0	58,6	58,2	33,7
18,00	84,1	77,1	76,9	58,5	58,4	33,6

ONAN

Irrated ONAF

Irrated ONAN



DNV-GL

Ernst Hanique

Date:


23 AUG. 2019




Laboratories

# OIL TEMPERATURE RISE

TRANSFORMER TYPE: TRP 80000-145/E  
SERIAL No.: ET1036 - 464170



**COOLING WINDING HS- ONAF**




( min )

TIME

Test report No. : Z1283


Page : 6

**COOLING WINDING LS - ONAF**



Ernst Hanique  
Date: 23 AUG. 2019  
DNV·GL  
KEMA Laboratories

### COOLING WINDING HS - ONAN



DNV-GL

Ernst Hanique


Date:

23 AUG, 2019



Laboratories

### COOLING WINDING LS - ONAN



( min )

DNV·GL

Ernst Hanique

Date:



23 AUG. 2019  
Laboratories



Winding resistance measurement ( $\Omega$ )				
Time (min)	ONAF		ONAN	
	HS	LS	HS	LS
0,00				
0,50				
1,00	0,28008		0,27535	
1,25	0,27972		0,27509	
1,50	0,27941	0,079054	0,27487	0,078354
1,75	0,27912	0,078938	0,27467	0,078312
2,00	0,27885	0,078816	0,27448	0,078273
2,25	0,27859	0,078747	0,2743	0,078231
2,50	0,27834	0,078654	0,27413	0,078181
2,75	0,27810	0,078567	0,27397	0,078140
3,00	0,27787	0,078491	0,2738	0,078083
3,25	0,27765	0,078416	0,27365	0,078037
3,50	0,27744	0,078341	0,27349	0,077996
3,75	0,27723	0,078271	0,27335	0,077960
4,00	0,27703	0,078201	0,2732	0,077924
4,25	0,27684	0,078138	0,27306	0,077892
4,50	0,27665	0,078068	0,27293	0,077858
4,75	0,27647	0,07801	0,2728	0,077827
5,00	0,27630	0,07794	0,27266	0,077795
5,25	0,27613	0,077882	0,27254	0,077763
5,50	0,27597	0,077824	0,27242	0,077734
5,75	0,27581	0,077766	0,2723	0,077703
6,00	0,27565	0,077708	0,27218	0,077674
6,25	0,27550	0,077656	0,27207	0,077643
6,50	0,27535	0,077604	0,27195	0,077615
6,75	0,27521	0,077552	0,27185	0,077588
7,00	0,27507	0,077505	0,27174	0,077560
7,25	0,27494	0,077453	0,27164	0,077531
7,50	0,27480	0,077407	0,27153	0,077504
7,75	0,27468	0,077366	0,27143	0,077478
8,00	0,27455	0,077314	0,27133	0,077452
8,25	0,27443	0,077273	0,27124	0,077426
8,50	0,27431	0,077227	0,27114	0,077401
8,75	0,27419	0,077186	0,27105	0,077376
9,00	0,27408	0,07714	0,27096	0,077351
9,25	0,27396	0,077099	0,27087	0,077326
9,50	0,27385	0,077065	0,27078	0,077302
9,75	0,27374	0,077024	0,2707	0,077278
10,00	0,27364	0,076983	0,27061	0,077255



Ernst Hanique

Date:

23 AUG. 2019



Laboratories



# TEST REPORT

acc.to: HRN EN10204 2.2

No.: 19/436


Date: 21.08.2019




## CHROMATOGRAPHIC ANALYSIS OF GASES DISSOLVED IN OIL

Transformer data: TRP 80000-145/E; ET1036; 464170; SWEDEN  
 Instrument data: TOGA GC, full vacuum degassing, Energy support  
 Test method: IEC 60567, IEC 60599, IEC 61181  
 Note: before all factory acceptance tests

FID channel: [ $\mu$ V]



TCD channel: [ $\mu$ V]



Component		Ref. value ppm	Meas. value ppm	Nom. value ppm	Exceed. nom. val. %
Hydrogen	H <sub>2</sub>	-	2.5	15.0	-
Methane	CH <sub>4</sub>	-	-	5.0	-
Ethine	C <sub>2</sub> H <sub>2</sub>	-	-	1.0	-
Ethene	C <sub>2</sub> H <sub>4</sub>	-	-	2.0	-
Ethane	C <sub>2</sub> H <sub>6</sub>	-	-	5.0	-
Carbon monoxide	CO	-	16.3	80.0	-
Carbon dioxide	CO <sub>2</sub>	-	50.2	200	-
Nitrogen	N <sub>2</sub>	-	11906	-	-
Oxygen	O <sub>2</sub>	-	3646	-	-
Total gas	TG	-	15621	-	-



Ernst Hanique

Date:

23 AUG 2019

Laboratories

**INTERPRETATION OF TEST RESULTS: All gas concentrations are low and according with typical manufacturer's gas values acc. RU-OP--DST-Q15-8-605-01**

Tested by: Ivanka Radić, MSc.Chem.E.  
Branka Jakopović, MSc.Chem.E.

Approved by: Renata Jurišić, MSc.Chem.E.

OB-0278 2013-08-26



# TEST REPORT


acc.to: HRN EN10204 2.2  
 No.: 19/437  
 Date: 23.08.2019



## CHROMATOGRAPHIC ANALYSIS OF GASES DISSOLVED IN OIL

Transformer data: TRP 80000-145/E; ET1036; 464170; SWEDEN  
 Instrument data: TOGA GC, full vacuum degassing, Energy support  
 Test method: IEC 60567, IEC 60599, IEC 61181  
 Note: after all factory acceptance tests


FID channel: [ $\mu$ V]



TCD channel: [ $\mu$ V]



Component		Ref. value ppm	Meas. value ppm	Nom. value ppm	Exceed. nom. val. %
Hydrogen	H <sub>2</sub>	-	-	15.0	-
Methane	CH <sub>4</sub>	-	-	5.0	-
Ethine	C <sub>2</sub> H <sub>2</sub>	-	-	1.0	-
Ethene	C <sub>2</sub> H <sub>4</sub>	-	-	2.0	-
Ethane	C <sub>2</sub> H <sub>6</sub>	-	-	5.0	-
Carbon monoxide	CO	-	-	80.0	-
Carbon dioxide	CO <sub>2</sub>	-	32.2	200	-
Nitrogen	N <sub>2</sub>	-	5344	-	Ernst Hanique
Oxygen	O <sub>2</sub>	-	1812	-	Date:
Total gas	TG	-	7188	-	



DNV-GL



23 AUG. 2019  
 Laboratories

**INTERPRETATION OF TEST RESULTS: All gas concentrations are low and according with typical manufacturer's gas values acc. RU-OP--DST-Q15-8-605-01**

Tested by: Ivanka Radić, MSc.Chem.E.  
 Branka Jakopović, MSc.Chem.E.

Approved by: Renata Jurišić, MSc.Chem.E.

OB-0278 2013-08-26

TEST REPORT  
TRN 80000-145/E

I19025  
Page 1 of 5

Location: **KONČAR D&ST factory**  
Tested by : **Marko Haramustek**  
Date: **14.06.2019 & 21.06.2019.**  
Manufacturer: **KONČAR D&ST**  
Type: **TRP80000-145/E**  
Serial number: **ET1036-464170**  
Tested object: **-----**  
Cause of testing: **Lx measurement before and after Short-circuit withstand test**  
Contract: **3216230**

Kopiranje bez odobrenja nije dopušteno.  
Copying without permission is not allowed.

Datum Date	Izradio Designed	Odobrio Approved	Promjena Revision
22.08.2019.	M. Haramustek	M. Krainz	



Ernst Hanique  
Date: **23 AUG 2019**  
REMA Laboratories

OB-0008  
2007-01-14



KONČAR - DISTRIBUTIVNI I SPECIJALNI TRANSFORMATORI d.d.  
Mokrovičeva 8, P.O.Box 6062, HR-10090 Zagreb, Croatia  
Phone (385 1) 37 83 732, Fax (385 1) 37 94 050,  
e-mail: info@koncar-dst.hr



Datum Date	Izradio Designed	Odobrio Approved	Promjena Revision
22.08.2019.	M. Haračić	M. Krainz	

Kopiranje bez odobrenja nije dopušteno.  
Copying without permission is not allowed.

TEST REPORT  
TRN 80000-145/E

DNV-GL

Ernst Hanique

Date:

23 AUG. 2019  
Laboratories

1 Transformer nameplate

**CE**

**KONČAR**  
**D&ST**

**TREFASTRANSFORMATOR**  
**TRP 80000-145/E**

**STANDARD**  
**IEC 60076**

SERIENUMMER	ET1006-	TILLVERKNINGSÅR	
MÄRKEFFEKT	80 MVA	ANTAL FASER	3
KOPPLING	YN65 + 5yn0	MÄRKFREKVENNS	50 Hz
KYLNINGSTYP	OLJEOLJAVAN OMBANOVAN (65/80 MVA)		
OLJETYP	ERGON HVVOLT III ACC. TO IEC 60296		
P <sub>N</sub>	kW	P <sub>0</sub>	kW
PEI	%	KÄRNAMATERIAL / VIKT	GOES / 35.0
k <sub>FE</sub>	pu	LINDNINGSMATERIAL / VIKT	KOPPAR / 17.5
OLJEVIKT	18.5	1 VIKT AKTIV DEL	60.3
VIKT VID LYFT AV AKTIV DEL	62.5	1 TOTALVIKT	98.5
TRANSPORTVIKT (MED OLJA)	89.5	1 TRANSPORTVIKT (UTAN OLJA)	74.5
MAX. ÖMS. TEMP.	40 °C	LINDN. TEMP. STEGRING	65 K
LINDNINGSKOPPLÄRTYP	MR VM III 500Y-72.5/6-10 19 1G SERIENUMMER LK 2061147		
TÄNK, EXPANSIONSKÄRL OCH RADIATORER ÄR KONSTRUERADE ATT TÄLA FULLT VACUUM			
LÄGE	HS	LS	LS
1	161942	286.8	
10	140000	57500	329.9
19	118958		388.3
LINDNING	Um (kV)	ISOLATIONSNIVA	KORTSLUTNINGSEFFEKT
HS	74.5	L1550 AV230 - L1550 AV95	10000 MVA / 2s
LS	72.5	L1025 AV140	3000 MVA / 2s

LÄGE	MÄRKSÄTTNING	EFFEKT	KLASS
ST1	5002 A	10 VA	0.25-F5
ST2	5001 A	20 VA	5P20
ST3	3902 A	10 VA	3F-5
ST4	5001 A	20 VA	5P20
ST5	12002 A	10 VA	0.25-F5
ST6	12001 A	20 VA	5P20
ST7	8052 A	10 VA	3F-5

HJÄLP LINDNING 200 KVA: 4E7 A V: 247.0 A

TANK, EXPANSIONSKÄRL OCH RADIATORER ÄR KONSTRUERADE ATT TÄLA FULLT VACUUM

STRÖMTRANSFORMATOR

TILLVERKAD I KROATIJEN (ZAGREB)

872600

GENERALENT: **HWZ**  
PARTILLE SVENIGE  
TEL: 017-445456



KONČAR - DISTRIBUTIVNI I SPECIJALNI TRANSFORMATORI d.d.  
Mokrovićeva 8, P.O.Box 6062, HR-10090 Zagreb, Croatia  
Phone (385 1) 37 83 732, Fax (385 1) 37 94 050,  
e-mail: info@koncar-dst.hr



Kopiranje bez odobrenja nije dopušteno.  
Copying without permission is not allowed.

## 2 Cause of testing

Leakage reactance measurement before and after Short-circuit withstand test

## 3 Content and testing methods

- A) Leakage reactance measurement before Short-circuit withstand test  
Test device: OMICRON CPC100
- B) Leakage reactance measurement after Short-circuit withstand test  
Test device: OMICRON CPC100

## Conclusion

Measurements before and after Short-circuit withstand test are without significant deviations, thus indicating that there are no winding deformations.

Datum Date	Izradio Designed	Odobrio Approved	Promjena Revision
22.08.2019.	M. Haramuštek	M. Krainz	



Ernst Hanique

Date:



23 AUG. 2019  
Laboratories



**A) Leakage reactance measurement before Short-circuit withstand test**

Power supply	Short circuit	Tap position	Lx [mH]	Asimetry [%]
1U – 1V	2U – 2V – 2W	1	285,285	0,60
1V – 1W			283,569	
1W – 1U			284,308	
1U – 1V	2U – 2V – 2W	10	197,101	0,80
1V – 1W			195,539	
1W – 1U			196,734	
1U – 1V	2U – 2V – 2W	19	132,643	0,90
1V – 1W			131,459	
1W – 1U			132,494	
1U – 1N	2U – 2W	1	141,107	1,76
1V – 1N	2U – 2V		138,658	
1W – 1N	2V – 2W		139,844	

$$\text{Asimetrija} = (L_{X_{\max}} - L_{X_{\min}}) * 100 / L_{X_{\min}} < 2,5\%$$




Figure 1 Connection diagram



Ernst Hanique

Date:

23 AUG. 2019



Laboratories

Datum Date	22.08.2019.	Izradio Designed	M. Haramuštek	Oddobio Approved	M. Krainz	Promijena Revision
---------------	-------------	---------------------	---------------	---------------------	-----------	-----------------------

**B) Leakage reactance measurement after Short-circuit withstand test**

Power supply	Short circuit	Tap position	Lx [mH]	Asimetry [%]
1U – 1V	2U – 2V – 2W	1	285,405	0,60
1V – 1W			283,664	
1W – 1U			284,409	
1U – 1V	2U – 2V – 2W	10	197,199	0,80
1V – 1W			195,630	
1W – 1U			196,830	
1U – 1V	2U – 2V – 2W	19	132,706	0,90
1V – 1W			131,524	
1W – 1U			132,575	
1U – 1N	2U – 2W	1	141,149	1,80
1V – 1N	2U – 2V		138,648	
1W – 1N	2V – 2W		139,841	

$$\text{Asimetry} = (L_{X_{\max}} - L_{X_{\min}}) * 100 / L_{X_{\min}} < 2,5\%$$




Figure 2 Connection diagram



Ernst Hanique

Date:

23 AUG. 2019



Laboratories

Datum Date	22.08.2019.
Izradio Designed	M. Haramušček
Odobrio Approved	M. Krajinč
Promjena Revision	







## MEASUREMENT OF FREQUENCY RESPONSE

After Short-circuit withstand test (IEC 60076-5)


Test report No :

F528

Page No. : 1

### RATING VALUES

Transformer type :	TRP 80000-145/E	Connections :	YNd5+syn0
Rated power (kVA)	80000 / 80000 / 200	Type of cooling :	ONAN / ONAF
Rated voltage (kV)	140 / 57,5 / 0,4674	Frequency (Hz) :	50
Serial No. :	ET1036 - 464170	Tested in acc. :	IEC 60076-18



Winding under test	Winding vector group	Tap positions - windings HS / LS / Aux. winding	Voltage applied	Response	Graph No	Description
HS	YN	1 / - / -	1U	1N	1	Winding LS - open Aux. winding - open
			1V	1N		
			1W	1N		
HS	YN	10(9) / - / -	1U	1N	1a	Winding LS - open Aux. winding - open
			1V	1N		
			1W	1N		
LS	d	1 / - / -	2U	2V	2	Winding HS - open Aux. winding - open
			2V	2W		
			2W	2U		



Ernst Hanique

Date:

23 AUG. 2019

Laboratories

The test was carried out in the presence of :

Mr. Ernst HANIQUE, Senior Inspector, KEMA Laboratories Arnhem Energy



Tested by :

*D. Bistrički*  
D. Bistrički, dipl.ing.


Approved by :

*N. Maljković*  
Vedran Maljković, dipl.ing.

Date of measurement :

22.08.2019.






1U - 1N    1V - 1N    1W - 1N


Graph 1.

**DNV-GL**  
Ernst Hanique  
Date: *[Signature]*  
**23 AUG. 2019**  
Laboratories



1U - 1N    1V - 1N    1W - 1N

Graph 1a.



2U - 2V    2V - 2W    2W - 2U

Graph 2.



Ernst Hanique

Date:



23 AUG. 2019  
Laboratories



## EC DECLARATION OF CONFORMITY



*Manufacturer:* **KONČAR DISTRIBUTIVNI I SPECIJALNI TRANSFORMATORI d.d.**

*Address:* **Josipa Mokrovića 8, P.O. Box 100, HR-10090 Zagreb**

*We hereby declare that:*

<i>Description of transformer:</i>	Three phase oil immersed transformer, rated power 80000 kVA, with ONAN / ONAF cooling, rated voltage 140 / 57,5 kV
<i>Type:</i>	TRP 80000-145/E
<i>Part number:</i>	ET1036
<i>Serial number:</i>	464170

*is in conformity with the provisions of the following EC directive(s), including the latest amendments, and with national legislation implementing this/these directives:*

- 1. Ecodesign Directive 2009/125/EC**
- 2. Ecodesign Regulation (EU) No.548 / 2014**

*and that the following harmonized standards have been applied:*

<b>Ref.</b>	<b>Title</b>	<b>Edition/Date</b>
<b>IEC 60076-1</b>	Power transformers – Part 1: General	Ed.3 / 04.2011.
<b>IEC 60076-2</b>	Power transformers – Part 2: Temperature rise for liquid immersed transformers	Ed.3 / 02.2011.
<b>IEC 60076-3</b>	Power transformers – Part 3: Insulation levels, dielectric tests and external clearances in air	Ed.3 / 07.2013.
<b>IEC 60076-5</b>	Power transformers – Part 5: Ability to withstand short circuit	Ed.3 / 02.2006.
<b>IEC 60076-10</b>	Power transformers – Part 10: Determination of sound levels	Ed.2 / 03.2016.
<b>EN 50629</b>	Energy performance of large power transformers	Ed.1 / 06.2015.

*Routine test report No's*    **ET1036 - 464170**

*Date:*                                    **23.08.2019.**                                    *Place:*                                    **Zagreb**

*Responsible / Quality control manager*    **Vedran Maljković**                                    *Signature:*



Ernst Hanique

Date:



**23 AUG. 2019**  
Laboratories