

Antreprenor "BUILTRADE" SRL
(denumirea)

Investitor CR STEFAN VODA
(denumirea)

Obiect **Intretinerea drumurilor publice
locale si constructia unei portiuni
de trotual in s.Antonesti**

Valoarea lucrarilor executate **192 350,67 lei**

Proces - verbal nr 2

de receptie a lucrarilor executate

pe august an 2023

Nr crt.	Simbol norme	Denumire lucrari	U.M.	Cantitate	Pret inclusiv salariu (lei/U.M.)	Valoare inclusiv salariu (col.5xcol.6) (lei/U.M.)
1	2	3	4	5	6	7
		1. Strat de fundatie				
1	TsC02D1	Sapatura mecanica cu excavator pe pneuri de 0,21-0,39 mc, cu comanda hidraulica, in pamint cu umiditate naturala descarcare auto teren catg. II.	100 m3	0,4347	1 669,47 0,00	725,72 0,00
	2952260003521	Excavator pe pneuri cu motor termic de 0,21-0,39 mc buldoex	h-ut	2,0735	350,00	725,72
2	TsI50A4	Transportarea pamintului cu autobasculanta de 5 t la distanta de 4 km	t	78,2460	27,30 0,00	2 136,12 0,00
	3410540000006	Autobasculanta-5t	h-ut	7,1204	300,00	2 136,12
3	TsC54B	Strat de fundatie din piatra sparta	m3	43,4700	688,90 59,40	29 946,49 2 582,12
	9310060019900	Muncitor necalificat	h-om	43,0353	60,00	2 582,12
	1411122201752	Piatra sparta	m3	49,9905	500,00	24 995,25
	4100126202818	Apa	m3	4,3470	20,00	86,94
	2912340002506	Compresor mobil motor ardere interna, presiunea pina la 686 kPa (7atm), 2,2 m3/min	h-ut	9,1287	250,00	2 282,18
4	TsD08B1	Compactarea mecanica a umpluturilor cu compactor pe pneuri static autopropulsat de 10,1-16 t, in straturi succesive de 15-	100 m3	0,4347	1 509,20 181,21	656,05 78,77

2	3	4	5	6	7
	25 cm grosime dupa compactare, exclusiv udarea fiecarui strat in parte, umpluturile executandu-se cu pamint coeziv				
9310060019900	Muncitor necalificat	h-om	1,3128	60,00	78,77
2952240004003	Compactor pe pneuri static autopropulsat 10,1-16 tf	h-ut	1,4432	400,00	577,28
	Total	lei			33 464,38
	Total capitol: Inclusiv salariu				33 464,38 2 660,89
	2. Amenajarea stratului de egalizare				
5	DI107	Amorsarea suprafetelor straturilor de baza in vederea aplicarii unui strat de beton asfaltic	t	0,3000	13 525,00 0,00 4 057,50 0,00
	23203226000401	Bitum	t	0,3090	13 000,00 4 017,00
	2952220000000	Autogudronator 3500 l - 3600 l	h-ut	0,0900	450,00 40,50
6	DI133	Amenajarea stratului de egalizare din beton asfaltic cu utilizarea distribuitorului de mixturi asfaltice	t	45,3340	2 068,46 12,60 93 771,49 571,21
	9310060019930	Muncitor	h-om	9,5201	60,00 571,21
	14221022055070	Beton asfaltic	t	45,7873	1 950,00 89 285,24
	2952240004105	Compactor 5-6 t	h-ut	1,8088	300,00 542,64
	29522400040101	Compactor 10 t	h-ut	6,0294	400,00 2 411,76
	2952240005100	Repartizor finisor de mixturi asfaltice cu motor term. 92 cp	h-ut	1,4779	650,00 960,64
	Total	lei			97 828,99
	Total capitol: Inclusiv salariu				97 828,99 571,21

	Total	lei	131 293,37
	Asigurari sociale (VR) * 24 %	24 %	775,70
	Cheltuieli de regie (VR+Asigur) * 14,5 %	14,5 %	19 150,02
	Beneficiu de deviz (VR+Asigur+Cheltu) * 6 %	6 %	9 073,14
	TVA (VR+Asigur+Cheltu+Benefi) * 20 %	20 %	32 058,44
			192 350,67

2	3	4	5	6	7
TOTAL proces-verbal: Inclusiv salariu					3 232,10

INTOCMIT:

Antreprenor general (subantreprenor)
"BUILTRADE" SRL

(denumirea)

Maxian G

(funcția, numele, prenumele, semnătura)



L.S.



APROBAT:

Investitor
CR STEFAN VODA

(denumirea)



(funcția, numele, prenumele, semnătura)



L.Ș.