

Antreprenor SRL,,AUTOVERTRANS"  
 (denumirea )

Investitor Primaria s.Grimancauti r-  
 nul.Briceni  
 (denumirea )

Obiect **Reparatia curenta a drumurilor  
 locale in varianta alba  
 str.Cimitir-Moara din.  
 s.Grimancauti r-nul.Briceni**

Valoarea lucrarilor executate **389 988 Lei**

**Proces - verbal**  
 de receptie a lucrarilor executate  
 pe \_\_\_\_\_ an 20\_\_\_\_

Nr crt.	Simbol norme	Denumire lucrari	U.M.	Cantitate	Pret inclusiv salariu (lei/U.M.)	Valoare inclusiv salariu (col.5xcol.6) (lei/U.M.)
1	2	3	4	5	6	7
		<b>1. Lucrari de reparatie a sectoarelor de drumuri locale in varianta alba .(Din piatra fractionata)</b>				
		<b>1.1. Cimitir -Moara.L=1800m. B=6.0m.</b>				
1	DA04B	Scarificaera mecanica a platformei drumului, executata cu autogreder, pe adincimea necesara, insa cel putin 5 cm, in impietruiri cu adincimea materialului in sul sau cordon	100 m3	10,49	1 169,7	12 270,5
	2952220003546	Autogreder pina la 175 cp	h-ut	33,2533	369,00	12 270,5
2	DI89B	Reparatia drumurilor impetruite:cu adaos de material	100m2	80,90	2 021,4	163 533,4
	7129020012800	Pavator	h-om	451,4220	57,66	26 029,0
	1411122201752 1	Piatra sparta 10-20	m3	93,0350	150,00	13 955,2
	1411122201752	Piatra sparta	m3	444,9500	140,00	62 293,0
	1212121212121	apa	m3	202,2500	0,00	0,0
	3410541000002	Autocisterna	h-ut	24,2700	280,00	6 795,6
	2952500005004 0	Tractor	h-ut	5,7439	200,00	1 148,8
	2952240004003	Compactor pe pneuri static autopropulsat 10,1-16 tf	h-ut	173,1260	208,00	36 010,2
	2952240004001	Compactor static tractat fara tractor de 2,5-5 tf (tavalug)	h-ut	66,4908	86,00	5 719,0



*Free*



1	2	3	4	5	6	7
	2952220000354 7	Autogreder	h-ut	31,3892	369,00	11 582,6
3	DI134	Amenajarea mecanizata a imbracamintei rutiere din piatra sparta prin metoda impanarii intr-un strat cu H=15 cm	100m2	24,00	4 158,8	99 812,2
	9310060019930	Muncitor	h-om	118,5600	57,66	6 836,2
	1411122201661	Piatra sparta 20-70 mm	m3	453,6000	140,00	63 504,0
	1411122201752 	Piatra sparta 10-20	m3	36,0000	150,00	5 400,0
	1120206201036 	Savura	m3	24,0000	80,00	1 920,0
	4100116202806	Apa industriala in cisterne pt. lucrari drumuri-terasam.	m3	72,0000	0,00	0,0
	1411122201645	Piatra sparta 5-10 mm	m3	24,0000	80,00	1 920,0
	2952220003546	Autogreder pina la 175 cp	h-ut	1,0080	369,00	372,0
	2952260003552	Buldozer pe senile 79 kW	h-ut	6,1920	250,00	1 548,0
	2952240004105	Compactor 5-6 t	h-ut	26,8800	65,00	1 747,2
	2952240004010 	Compactor 10 t	h-ut	65,0400	208,00	13 528,3
	3410540005603	Autocisterna 5-8 t cu dispozitive de stropire	h-ut	9,9360	280,00	2 782,1
	2952270007611 	Distribuitor de criblura	h-ut	2,5440	100,00	254,4
4	DI134A1	Corectie: pentru fiecare 1 cm urmat de grosime se adauga sau se scade la norma DI 134	100m2	-24,00	176,4	-4 233,6
	1411122201661	Piatra sparta 20-70 mm	m3	-30,2400	140,00	-4 233,6
		<i>Total</i>	Lei			271 382,5
		<b>Total capitol: Inclusiv salariu</b>				<b>271 382,5 32 865,2</b>
		<i>Total</i>	Lei			271 382,5
		<b>Total capitol: Inclusiv salariu</b>				<b>271 382,5 32 865,2</b>

	Total	Lei	271 381
	Asigurari sociale si medicale (PI3) * 22,5 %	22,5 %	7 395
	Celtueli de regie (PI3+Asigur) * 10,5 %	10,5 %	29 271
	Bineficiu (PI3+Asigur+Celtue) * 5,5 %	5,5 %	16 943
	TVA (PI3+Asigur+Celtue+Binefi) * 20 %	20 %	64 998
	<b>TOTAL proces-verbal: Inclusiv salariu</b>		<b>389 988</b>



INTOCMIT:

APROBAT

Antreprenor general (subantreprenor)  
SRL „AUTOVERTRANS”

Investitor  
Primaria s.Grimancauti r-nul.Briceni

(denumirea)

(denumirea)

Adm. Verhovetchii Anatolie

Primar.Dvorschi Vitalie

D.S.Birnaz Victor









Nastaciuc Vasilii

Dogotari T.

Dobic V.

Muntianu M.

Banari A.

(funcția, numele, prenumele, semnătura)

(funcția, numele, prenumele, semnătura)