

Certificate of Conformity**COC No:- 7452101570COC1884****Date:- 19-Feb-22****Part Description:-** CJ0882-000_BOW-OCP2-41M-000**Oracle Part NO** AJA1050160**Quantity:-** 30 nos**Batch No:-** 1292081**PO NO:-** 2718556710**Invoice NO.:-** 2718556710**Standard:-** IEC-60099-4**Manufacturing Location** Halol, India**Mechanical Routine test requirements****Visual Examinations:-**

All arresters must meet the criteria set forth in the latest QA procedures.

Dimensional Measurements:-

The arrester size must meet the dimensions indicated in the product.


Electrical Routine Test Requirements:

Reference Current	Reference Voltage		Max Discharge Level
mA pk	kV Min	kV Max	pC
5	52.32	56.51	≤ 10 pC

* The maximum Ures value is the maximum guaranteed value based on the sum of Ures for the part contained block. For varistors, a 100% routine test is performed and each varistor is marked with the current Ures value for the block, thus ensuring compliance with the TYCO specification.

Results:

All arresters have passed the mechanical and electrical routine tests.

**Prepared By:- Roshni Patel****Approved By:-Manan Joshi**