



**MESCIER**  
DEMİR ÇELİK SAN. VE TİC. A.Ş.

YESİL MAHALLE SANAYİ BÖLGESİ NO:50 78000 KARABUK, TÜRKİYE

## MILL TEST CERTIFICATE

DATE:

20.02.2023

THE INSPECTION CERTIFICATE AS PER EN 10204 CLAUSE 3.1 CONFORMING TO THE DEFINITION IN EN 10168

REF:

2310375

<b>CUSTOMER:</b>	TO WHOM IT MAY CONCERN
------------------	------------------------

<b>CERTIFICATE NO:</b>	273-2023
<b>COMMODITY:</b>	HOT ROLLED STEEL U CHANNELS

TEST PIECES NO	HEAT NUMBER	PRODUCT NAME	SIZE IN MM		QUALITY	MECHANICAL PROPERTIES							CHEMICAL COMPOSITION																			
						TENSION TEST				CHARPY TEST(1)		BEND TEST	RE-BEND TEST	FATIGUE TEST	PRODUCT ANALYSIS																	
						ORIENTATION(2)	YIELD S. (Re)	TENSILE S. (Rm)	Rm / Re	ELONGATION	TEST PIECES WIDTH (mm)				VALUE (J/OULE)	C	Si	Mn	P	S	Ti	Cu	Ni	Cr	Mo	V	Al	W	Nb	N	CARBON EQUIVALENT	
1	2202446	U CHANNELS		UPEAA	140,0	S235JR		340,7	493,0	1,45	29,0	5	63				0,12	0,18	0,5126	0,012	0,037	0,004	0,10	0,04	0,04	0,003	0,0023	0,004	0,0001	0,000	0,008	0,22

**MESCIER**  
Ş İ R K E T L E R G R U B U



**CE NUMBER:**2344-CPR-0004  
acc. to audit report numbered 17270-09-01/ÇÜ  
**ISO 9001:2015 Certificate No:** QMS 19270-01  
**ISO 27001:2013 Certificate No:** 190801059001  
**SIRIM** (Certified to MS EN 10025-2:2011)  
**Certification Number:** PC000941 / PC000942

WE HEREBY CERTIFY THAT THE MATERIAL HEREIN HAS BEEN MADE AND TESTED IN ACCORDANCE WITH ABOVE SPECIFICATION AND THE RESULTS OF ALL TEST ARE ACCEPTANCE

- VALUES ARE FOR KV150 TEST UNDER ROOM TEMPERATURE
- "L" MEANS "LOGITUDINAL" "T" MEANS "TRANSVERSE"
- PRODUCTION, ROLLING TOLERANCE AND ANY OTHER DETAILS ARE AS PER ABOVE REFERENCED CONTRACT

**MANUFACTURER**