

I.P. "Agenția Servicii Publice" 4
Serviciul Cadastral Teritorial ANENII NOI
ÎNREGISTRAT
data 07.07.2022 nr. 1001/22/10489
nr. cadastral 1001204015,02
Registrator [Signature]

Anexa nr. 1
la Regulamentul de recepție
a construcțiilor și instalațiilor
aferente

**PROCES-VERBAL
DE RECEPȚIE LA TERMINAREA LUCRĂRILOR**

nr. 06 din "14" ianuarie 2022

privind lucrarea: **Construcția Unității salvatori și pompieri Anenii Noi a DSE mun. Chișinău**, executată la obiectul din **str. Chișinăului, 62, or. Anenii Noi** în cadrul contractului nr. **N3319119C0406** din **09 august 2019** încheiat între **Departamentul Militar al Guvernului SUA și SRL „Prestigiu - Az”** pentru lucrările de **Construcție a Unității salvatori și pompieri Anenii Noi a DSE mun. Chișinău**.

1. Lucrările au fost executate în baza autorizației nr. **09**, eliberată de **Primăria or. Anenii Noi** la **24 martie 2020**, cu valabilitatea până la: **24 martie 2022**.

2. Comisia de recepție și-a desfășurat activitatea conform **Ordinului IGSU nr. 308/2021** în intervalul: **04 ianuarie 2022 – 11 ianuarie 2022**, fiind formată din:

Președintele comisiei:

Alexandru Mațarin

Primar al or. Anenii Noi

Membrii comisiei:

Vitalie Grabovschi

Șef al DSE mun. Chișinău al IGSU, colonel al s/i;

Vlad Golban

Șef DEI a DGI al IGSU, colonel al s/i;

Alexandru Susarenco

Șef DOI a DGI al IGSU, maior al s/i;

Victor Gorbatovschi

Șef a DRSI al DGP al IGSU, maior al s/i;

Cornel Eșanu

Șef al SAP și DI a DL al IGSU, colonel al s/i;

Vitalie Ceban

Șef al SSE Anenii Noi al DSE mun. Chișinău, loc.-colonel al s/i;

Adriana Trifan

Ofițer principal al SF al DSE mun. Chișinău, loc. major al s/i;

Constantin Măgureanu

Medic igienist a CSP Căușeni

Ion Obreja

Diriginte de șantier, seria 2018 – DȘ, nr. 0249

Ion Strelețchii

Diriginte de șantier, seria 2019 – DȘ, nr. 0364

3. Au mai participat la recepție:

Sergiu Ciobanu

Director al SRL „Prestigiu - Az”

4. Constatările comisiei de recepție:

1) din documentația scrisă și desenată, care trebuia prezentată, au lipsit sau sunt incomplete piesele cuprinse în lista-anexă nr. 1;

2) lucrările cuprinse în lista-anexă nr. 2 nu au fost executate;

3) în lucrările, cuprinse în lista-anexă nr. 3, nu s-au respectat prevederile proiectului.

5. Comisia de recepție, în urma constatărilor făcute, propune:

Admiterea recepției la terminarea lucrărilor

6. Comisia de recepție motivează propunerea făcută prin:

Lucrările sunt finalizate.

7. Comisia de recepție recomandă următoarele:

Digitally signed by Ciobanu Sergiu
Date: 2024.01.19 13:43:23 EET
Reason: MoldSign Signature
Location: Moldova



Obiectul de recepționat la terminarea lucrărilor.

Sursa de finanțare – externă în baza contractului N3319119R0406 din 09 august 2019.
7¹. Descrierea obiectului recomandat spre recepție:

Obiectul cu numărul cadastral: 10012040015.02, adresa poștală: **or. Anenii Noi, str. Chișinăului, 62** destinația: **pentru activități speciale**, compus din următoarele construcții: suprafața la sol – 619,2 m², suprafața interioară a clădirii – 863,4 m², numărul de etaje: **D + P + 1E**, conform certificatului despre rezultatele inspectării bunului imobil nr. 75 din 29 august 2021, anexat la prezentul proces verbal.

8. Prezentul proces-verbal, conținând 1 file și 4 anexe numerotate, cu un total de _____ file, a fost încheiat astăzi "14" ianuarie 2021 în 6 exemplare.

9. Concluzia Agenției pentru Supraveghere Tehnică: Se declară finalizarea lucrărilor

L.Ș. [semnatura]
(semnatura)

Comisia de recepție:

Președinte:

Membri:



Alexandru Mațarin

Vitalie Grabovschi

Vlad Golban

Alexandru Susarenco

Victor Gorbatovschi

Cornel Eșanu

Vitalie Ceban

Adriana Trifan

Constantin Măgureanu

Ion Obreja

Ion Strelețchii

10. Lucrarea _____ este.

TRANSMISĂ:


EXECUTANTUL:

SRL „Prestigiu - Az”

Sergiu Ciobanu

"14"

2022



PRIMITĂ:

INVESTITORUL:

Șef al SSE Anenii Noi a DSE mun. Chișină

Vitalie Ceban

"14"

2022



SOLICITATION, OFFER, AND AWARD <i>(Construction, Alteration, or Repair)</i>	1. SOLICITATION NO. N3319119R0406	2. TYPE OF SOLICITATION ☐ SEALED BID (IFB) ☒ NEGOTIATED (RFP)	3. DATE ISSUED 09-Aug-2019	PAGE OF PAGES 1 OF 23
---	--------------------------------------	--	-------------------------------	--------------------------

IMPORTANT - The "offer" section on the reverse must be fully completed by offeror.

4. CONTRACT NO. N3319119C0406	5. REQUISITION/PURCHASE REQUEST NO. ACQR5629108	6. PROJECT NO.
7. ISSUED BY NAVFAC EUROPE AFRICA SOUTHWEST ASIA VIALE PORTO CAPODICHINO NAPOLI 80144 TEL: 39 081 568 7750 FAX: 39 081 568 7750	CODE N33191	8. ADDRESS OFFER TO (If Other Than Item 7) CODE See Item 7 TEL: FAX:
9. FOR INFORMATION CALL:	A. NAME SABRINA M WENNING	B. TELEPHONE NO. (Include area code) (NO COLLECT CALLS) 314-626-6211

SOLICITATION

NOTE: In sealed bid solicitations "offer" and "offeror" mean "bid" and "bidder".

10. THE GOVERNMENT REQUIRES PERFORMANCE OF THE WORK DESCRIBED IN THESE DOCUMENTS (Title, identifying no., date):

N33191-19-R-0406 D-B Construct Fire and Rescue Station, Anenii Noi, Moldova

Proposals shall be submitted electronically per the instruction sin Block 13 and Section 00100.

Please note: The deadline to submit proposals is in Central European Summer Time (CEST).

In accordance with FAR 36.204, the magnitude of this project is expected to be between \$250,000 and \$500,000.

11. The Contractor shall begin performance within 10 calendar days and complete it within 700 calendar days after receiving ☒ award, ☐ notice to proceed. This performance period is ☒ mandatory, ☐ negotiable. (See _____.)

12 A. THE CONTRACTOR MUST FURNISH ANY REQUIRED PERFORMANCE AND PAYMENT BONDS?
(If "YES," indicate within how many calendar days after award in Item 12B.)

☐ YES ☒ NO

12B. CALENDAR DAYS

13. ADDITIONAL SOLICITATION REQUIREMENTS:

- A. Sealed offers in original and 1 copies to perform the work required are due at the place specified in Item 8 by 10:00 AM (hour) local time 03 May 2019 (date). If this is a sealed bid solicitation, offers must be publicly opened at that time. Sealed envelopes containing offers shall be marked to show the offeror's name and address, the solicitation number, and the date and time offers are due.
- B. An offer guarantee ☐ is, ☒ is not required.
- C. All offers are subject to the (1) work requirements, and (2) other provisions and clauses incorporated in the solicitation in full text or by reference.
- D. Offers providing less than 120 calendar days for Government acceptance after the date offers are due will not be considered and will be rejected.

SOLICITATION, OFFER, AND AWARD (Continued)
(Construction, Alteration, or Repair)

OFFER (Must be fully completed by offeror)

14. NAME AND ADDRESS OF OFFEROR (Include ZIP Code)
PRESTIGIU-AZ SRL
SERGIU CIOBANU
PADURILOR
CHISINAU MD 2092

15. TELEPHONE NO. (Include area code)
373 022 00 95 00

16. REMITTANCE ADDRESS (Include only if different than Item 14)

See Item 14

CODE
STE93

FACILITY CODE

17. The offeror agrees to perform the work required at the prices specified below in strict accordance with the terms of this solicitation, if this offer is accepted by the Government in writing within _____ calendar days after the date offers are due. (Insert any number equal to or greater than the minimum requirements stated in Item 13D. Failure to insert any number means the offeror accepts the minimum in Item 13D.)

AMOUNTS

SEE SCHEDULE OF PRICES

18. The offeror agrees to furnish any required performance and payment bonds.

19. ACKNOWLEDGMENT OF AMENDMENTS

(The offeror acknowledges receipt of amendments to the solicitation -- give number and date of each)

AMENDMENT NO.

DATE

20A. NAME AND TITLE OF PERSON AUTHORIZED TO SIGN
OFFER (Type or print)

20B. SIGNATURE

20C. OFFER DATE

AWARD (To be completed by Government)

21. ITEMS ACCEPTED:

SEE SCHEDULE

22. AMOUNT
\$407,200.00

23. ACCOUNTING AND APPROPRIATION DATA
See Schedule

24. SUBMIT INVOICES TO ADDRESS SHOWN IN
(4 copies unless otherwise specified)

ITEM

25. OTHER THAN FULL AND OPEN COMPETITION PURSUANT TO
☐ 10 U.S.C. 2304(c) ☐ 41 U.S.C. 253(c)

26. ADMINISTERED BY

CODE

See Item 7

27. PAYMENT WILL BE MADE BY:
COMMERCIAL BILL PAYING OFFICE - NAPLES
NSA, COMPTROLLER DEPT.
ADMIN III
VIALE FULCO RUFFO DI CALABRIA
NAPOLI 80144

CODE

N62588

CONTRACTING OFFICER WILL COMPLETE ITEM 28 OR 29 AS APPLICABLE

☐ 28. NEGOTIATED AGREEMENT (Contractor is required to sign this document and return _____ copies to issuing office.) Contractor agrees to furnish and deliver all items or perform all work, requisitions identified on this form and any continuation sheets for the consideration stated in this contract. The rights and obligations of the parties to this contract shall be governed by (a) this contract award, (b) the solicitation, and (c) the clauses, representations, certifications, and specifications or incorporated by reference in or attached to this contract.

30A. NAME AND TITLE OF CONTRACTOR OR PERSON AUTHORIZED TO SIGN (Type or print)
Sergiu Ciobanu, Director

30B. SIGNATURE

30C. DATE

09-Aug-2019

☒ 29. AWARD (Contractor is not required to sign this document.)
Your offer on this solicitation, is hereby accepted as to the items listed. This award constitutes the contract, which consists of (a) the Government solicitation and your offer, and (b) this contract award. No further contractual document is necessary.

REF: Proposal dated 02 May 2019

31A. NAME OF CONTRACTING OFFICER (Type or print)
Cynthia Mafara / Contract Specialist

TEL: 081 568 7745

EMAIL: cynthia.mafara@eu.navy.mil

31B. UNITED STATES OF AMERICA

BY

Cynthia M. Mafara

31C. AWARD DATE
09-Aug-2019

STANDARD FORM 1442 BACK (REV. 4-85)

Antreprenor "Prestigiu-AZ" SRL
 (denumirea)

Investitor _____
 (denumirea)

Obiect **Remiza de salvatori și pompieri
 din orasul Anenii Noi, str.
 Chișinăului 62**

in Aprob
Stg. DSE mun. Chisinau
al gl. int. de
la Muzicea
februarie 2021
 Valoarea lucrarilor executate **121 353,39 \$**
2118174,55 lei

Proces - verbal PV-1

de receptie a lucrarilor executate
 pe 2 an 2021

Nr crt.	Simbol norme	Denumire lucrari	U.M.	Cantitate	Pret inclusiv salariu (lei/U.M.)	Valoare inclusiv salariu (col.5xcol.6) (lei/U.M.)
1	2	3	4	5	6	7
		1. Capitolul I . Proiectarea si constructia noii statii de pompieri				
		1.1. 1. Elaborarea documentatiei de proiect cu eliberarea autorizatiei de construire				
1		Documentatia de proiectare	SET	1,0000	34 080,0000	34 080,00
	123	Documentatia de proiectare	SET	1,0000	0,0000	0,00
					34 080,00	34 080,00
		<i>Total</i>	\$			34 080,00
		Total capitol: Inclusiv salariu				34 080,00
		1.2. Lucrari de demolare				
2	RCsG52A	Demolare cladiri cu zidarii din blocuri de calcar (cotelet), fundatii, planseu din beton armat	m3	2 052,2500	6,2185 4,3492	12 761,82 8 925,65
	9310060019930	Muncitor	h-om	2 688,4475	3,32	8 925,65
	2912340002512	Motocompresor mobil de joasa presiune 4.0-5.9 m3/min	h-ut	180,5980	6,87	1 240,71
	2952270003311	Ciocan pneumatic 4.0-5.9 m3/min	h-ut	180,5980	6,87	1 240,71
	2952260003503	Excavator de 0.4-0.7 m3 cu o cupa	h-ut	14,3658	15,80	226,98
	3410540000001	Autocamion, 5 t	h-ut	84,1422	12,90	1 085,43
	2952260003552	Buldozer pe senile 79 kW	h-ut	2,0522	20,63	42,34

1	2	3	4	5	6	7
		Total	\$			12 761,82
		Total capitol: Inclusiv salariu				12 761,82 8 925,65
		1.3. Lucrari de terasament				
3	TsC21B1	Sapatura mecanica cu autogreder de pina la 175 CP, inclusiv imprastierea pamintului la 10 m, in teren catg. II Defrisarea stratului vegetal	100 m3	3,7859	57,0380 0,0000	215,94 0,00
	2952220003546	Autogreder pina la 175 cp	h-ut	13,6671	15,80	215,94
4	TsC03B1	Sapatura mecanica cu excavatorul de 0,40-0,70 mc, cu motor cu ardere interna si comanda hidraulica, in pamint cu umiditate naturala, descarcare in depozit teren catg. II (sapare transee)	100 m3	16,5000	26,4448 0,0000	436,34 0,00
	2952260003501	Excavator pe senile cu o cupa cu motor termic, 0,40-0,70 mc	h-ut	33,8250	12,90	436,34
5	TsA01B2	Sapatura manuala de pamint in spatii intinse, la deblee, la canale deschise	m3	486,3000	3,8512 3,8512	1 872,84 1 872,84
	9310060019900	Muncitor necalificat	h-om	564,1080	3,32	1 872,84
6	TsD02A1	Imprastierea pamintului afinat provenit din teren categoria I sau II, executata cu buldozer pe tractor	100 m3	9,5500	22,4869 0,0000	214,75 0,00
	2952260003553	Buldozer pe senile pina la 65-80 CP	h-ut	10,4095	20,63	214,75
7	TsD02B1	Imprastierea pamintului afinat provenit din teren categoria I sau II, executata cu buldozer pe tractor cu senile de 65-80 CP, in straturi cu grosimea de 21-30 cm	100 m3	9,5500	17,3288 0,0000	165,49 0,00
	2952260003553	Buldozer pe senile pina la 65-80 CP	h-ut	8,0220	20,63	165,49
8	TsD17B	Umpluturi compactate la profilul taluzului, pe o grosime medie de 0,50 m, executate manual	m3	55,0000	5,6262 5,5113	309,44 303,12
	9310060019900	Muncitor necalificat	h-om	91,3000	3,32	303,12
	4100116202806	Apa industrială in cisterne pt. lucrari drumuri-terasam.	m3	5,5000	1,15	6,32
9	TsD05B	Compactarea cu maiul mecanic de 150-200 kg a	100 m3	0,5500	43,0545	23,68

1	2	3	4	5	6	7
		umpluturilor in straturi succesive de 20-30 cm grosime, exclusiv udarea fiecarui strat in parte, umpluturile executandu-se din pamint coeziv (la fundatii)				
	9310060019900	Muncitor necalificat	h-om	4,8510	3,32	16,11
	2952270004021	Mai mecanic de 150-200 kg cu motor termic 6 cp (4 kw)	h-ut	5,1865	1,46	7,57
10	TsD32A	Executarea pernelor de pamint pe terenuri tasabile prin cilindrare stratificata a pamintului cu ruloul	100 m3	6,5700	135,2831 0,6301	888,81 4,14
	9310060019920	Muncitor deservire CM	h-om	1,2483	3,32	4,14
	4100126202818	Apa	m3	2,6280	1,15	3,02
	3410540000001 6	Tractor 59 kw (80 c.p.)	h-ut	0,7358	7,43	5,47
	3410540000001 5	Tractor 79 kw (108 c.p.)	h-ut	16,0308	6,92	110,93
	3410540000001 7	Screper cu caus, capacitate 8 m3	h-ut	13,4028	14,98	200,77
	3410540000001 2	Rulou compactor cu crampoane, 5 t, remorca	h-ut	15,8994	12,68	201,60
	3410540000001 3	Rulou compactor cu valturi netede, 5 t, remorca	h-ut	16,2936	12,68	206,60
	2952260003540	Buldozer	h-ut	8,4753	18,44	156,28
11	TsC02D1	Sapatura mecanica cu excavator pe pneuri de 0,21-0,39 mc, cu comanda hidraulica, in pamint cu umiditate naturala descarcare auto teren catg. II	100 m3	0,5000	60,4800 0,0000	30,24 0,00
	2952260003521	Excavator pe pneuri cu motor termic de 0,21-0,39 mc buldoex	h-ut	2,3850	12,68	30,24
12	TsI50A1	Transportarea pamintului cu autobasculanta la distanta de 1 km	t	2 820,0000	0,7275 0,0000	2 051,55 0,00
	3410540000006	Autobasculanta-5t	h-ut	141,0000	14,55	2 051,55
		Total	\$			6 209,08
		Total capitol: Inclusiv salariu				6 209,08 2 196,21
		1.4. Fundatii				
		1.4.1. Fundatie monolita (Grinda de fundatie)				
13	CB02A	Cofraje din panouri refolosibile, cu asteriala din scinduri de rasinoase scurte si subscurte pentru turnarea betonului in cuzineti, fundatii pahar si fundatii de utilaje	m2	169,9200	5,5004 3,9840	934,62 676,96

1	2	3	4	5	6	7
		inclusiv sprijinirile				
	9310060019920	Muncitor deservire CM	h-om	25,4880	3,32	84,62
	7124010010700	Dulgher	h-om	178,4160	3,32	592,34
	2874125881241	Saibe uzuale M 10	kg	0,8496	2,19	1,86
	2874125841033	Piulite uzuale patrate M 10	buc	50,9760	0,00	0,00
	2874115825003	Suruburi uzuale patrate M 10 x 140 mm	buc	50,9760	0,01	0,51
	2875276311528	Scoabe din otel pentru constructii	kg	5,0976	0,65	3,31
	2734113803233	Sirma neagra moale d = 2,5 mm	kg	8,4960	0,91	7,73
	2873145887000	Cuie cu cap conic tip A pentru constructii	kg	13,5936	1,26	17,13
	2020212928347	Panou de cofraj tip P fag g 15 mm	m2	16,9920	3,75	63,72
	2010102903495	Scinduri de rasinoase	m3	0,5947	189,11	112,46
	2010102900900	Lemn rotund de rasinoase	m3	0,0850	189,11	16,07
	2320187315789	Decofrol	kg	20,3904	1,71	34,87
14	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 12 mm inclusiv in fundatii izolate	kg	2 480,6900	0,9342 0,1959	2 317,52 485,91
	7123020011140	Fierar beton	h-om	136,4379	3,32	452,97
	9310060019920	Muncitor deservire CM	h-om	9,9228	3,32	32,94
	2710602300000 2	Otel beton A500 diam. =12 mm	kg	2 542,7072	0,71	1 805,32
	2010237318750	Distantieri	buc	372,1035	0,01	3,72
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	24,8069	0,91	22,57
15	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 10 mm inclusiv in fundatii izolate	kg	217,6400	0,9342 0,1959	203,33 42,63
	7123020011140	Fierar beton	h-om	11,9702	3,32	39,74
	9310060019920	Muncitor deservire CM	h-om	0,8706	3,32	2,89
	2710602300000 3	Otel beton A500 diam. =10 mm	kg	223,0810	0,71	158,39
	2010237318750	Distantieri	buc	32,6460	0,01	0,33
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	2,1764	0,91	1,98
16	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 14 mm inclusiv in fundatii izolate	kg	1 119,2300	0,9342 0,1959	1 045,61 219,23
	7123020011140	Fierar beton	h-om	61,5576	3,32	204,37
	9310060019920	Muncitor deservire CM	h-om	4,4769	3,32	14,86
	2710602300000 4	Otel beton A500 diam. =14 mm	kg	1 147,2108	0,71	814,52
	2010237318750	Distantieri	buc	167,8845	0,01	1,68
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	11,1923	0,91	10,18
17	CC01C	Armaturi din otel beton A500	kg	672,7500	1,0006	673,16

1	2	3	4	5	6	7
		fasonate in ateliere de santier si montate cu diametrul barelor = 8 mm inclusiv in fundatii izolate			0,2623	176,44
	7123020011140	Fierar beton	h-om	50,4563	3,32	167,51
	9310060019920	Muncitor deservire CM	h-om	2,6910	3,32	8,93
	2710602100000 1	Otel beton A 500 diam. mai mic sau egal de 8 mm	kg	689,5688	0,71	489,59
	2010237318750	Distantieri	buc	100,9125	0,01	1,01
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	6,7275	0,91	6,11
18	CL57B	Montarea si fixarea pieselor inglobate in beton armat monolit: cu greutatea sub 10 kg	kg	170,8000	0,5239 0,3486	89,48 59,54
	7136080025001	Montator	h-om	17,9340	3,32	59,54
	2873155900311	Electrozi E-42A, 4 mm	kg	1,7251	2,16	3,71
	3110500002401	Aparat de sudura 28-35 Kw	h-ut	13,6640	1,65	22,51
	2922140006702	Macara de fereastră	h-ut	2,2204	1,65	3,66
19	CA02A2	Beton simplu turnat in egalizari, pante, sape la inaltimei pina la 35 m inclusiv, prepararea cu betoniera pe santier si turnarea cu mijloace clasice beton clasa C7.5	m3	4,9000	56,0612 19,2551	274,70 94,35
	7123010010200	Betonist	h-om	25,2350	3,32	83,31
	9310060019920	Muncitor deservire CM	h-om	3,1850	3,32	10,57
	2651122100402	Ciment metalurgic cu adaosuri M 30	kg	925,4630	0,09	83,31
	1421102200525	Nisip sortat nespalat de riu si lacuri 0,0-7,0 mm	m3	3,8899	11,45	44,41
	1421102200290	Pietris ciuruit spalat de mal 7-30 mm	m3	3,5880	12,30	44,41
	4100116202818	Apa pentru mortare si betoane	m3	1,3362	1,15	1,54
	2952270003700 2	Betoniera de 250 l cu cadere libera	h-ut	1,5925	2,02	3,21
	2922140007000	Macara	h-ut	1,2250	1,14	1,41
	2952270003000	Vibrator de suprafata	h-ut	1,9600	1,14	2,24
20	CA03G	Beton armat turnat cu mijloace clasice, in fundatii, socluri, ziduri de sprijin, pereti sub cota zero, preparat cu centrala de betoane sau beton marfa conform. art. CA01, turnare cu mijloace clasice, beton armat clasa... C15	m3	23,1000	90,5922 14,6082	2 092,68 337,45
	7123010010200	Betonist	h-om	92,4000	3,32	306,91
	9310060019920	Muncitor deservire CM	h-om	9,2400	3,32	30,69
	2663102100000 z2	Beton C15	m3	24,0327	69,73	1 671,45
	4100116202818	Apa pentru mortare si betoane	m3	2,3446	1,15	2,70

1	2	3	4	5	6	7
	2952270003100	Vibrator de adincime	h-ut	13,8600	1,14	15,6
	3410520006752	Automacara 6 - 10 tf	h-ut	5,7750	10,55	60,93
		Total	\$			7 631,10
		Total capitol: Inclusiv salariu				7 631,10 2 092,51
		1.4.2. Fundatie FM-1 1 buc				
21	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 12 mm inclusiv in fundatii izolate	kg	69,2500	0,9343 0,1960	64,70 13,57
	7123020011140	Fierar beton	h-om	3,8088	3,32	12,65
	9310060019920	Muncitor deservire CM	h-om	0,2770	3,32	0,92
	2710602300000 2	Otel beton A500 diam. =12 mm	kg	70,9812	0,71	50,40
	2010237318750	Distantieri	buc	10,3875	0,01	0,10
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,6925	0,91	0,63
22	CB02A	Cofraje din panouri refolosibile, cu asteriala din scinduri de rasinoase scurte si subscurte pentru turnarea betonului in cuzineti, fundatii pahar si fundatii de utilaje inclusiv sprijinirile	m2	13,0700	5,4981 3,9839	71,86 52,07
	9310060019920	Muncitor deservire CM	h-om	1,9605	3,32	6,51
	7124010010700	Dulgher	h-om	13,7235	3,32	45,56
	2874125881241	Saibe uzuale M 10	kg	0,0653	2,19	0,14
	2874115841033	Piulite uzuale patrate M 10	buc	3,9210	0,00	0,00
	2874115825003	Suruburi uzuale patrate M 10 x 140 mm	buc	3,9210	0,01	0,04
	2875276311528	Scoabe din otel pentru constructii	kg	0,3921	0,65	0,25
	2734113803233	Sirma neagra moale d = 2,5 mm	kg	0,6535	0,91	0,59
	2873145887000	Cuie cu cap conic tip A pentru constructii	kg	1,0456	1,26	1,32
	2020212928347	Panou de cofraj tip P fag g 15 mm	m2	1,3070	3,75	4,90
	2010102903495	Scinduri de rasinoase	m3	0,0457	189,11	8,64
	2010102900900	Lemn rotund de rasinoase	m3	0,0065	189,11	1,23
	2320187315789	Decofrol	kg	1,5684	1,71	2,68
23	CA03G	Beton armat turnat cu mijloace clasice, in fundatii, socluri, ziduri de sprijin, pereti sub cota zero, preparat cu centrala de betoane sau beton marfa conform. art. CA01, turnare cu mijloace clasice, beton armat clasa... C15	m3	2,2000	90,5909 14,6091	199,30 32,14

1	2	3	4	5	6	7
	7123010010200	Betonist	h-om	8,8000	3,32	29,22
	9310060019920	Muncitor deservire CM	h-om	0,8800	3,32	2,92
	2663102100000 z2	Beton C15	m3	2,2888	69,73	159,60
	4100116202818	Apa pentru mortare si betoane	m3	0,2233	1,15	0,26
	2952270003100	Vibrator de adincime	h-ut	1,3200	1,14	1,50
	3410520006752	Automacara 6 - 10 tf	h-ut	0,5500	10,55	5,80
24	CA02A2	Beton simplu turnat in egalizari, pante, sape la inaltimi pina la 35 m inclusiv, prepararea cu betoniera pe santier si turnarea cu mijloace clasice beton clasa C7.5	m3	0,5000	56,0600 19,2600	28,03 9,63
	7123010010200	Betonist	h-om	2,5750	3,32	8,55
	9310060019920	Muncitor deservire CM	h-om	0,3250	3,32	1,08
	2651122100402	Ciment metalurgic cu adaosuri M 30	kg	94,4350	0,09	8,50
	1421102200525	Nisip sortat nespalat de riu si lacuri 0,0-7,0 mm	m3	0,3969	11,45	4,54
	1421102200290	Pietris ciuruit spalat de mal 7-30 mm	m3	0,3661	12,30	4,50
	4100116202818	Apa pentru mortare si betoane	m3	0,1364	1,15	0,16
	2952270003700 2	Betoniera de 250 l cu cadere libera	h-ut	0,1625	2,02	0,33
	2922140007000	Macara	h-ut	0,1250	1,14	0,14
	2952270003000	Vibrator de suprafata	h-ut	0,2000	1,14	0,23
		Total	\$			363,89
		Total capitol: Inclusiv salariu				363,89 107,41
		1.4.3. Fundatie FM-2 1 buc				
25	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 14 mm inclusiv in fundatii izolate	kg	186,1000	0,9342 0,1959	173,85 36,45
	7123020011140	Fierar beton	h-om	10,2355	3,32	33,98
	9310060019920	Muncitor deservire CM	h-om	0,7444	3,32	2,47
	2710602300000 4	Otel beton A500 diam. =14 mm	kg	190,7525	0,71	135,43
	2010237318750	Distantieri	buc	27,9150	0,01	0,28
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	1,8610	0,91	1,69
26	CB02A	Cofraje din panouri re folosibile, cu asteriala din scinduri de rasinoase scurte si subscurte pentru turnarea betonului in cuzineti, fundatii pahar si fundatii de utilaje inclusiv sprijinirile	m2	12,3500	5,4996 3,9838	67,92 49,20
	9310060019920	Muncitor deservire CM	h-om	1,8525	3,32	6,15
	7124010010700	Dulgher	h-om	12,9675	3,32	43,05

1	2	3	4	5	6	7
	2874125881241	Saibe uzuale M 10	kg	0,0618	2,19	0,00
	2874115841033	Piulite uzuale patrate M 10	buc	3,7050	0,00	0,00
	2874115825003	Suruburi uzuale patrate M 10 x 140 mm	buc	3,7050	0,01	0,04
	2875276311528	Scoabe din otel pentru constructii	kg	0,3705	0,65	0,24
	2734113803233	Sirma neagra moale d = 2,5 mm	kg	0,6175	0,91	0,56
	2873145887000	Cuie cu cap conic tip A pentru constructii	kg	0,9880	1,26	1,24
	2020212928347	Panou de cofraj tip P fag g 15 mm	m2	1,2350	3,75	4,63
	2010102903495	Scinduri de rasinoase	m3	0,0432	189,11	8,17
	2010102900900	Lemn rotund de rasinoase	m3	0,0062	189,11	1,17
	2320187315789	Decofrol	kg	1,4820	1,71	2,53
27	CA03G	Beton armat turnat cu mijloace clasice, in fundatii, socluri, ziduri de sprijin, pereti sub cota zero, preparat cu centrala de betoane sau beton marfa conform. art. CA01, turnare cu mijloace clasice, beton armat clasa... C15	m3	4,2100	90,5914 14,6081	381,39 61,50
	7123010010200	Betonist	h-om	16,8400	3,32	55,91
	9310060019920	Muncitor deservire CM	h-om	1,6840	3,32	5,59
	2663102100000 z2	Beton C15	m3	4,3800	69,73	305,42
	4100116202818	Apa pentru mortare si betoane	m3	0,4273	1,15	0,49
	2952270003100	Vibrator de adincime	h-ut	2,5260	1,14	2,88
	3410520006752	Automacara 6 - 10 tf	h-ut	1,0525	10,55	11,10
28	CA02A2	Beton simplu turnat in egalizari, pante, sape la inaltimi pina la 35 m inclusiv, prepararea cu betoniera pe santier si turnarea cu mijloace clasice beton clasa C7.5	m3	0,9000	56,0667 19,2556	50,46 17,33
	7123010010200	Betonist	h-om	4,6350	3,32	15,39
	9310060019920	Muncitor deservire CM	h-om	0,5850	3,32	1,94
	2651122100402	Ciment metalurgic cu adaosuri M 30	kg	169,9830	0,09	15,30
	1421102200525	Nisip sortat nespalat de riu si lacuri 0,0-7,0 mm	m3	0,7145	11,45	8,18
	1421102200290	Pietris ciuruit spalat de mal 7-30 mm	m3	0,6590	12,30	8,11
	4100116202818	Apa pentru mortare si betoane	m3	0,2454	1,15	0,28
	2952270003700 2	Betoniera de 250 l cu cadere libera	h-ut	0,2925	2,02	0,59
	2922140007000	Macara	h-ut	0,2250	1,14	0,26
	2952270003000	Vibrator de suprafata	h-ut	0,3600	1,14	0,41
		Total	\$			673,62
		Total capitol: Inclusiv salariu				673,62 164,48
		1.4.4. Armare grinzi de fundatie				

	2	3	4	5	6	7
29	CC01D	Armături din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 16 mm inclusiv in fundatii izolate	kg	1 649,8700	0,9342 0,1959	1 541,35 323,18
	7123020011140	Fierar beton	h-om	90,7428	3,32	301,27
	9310060019920	Muncitor deservire CM	h-om	6,5995	3,32	21,91
	2710602300000 5	Otel beton A500 diam. =16 mm	kg	1 691,1168	0,71	1 200,69
	2010237318750	Distantieri	buc	247,4805	0,01	2,47
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	16,4987	0,91	15,01
30	CC01D	Armături din otel beton Al 240 fasonate in ateliere de santier si montate cu diametrul barelor = 6 mm inclusiv in fundatii izolate	kg	363,8000	0,9342 0,1959	339,88 71,26
	7123020011140	Fierar beton	h-om	20,0090	3,32	66,43
	9310060019920	Muncitor deservire CM	h-om	1,4552	3,32	4,83
	2710602300000 6	Otel beton A240 diam. =6 mm	kg	372,8950	0,71	264,76
	2010237318750	Distantieri	buc	54,5700	0,01	0,55
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	3,6380	0,91	3,31
		Total	\$			1 881,23
		Total capitol: Inclusiv salariu				1 881,23 394,44
		Total	\$			10 549,84
		Total capitol: Inclusiv salariu				10 549,84 2 758,84
		1.5. 3. Structura din beton armat				
		1.5.1. Coloane monolite CM-1 --- CM-21				
31	CB03A	Cofraje din panouri re folosibile, cu placaj de 15 mm pentru turnarea betonului in cuzineti, fundatii pahar si fundatii de utilaje inclusiv sprijinirile	m2	245,6000	5,0997 3,4860	1 252,49 856,16
	9310060019920	Muncitor deservire CM	h-om	24,5600	3,32	81,54
	7124010010700 1	Dulgher	h-om	233,3200	3,32	774,62
	2734113803233	Sirma neagra moale d = 2,5 mm	kg	12,2800	0,91	11,17
	2873145887000	Cuie cu cap conic tip A pentru constructii	kg	19,6480	1,26	24,76
	2030122928385	Panou de cofraj cu placaj de 15 mm	m2	22,1040	5,62	124,22
	2010102903495	Scinduri de rasinoase	m3	0,8596	189,11	162,56

1	2	3	4	5	6	7
	2010102900900	Lemn rotund de rasinoase	m3	0,1228	189,11	23
	2320187315789	Decofrol	kg	29,4720	1,71	50,4
32	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 16 mm inclusiv in fundatii izolate	kg	355,1300	0,9342 0,1959	331,78 69,57
	7123020011140	Fierar beton	h-om	19,5322	3,32	64,85
	9310060019920	Muncitor deservire CM	h-om	1,4205	3,32	4,72
	2710602300000 5	Otel beton A500 diam. =16 mm	kg	364,0082	0,71	258,45
	2010237318750	Distantieri	buc	53,2695	0,01	0,53
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	3,5513	0,91	3,23
33	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 18 mm inclusiv in fundatii izolate	kg	2 077,4100	0,9342 0,1959	1 940,78 406,92
	7123020011140	Fierar beton	h-om	114,2575	3,32	379,33
	9310060019920	Muncitor deservire CM	h-om	8,3096	3,32	27,59
	2710602300000 7	Otel beton A500 diam. =18 mm	kg	2 129,3452	0,71	1 511,84
	2010237318750	Distantieri	buc	311,6115	0,01	3,12
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	20,7741	0,91	18,90
34	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 20 mm inclusiv in fundatii izolate	kg	1 873,9800	0,9342 0,1959	1 750,73 367,08
	7123020011140	Fierar beton	h-om	103,0689	3,32	342,19
	9310060019920	Muncitor deservire CM	h-om	7,4959	3,32	24,89
	2710602300000 8	Otel beton A500 diam. =20 mm	kg	1 920,8295	0,71	1 363,79
	2010237318750	Distantieri	buc	281,0970	0,01	2,81
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	18,7398	0,91	17,05
35	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 25 mm inclusiv in fundatii izolate	kg	312,1200	0,9343 0,1959	291,60 61,14
	7123020011140	Fierar beton	h-om	17,1666	3,32	56,99
	9310060019920	Muncitor deservire CM	h-om	1,2485	3,32	4,15
	2710602300000 9	Otel beton A500 diam. =25 mm	kg	319,9230	0,71	227,15
	2010237318750	Distantieri	buc	46,8180	0,01	0,47
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	3,1212	0,91	2,84
36	CC01D	Armaturi din otel beton Al 240 fasonate in ateliere de santier si montate cu	kg	1 460,2300	0,9342 0,1959	1 364,19 286,03

	2	3	4	5	6	7
		diametrul barelor = 8 mm inclusiv in fundatii izolate (Piese metalice)				
	7123020011140	Fierar beton	h-om	80,3126	3,32	266,64
	9310060019920	Muncitor deservire CM	h-om	5,8409	3,32	19,39
	2710602300000 91	Otel beton A240 diam. =8 mm	kg	1 496,7357	0,71	1 062,68
	2010237318750	Distantieri	buc	219,0345	0,01	2,19
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	14,6023	0,91	13,29
37	CL08A	Elemente metalice (-6x60 64.43 kg, -16x75 -39,56 kg, - 16x80 - 35.37 kg, -20 x100 - 25,12 kg)) gata confectionate, livrate complet asamblate, montate pe santier, in structura constructiei usoare	t	0,1600	8 144,2500 132,8125	1 303,08 21,25
	7214210026800	Montator constructii metalice	h-om	5,6000	3,32	18,59
	9310060019920	Muncitor deservire CM	h-om	0,8000	3,32	2,66
	2811106301200 1	Elemente metalice (-6x60 64.43 kg, -16x75 -39,56 kg, -16x80 - 35.37 kg, -20 x100 - 25,12 kg)	kg	163,2000	7,85	1 281,12
	2873155901340	Electrod sud.otel slab aliat S 1125/2 E 50B 4	kg	0,0720	0,00	0,00
	2874115842700	Piulita hexag. M20	buc	1,0400	0,00	0,00
	2874115802500	Surub cap hexagonal M 20	buc	1,0400	0,00	0,00
	2874115883700	Saiba M 20	buc	1,0400	0,00	0,00
	2413547308164	Carbura de calciu tehnica (carbid) S102	kg	0,0104	0,64	0,01
	2411115904512	Oxigen tehnic gazos S2031	m3	0,0160	0,88	0,01
	2775276309886	Confectii metalice inglobate in beton	kg	0,3200	2,17	0,69
	4011106202741	Energie electrica	kw	0,0720	0,00	0,00
38	CA04F	BETON clasa C20	m3	5,7600	78,9132 17,5972	454,54 101,36
	7123010010200	Betonist	h-om	27,9360	3,32	92,75
	9310060019920	Muncitor deservire CM	h-om	2,5920	3,32	8,61
	2663103210033 000	Beton B20	m3	6,0811	56,96	346,38
	4100116202818	Apa pentru mortare si betoane	m3	0,8899	1,15	1,02
	2952270003100	Vibrator de adincime	h-ut	3,4560	1,14	3,94
	2922140007000	Macara	h-ut	1,6128	1,14	1,84
		Total	\$			8 689,19
		Total capitol: Inclusiv salariu				8 689,19 2 169,51
		1.5.2. Planseu monolit la cota - 0.100				
39	CB03A	Cofraje din panouri refolosibile, cu placaj de 15 mm pentru turnarea betonului in cuzineti, fundatii pahar si fundatii de utilaje inclusiv	m2	579,5600	5,0997 3,4860	2 955,61 2 020,34

1	2	3	4	5	6	7
		sprijinirile				
	9310060019920	Muncitor deservire CM	h-om	57,9560	3,32	192,41
	7124010010700 1	Dulgher	h-om	550,5820	3,32	1 827,93
	2734113803233	Sirma neagra moale d = 2,5 mm	kg	28,9780	0,91	26,37
	2873145887000	Cuie cu cap conic tip A pentru constructii	kg	46,3648	1,26	58,42
	2030122928385	Panou de cofraj cu placaj de 15 mm	m2	52,1604	5,62	293,14
	2010102903495	Scinduri de rasinoase	m3	2,0285	189,11	383,61
	2010102900900	Lemn rotund de rasinoase	m3	0,2898	189,11	54,80
	2320187315789	Decofrol	kg	69,5472	1,71	118,93
40	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 12 mm inclusiv in fundatii izolate	kg	2 203,1200	0,9342 0,1959	2 058,22 431,55
	7123020011140	Fierar beton	h-om	121,1716	3,32	402,29
	9310060019920	Muncitor deservire CM	h-om	8,8125	3,32	29,26
	2710602300000 2	Otel beton A500 diam. =12 mm	kg	2 258,1980	0,71	1 603,32
	2010237318750	Distantieri	buc	330,4680	0,01	3,30
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	22,0312	0,91	20,05
41	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 10 mm inclusiv in fundatii izolate	kg	233,0500	0,9342 0,1959	217,72 45,65
	7123020011140	Fierar beton	h-om	12,8178	3,32	42,56
	9310060019920	Muncitor deservire CM	h-om	0,9322	3,32	3,09
	2710602300000 3	Otel beton A500 diam. =10 mm	kg	238,8762	0,71	169,60
	2010237318750	Distantieri	buc	34,9575	0,01	0,35
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	2,3305	0,91	2,12
42	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 14 mm inclusiv in fundatii izolate	kg	3 246,1700	0,9342 0,1959	3 032,67 635,86
	7123020011140	Fierar beton	h-om	178,5394	3,32	592,75
	9310060019920	Muncitor deservire CM	h-om	12,9847	3,32	43,11
	2710602300000 4	Otel beton A500 diam. =14 mm	kg	3 327,3242	0,71	2 362,40
	2010237318750	Distantieri	buc	486,9255	0,01	4,87
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	32,4617	0,91	29,54
43	CC01D	Armaturi din otel beton Al 240 fasonate in ateliere de santier si montate cu diametrul barelor = 8 mm inclusiv in fundatii izolate	kg	82,7700	0,9342 0,1958	77,32 16,21
	7123020011140	Fierar beton	h-om	4,5524	3,32	15,11

	2	3	4	5	6	7
	9310060019920	Muncitor deservire CM	h-om	0,3311	3,32	1,10
	2710602300000 91	Otel beton A240 diam. =8 mm	kg	84,8392	0,71	60,24
	2010237318750	Distantieri	buc	12,4155	0,01	0,12
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,8277	0,91	0,75
44	CB11A	Sustineri cu popi extensibili de inventar, folosite pentru montarea placilor prefabricate, a predalelor, la turnarea planseilor partial sau total monolite cu grinzi sau la grinzi monolite cu plansee prefabricate tip PE 3100 R	buc	2 319,0000	1,8680 1,4940	4 331,78 3 464,58
	7124010010700	Dulgher	h-om	695,7000	3,32	2 309,72
	9310060019920	Muncitor deservire CM	h-om	347,8500	3,32	1 154,86
	2811236310185	Popi metalici extensibili PE 3100 R	kg	927,6000	0,67	621,49
	2010102904340	Dulapi de rasinoase	m3	1,1595	189,11	219,27
	2922140007000	Macara	h-ut	23,1900	1,14	26,44
45	CA04F	BETON clasa C20	m3	32,0000	78,9125 17,5959	2 525,20 563,07
	7123010010200	Betonist	h-om	155,2000	3,32	515,26
	9310060019920	Muncitor deservire CM	h-om	14,4000	3,32	47,81
	2663103210033 000	Beton B20	m3	33,7840	56,96	1 924,34
	4100116202818	Apa pentru mortare si betoane	m3	4,9440	1,15	5,69
	2952270003100	Vibrator de adincime	h-ut	19,2000	1,14	21,89
	2922140007000	Macara	h-ut	8,9600	1,14	10,21
		<i>Total</i>	\$			15 198,52
		Total capitol: Inclusiv salariu				15 198,52 7 177,26
		1.5.3. Scara monolita Sc2				
46	CB03A	Cofraje din panouri refolosibile, cu placaj de 15 mm pentru turnarea betonului in cuzineti, fundatii pahar si fundatii de utilaje inclusiv sprijinirile	m2	23,3300	5,1003 3,4861	118,99 81,33
	9310060019920	Muncitor deservire CM	h-om	2,3330	3,32	7,75
	7124010010700 1	Dulgher	h-om	22,1635	3,32	73,58
	2734113803233	Sirma neagra moale d = 2,5 mm	kg	1,1665	0,91	1,06
	2873145887000	Cuie cu cap conic tip A pentru constructii	kg	1,8664	1,26	2,35
	2030122928385	Panou de cofraj cu placaj de 15 mm	m2	2,0997	5,62	11,80
	2010102903495	Scinduri de rasinoase	m3	0,0817	189,11	15,45
	2010102900900	Lemn rotund de rasinoase	m3	0,0117	189,11	2,21
	2320187315789	Decofrol	kg	2,7996	1,71	4,79
47	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 14 mm	kg	208,0900	0,9342 0,1959	194,40 40,76

1	2	3	4	5	6	7
		inclusiv in fundatii izolate				
	7123020011140	Fierar beton	h-om	11,4450	3,32	38,00
	9310060019920	Muncitor deservire CM	h-om	0,8324	3,32	2,76
	2710602300000 4	Otel beton A500 diam. =14 mm	kg	213,2922	0,71	151,44
	2010237318750	Distantieri	buc	31,2135	0,01	0,31
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	2,0809	0,91	1,89
48	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 10 mm inclusiv in fundatii izolate	kg	50,4900	<u>0,9342</u> 0,1959	<u>47,17</u> 9,89
	7123020011140	Fierar beton	h-om	2,7770	3,32	9,22
	9310060019920	Muncitor deservire CM	h-om	0,2020	3,32	0,67
	2710602300000 3	Otel beton A500 diam. =10 mm	kg	51,7523	0,71	36,74
	2010237318750	Distantieri	buc	7,5735	0,01	0,08
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,5049	0,91	0,46
49	CC01C	Armaturi din otel beton A500 fasonate in ateliere de santier si montate cu diametrul barelor = 8 mm inclusiv in fundatii izolate	kg	4,8500	<u>1,0000</u> 0,2619	<u>4,85</u> 1,27
	7123020011140	Fierar beton	h-om	0,3638	3,32	1,21
	9310060019920	Muncitor deservire CM	h-om	0,0194	3,32	0,06
	2710602100000 1	Otel beton A 500 diam. mai mic sau egal de 8 mm	kg	4,9712	0,71	3,53
	2010237318750	Distantieri	buc	0,7275	0,01	0,01
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,0485	0,91	0,04
50	CC01D	Armaturi din otel beton Al 240 fasonate in ateliere de santier si montate cu diametrul barelor = 6 mm inclusiv in fundatii izolate	kg	30,3600	<u>0,9341</u> 0,1957	<u>28,36</u> 5,94
	7123020011140	Fierar beton	h-om	1,6698	3,32	5,54
	9310060019920	Muncitor deservire CM	h-om	0,1214	3,32	0,40
	2710602300000 6	Otel beton A240 diam. =6 mm	kg	31,1190	0,71	22,09
	2010237318750	Distantieri	buc	4,5540	0,01	0,05
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,3036	0,91	0,28
51	CA04F	BETON clasa C20	m3	1,6200	<u>78,9198</u> 17,5988	<u>127,85</u> 28,51
	7123010010200	Betonist	h-om	7,8570	3,32	26,09
	9310060019920	Muncitor deservire CM	h-om	0,7290	3,32	2,42
	2663103210033 000	Beton B20	m3	1,7103	56,96	97,42
	4100116202818	Apa pentru mortare si betoane	m3	0,2503	1,15	0,29
	2952270003100	Vibrator de adincime	h-ut	0,9720	1,14	1,11
	2922140007000	Macara	h-ut	0,4536	1,14	0,52
		Total	\$			521,62

	2	3	4	5	6	7
		Total capitol: Inclusiv salariu				521,62 167,70
		1.5.4. Centura monolita Cm1 (33.4 m)				
52	CB03A	Cofraje din panouri refolosibile, cu placaj de 15 mm pentru turnarea betonului in cuzineti, fundatii pahar si fundatii de utilaje inclusiv sprijinirile	m2	40,0800	5,0993 3,4860	204,38 139,72
	9310060019920	Muncitor deservire CM	h-om	4,0080	3,32	13,31
	7124010010700 1	Dulgher	h-om	38,0760	3,32	126,41
	2734113803233	Sirma neagra moale d = 2,5 mm	kg	2,0040	0,91	1,82
	2873145887000	Cuie cu cap conic tip A pentru constructii	kg	3,2064	1,26	4,04
	2030122928385	Panou de cofraj cu placaj de 15 mm	m2	3,6072	5,62	20,27
	2010102903495	Scinduri de rasinoase	m3	0,1403	189,11	26,53
	2010102900900	Lemn rotund de rasinoase	m3	0,0200	189,11	3,78
	2320187315789	Decofrol	kg	4,8096	1,71	8,22
53	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 12 mm inclusiv in fundatii izolate	kg	118,5700	0,9342 0,1958	110,77 23,22
	7123020011140	Fierar beton	h-om	6,5214	3,32	21,65
	9310060019920	Muncitor deservire CM	h-om	0,4743	3,32	1,57
	2710602300000 2	Otel beton A500 diam. =12 mm	kg	121,5342	0,71	86,29
	2010237318750	Distantieri	buc	17,7855	0,01	0,18
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	1,1857	0,91	1,08
54	CC01D	Armaturi din otel beton Al 240 fasonate in ateliere de santier si montate cu diametrul barelor = 6 mm inclusiv in fundatii izolate	kg	57,4500	0,9342 0,1958	53,67 11,25
	7123020011140	Fierar beton	h-om	3,1598	3,32	10,49
	9310060019920	Muncitor deservire CM	h-om	0,2298	3,32	0,76
	2710602300000 6	Otel beton A240 diam. =6 mm	kg	58,8862	0,71	41,81
	2010237318750	Distantieri	buc	8,6175	0,01	0,09
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,5745	0,91	0,52
55	CA03G	Beton armat turnat cu mijloace clasice, in fundatii, socluri, ziduri de sprijin, pereti sub cota zero, preparat cu centrala de betoane sau beton marfa conform. art. CA01, turnare cu mijloace clasice, beton armat clasa... C15	m3	2,7000	90,5963 14,6111	244,61 39,45
	7123010010200	Betonist	h-om	10,8000	3,32	35,86
	9310060019920	Muncitor deservire CM	h-om	1,0800	3,32	3,59
	2663102100000	Beton C15	m3	2,8090	69,73	195,87

Antreprenor "Prestigiu-AZ" SRL
(denumirea)

Investitor _____
(denumirea)

Obiect **Remiza de salvatori și pompieri
din orasul Anenii Noi, str.
Chisinaului 62**



Valoarea lucrarilor executate 214 132,62 \$

Proces - verbal PV-2

de receptie a lucrarilor executate
pe 11 an 2021

Nr crt.	Simbol norme	Denumire lucrari	U.M.	Cantitate	Pret inclusiv salariu (lei/U.M.)	Valoare inclusiv salariu (col.5xcol.6) (lei/U.M.)
1	2	3	4	5	6	7
		1. Capitolul I . Proiectarea si constructia noii statii de pompieri				
		1.1. Lucrari de terasament				
1	TsC21B1	Sapatura mecanica cu autogreder de pina la 175 CP, inclusiv imprastierea pamintului la 10 m, in teren catg. II Defrisarea stratului vegetal	100 m3	1,7141	57,0387 0,0000	97,77 0,00
	2952220003546	Autogreder pina la 175 cp	h-ut	6,1879	15,80	97,77
		Total	\$			97,77
		Total capitol: Inclusiv salariu				97,77
		1.2. Hidroizolare fundatii				
2	IzF04F k=2	Strat hidroizolant executat la cald la terase, acoperisuri sau la fundatii si radiere, in terenuri fara ape freaticke, inclusiv scafele si doliile din hidroizolatie curenta pe suprafete inclinate peste 40% sau verticale plane sau curbe, cu mastic de bitum sau bitum cu adaos de cauciuc,	m2	256,0000	7,0138 0,3984	1 795,53 101,99

1	2	3	4	5	6	7
	7134030012200	Izolator hidrofug	h-om	30,7200	3,32	101,99
	2320322600036	Bitum pt. hidroizolatii	kg	870,4000	1,45	1 262,08
	2653102100880	Filer de calcar saci S 539	kg	174,0800	0,88	153,19
	2052152959010	Lemne de foc de rasinoase (deseuri)	t	0,3072	39,92	12,26
	2052152958990	Lemn de foc de foioase tari L=1m livrabil in dep S 2340	kg	578,5600	0,40	231,42
	2922140006703	Macara fereastră de 0,0015 MN (0,15 tf)	h-ut	0,5120	1,14	0,58
	2952270004029	Topitor bitum de 500 l	h-ut	6,6560	5,11	34,01
		Total	\$			1 795,53
		Total capitol: Inclusiv salariu				1 795,53 101,99
		1.3. 3. Structura din beton armat				
		1.3.1. Armare grinzi la cota - 0.1 ---+8.20				
3	CC01D	Armături din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 12 mm inclusiv in fundatii izolate	kg	12,7800	$\frac{0,9343}{0,1956}$	$\frac{11,94}{2,50}$
	7123020011140	Fierar beton	h-om	0,7029	3,32	2,33
	9310060019920	Muncitor deservire CM	h-om	0,0511	3,32	0,17
	2710602300000 2	Otel beton A500 diam. =12 mm	kg	13,0995	0,71	9,30
	2010237318750	Distantieri	buc	1,9170	0,01	0,02
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,1278	0,91	0,12
4	CC01D	Armături din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 14 mm inclusiv in fundatii izolate	kg	786,9700	$\frac{0,9342}{0,1959}$	$\frac{735,21}{154,15}$
	7123020011140	Fierar beton	h-om	43,2833	3,32	143,70
	9310060019920	Muncitor deservire CM	h-om	3,1479	3,32	10,45
	2710602300000 4	Otel beton A500 diam. =14 mm	kg	806,6442	0,71	572,72
	2010237318750	Distantieri	buc	118,0455	0,01	1,18
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	7,8697	0,91	7,16
5	CC01D	Armături din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 16 mm inclusiv in fundatii izolate	kg	2 321,7100	$\frac{0,9342}{0,1959}$	$\frac{2 169,00}{454,77}$
	7123020011140	Fierar beton	h-om	127,6940	3,32	423,94
	9310060019920	Muncitor deservire CM	h-om	9,2868	3,32	30,83
	2710602300000 5	Otel beton A500 diam. =16 mm	kg	2 379,7527	0,71	1 689,62

1	2	3	4	5	6	7
		D=1 mm				
6	CC01D	Armături din oțel beton A1 500 fasonate în atelier de santier și montate cu diametrul barelor = 18 mm inclusiv în fundații izolate	kg	2 470,6700	0,9342 0,1959	2 308,17 483,95
	7123020011140	Fierar beton	h-om	135,8868	3,32	451,14
	9310060019920	Muncitor deservire CM	h-om	9,8827	3,32	32,81
	2710602300000 7	Oțel beton A500 diam. =18 mm	kg	2 532,4368	0,71	1 798,03
	2010237318750	Distanțieri	buc	370,6005	0,01	3,71
	2734113803881	Sirma din oțel moale, neagra, D=1 mm	kg	24,7067	0,91	22,48
7	CC01D	Armături din oțel beton A1 500 fasonate în atelier de santier și montate cu diametrul barelor = 20 mm inclusiv în fundații izolate	kg	1 413,4600	0,9342 0,1959	1 320,50 276,87
	7123020011140	Fierar beton	h-om	77,7403	3,32	258,10
	9310060019920	Muncitor deservire CM	h-om	5,6538	3,32	18,77
	2710602300000 8	Oțel beton A500 diam. =20 mm	kg	1 448,7965	0,71	1 028,65
	2010237318750	Distanțieri	buc	212,0190	0,01	2,12
	2734113803881	Sirma din oțel moale, neagra, D=1 mm	kg	14,1346	0,91	12,86
8	CC01D	Armături din oțel beton A1 500 fasonate în atelier de santier și montate cu diametrul barelor = 25 mm inclusiv în fundații izolate	kg	927,6600	0,9342 0,1959	866,64 181,71
	7123020011140	Fierar beton	h-om	51,0213	3,32	169,39
	9310060019920	Muncitor deservire CM	h-om	3,7106	3,32	12,32
	2710602300000 9	Oțel beton A500 diam. =25 mm	kg	950,8515	0,71	675,10
	2010237318750	Distanțieri	buc	139,1490	0,01	1,39
	2734113803881	Sirma din oțel moale, neagra, D=1 mm	kg	9,2766	0,91	8,44
9	CC01D	Armături din oțel beton A1 500 fasonate în atelier de santier și montate cu diametrul barelor = 28 mm inclusiv în fundații izolate	kg	304,5200	0,9342 0,1959	284,49 59,65
	7123020011140	Fierar beton	h-om	16,7486	3,32	55,61
	9310060019920	Muncitor deservire CM	h-om	1,2181	3,32	4,04
	2710602300000 99	Oțel beton A500 diam. =28mm	kg	312,1330	0,71	221,61
	2010237318750	Distanțieri	buc	45,6780	0,01	0,46
	2734113803881	Sirma din oțel moale, neagra, D=1 mm	kg	3,0452	0,91	2,77
10	CC01D	Armături din oțel beton A1 240 fasonate în atelier de santier și montate cu diametrul barelor = 8 mm	kg	4 086,5300	0,9342 0,1959	3 817,76 800,47

1	2	3	4	5	6	7
		inclusiv in fundatii izolate (Piese metalice)				
	7123020011140	Fierar beton	h-om	224,7592	3,32	746,20
	9310060019920	Muncitor deservire CM	h-om	16,3461	3,32	54,27
	2710602300000 91	Otel beton A240 diam. =8 mm	kg	4 188,6932	0,71	2 973,97
	2010237318750	Distantieri	buc	612,9795	0,01	6,13
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	40,8653	0,91	37,19
11	CC01D	Armaturi din otel beton A1 240 fasonate in ateliere de santier si montate cu diametrul barelor = 10 mm inclusiv in fundatii izolate	kg	452,9000	0,9342 0,1959	423,11 88,71
	7123020011140	Fierar beton	h-om	24,9095	3,32	82,70
	9310060019920	Muncitor deservire CM	h-om	1,8116	3,32	6,01
	2710602300000 92	Otel beton A240 diam. =10mm	kg	464,2225	0,71	329,60
	2010237318750	Distantieri	buc	67,9350	0,01	0,68
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	4,5290	0,91	4,12
12	CL08A	Elemente metalice (-22x120 - 29.84 kg, -20 x100 - 9.42 kg)) gata confectionate, livrate complet asamblate, montate pe santier, in structura constructiei usoare	t	0,0390	8 144,1026 132,8205	317,62 5,18
	7214210026800	Montator constructii metalice	h-om	1,3650	3,32	4,53
	9310060019920	Muncitor deservire CM	h-om	0,1950	3,32	0,65
	2811106301200 11	Elemente metalice (-22x120 - 29.84 kg, -20 x100 - 9.42 kg)	kg	39,7800	7,85	312,27
	2873155901340	Electrod sud.otel slab aliat S 1125/2 E 50B 4	kg	0,0175	0,00	0,00
	2874115842700	Piulita hexag. M20	buc	0,2535	0,00	0,00
	2874115802500	Surub cap hexagonal M 20	buc	0,2535	0,00	0,00
	2874115883700	Saiba M 20	buc	0,2535	0,00	0,00
	2413547308164	Carbura de calciu tehnica (carbid) S102	kg	0,0025	0,64	0,00
	2411115904512	Oxigen tehnic gazos S2031	m3	0,0039	0,88	0,00
	2775276309886	Confectii metalice inglobate in beton	kg	0,0780	2,17	0,17
	4011106202741	Energie electrica	kw	0,0175	0,00	0,00
13	CA04F	BETON clasa C20	m3	91,5000	78,9125 17,5960	7 220,49 1 610,03
	7123010010200	Betonist	h-om	443,7750	3,32	1 473,33
	9310060019920	Muncitor deservire CM	h-om	41,1750	3,32	136,70
	2663103210033 000	Beton B20	m3	96,6011	56,96	5 502,40
	4100116202818	Apa pentru mortare si betoane	m3	14,1368	1,15	16,26
	2952270003100	Vibrator de adincime	h-ut	54,9000	1,14	62,59
	2922140007000	Macara	h-ut	25,6200	1,14	29,21
		Total	\$			19 474,93

1	2	3	4	5	6	7
		Total capitol: Inclusiv salariu				19 474,93 4 117,99
		1.3.2. Planseu monolit la cota +3.100				
14	CB03A	Cofraje din panouri refolosibile, cu placaj de 15 mm pentru turnarea betonului in cuzineti, fundatii pahar si fundatii de utilaje inclusiv sprijinirile	m2	579,5600	5,0997 3,4860	2 955,61 2 020,34
	9310060019920	Muncitor deservire CM	h-om	57,9560	3,32	192,41
	7124010010700 1	Dulgher	h-om	550,5820	3,32	1 827,93
	2734113803233	Sirma neagra moale d = 2,5 mm	kg	28,9780	0,91	26,37
	2873145887000	Cuie cu cap conic tip A pentru constructii	kg	46,3648	1,26	58,42
	2030122928385	Panou de cofraj cu placaj de 15 mm	m2	52,1604	5,62	293,14
	2010102903495	Scinduri de rasinoase	m3	2,0285	189,11	383,61
	2010102900900	Lemn rotund de rasinoase	m3	0,2898	189,11	54,80
	2320187315789	Decofrol	kg	69,5472	1,71	118,93
15	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 10 mm inclusiv in fundatii izolate	kg	2 938,3600	0,9342 0,1959	2 745,10 575,56
	7123020011140	Fierar beton	h-om	161,6098	3,32	536,54
	9310060019920	Muncitor deservire CM	h-om	11,7534	3,32	39,02
	2710602300000 3	Otel beton A500 diam. =10 mm	kg	3 011,8190	0,71	2 138,39
	2010237318750	Distantieri	buc	440,7540	0,01	4,41
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	29,3836	0,91	26,74
16	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 14 mm inclusiv in fundatii izolate	kg	154,6800	0,9342 0,1958	144,50 30,29
	7123020011140	Fierar beton	h-om	8,5074	3,32	28,24
	9310060019920	Muncitor deservire CM	h-om	0,6187	3,32	2,05
	2710602300000 4	Otel beton A500 diam. =14 mm	kg	158,5470	0,71	112,57
	2010237318750	Distantieri	buc	23,2020	0,01	0,23
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	1,5468	0,91	1,41
17	CC01D	Armaturi din otel beton Al 240 fasonate in ateliere de santier si montate cu diametrul barelor = 8 mm inclusiv in fundatii izolate	kg	72,9200	0,9343 0,1960	68,13 14,29
	7123020011140	Fierar beton	h-om	4,0106	3,32	13,32
	9310060019920	Muncitor deservire CM	h-om	0,2917	3,32	0,97
	2710602300000 91	Otel beton A240 diam. =8 mm	kg	74,7430	0,71	53,07

1	2	3	4	5	6	7
	2610237318750	Distantieri	buc	10,9380	0,01	0,11
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,7292	0,91	0,66
18	CB11A	Sustineri cu popi extensibili de inventar, folosite pentru montarea placilor prefabricate, a predalelor, la turnarea planseilor partial sau total monolite cu grinzi sau la grinzi monolite cu plansee prefabricate tip PE 3100 R	buc	2 319,0000	1,8680 1,4940	4 331,78 3 464,58
	7124010010700	Dulgher	h-om	695,7000	3,32	2 309,72
	9310060019920	Muncitor deservire CM	h-om	347,8500	3,32	1 154,86
	2811236310185	Popi metalici extensibili PE 3100 R	kg	927,6000	0,67	621,49
	2010102904340	Dulapi de rasinoase	m3	1,1595	189,11	219,27
	2922140007000	Macara	h-ut	23,1900	1,14	26,44
19	CA04F	BETON clasa C20	m3	26,8000	78,9119 17,5959	2 114,84 471,57
	7123010010200	Betonist	h-om	129,9800	3,32	431,53
	9310060019920	Muncitor deservire CM	h-om	12,0600	3,32	40,04
	2663103210033 000	Beton B20	m3	28,2941	56,96	1 611,63
	4100116202818	Apa pentru mortare si betoane	m3	4,1406	1,15	4,76
	2952270003100	Vibrator de adincime	h-ut	16,0800	1,14	18,33
	2922140007000	Macara	h-ut	7,5040	1,14	8,55
		Total	\$			12 359,96
		Total capitol: Inclusiv salariu				12 359,96 6 576,63
		1.3.3. Scara monolita Sc1				
20	CB03A	Cofraje din panouri re folosibile, cu placaj de 15 mm pentru turnarea betonului in cuzineti, fundatii pahar si fundatii de utilaje inclusiv sprijinirile	m2	23,3300	5,1003 3,4861	118,99 81,33
	9310060019920	Muncitor deservire CM	h-om	2,3330	3,32	7,75
	7124010010700 1	Dulgher	h-om	22,1635	3,32	73,58
	2734113803233	Sirma neagra moale d = 2,5 mm	kg	1,1665	0,91	1,06
	2873145887000	Cuie cu cap conic tip A pentru constructii	kg	1,8664	1,26	2,35
	2030122928385	Panou de cofraj cu placaj de 15 mm	m2	2,0997	5,62	11,80
	2010102903495	Scinduri de rasinoase	m3	0,0817	189,11	15,45
	2010102900900	Lemn rotund de rasinoase	m3	0,0117	189,11	2,21
	2320187315789	Decofrol	kg	2,7996	1,71	4,79
21	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 14 mm	kg	204,7100	0,9342 0,1959	191,25 40,10

1	2	3	4	5	6	7
		inclusiv in fundatii izolate				
	7123020011140	Fierar beton	h-om	11,2590	3,32	37,38
	9310060019920	Muncitor deservire CM	h-om	0,8188	3,32	2,72
	2710602300000 4	Otel beton A500 diam. =14 mm	kg	209,8278	0,71	148,98
	2010237318750	Distantieri	buc	30,7065	0,01	0,31
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	2,0471	0,91	1,86
22	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 10 mm inclusiv in fundatii izolate	kg	120,9600	0,9343 0,1959	113,01 23,70
	7123020011140	Fierar beton	h-om	6,6528	3,32	22,09
	9310060019920	Muncitor deservire CM	h-om	0,4838	3,32	1,61
	2710602300000 3	Otel beton A500 diam. =10 mm	kg	123,9840	0,71	88,03
	2010237318750	Distantieri	buc	18,1440	0,01	0,18
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	1,2096	0,91	1,10
23	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 18 mm inclusiv in fundatii izolate	kg	15,9800	0,9343 0,1959	14,93 3,13
	7123020011140	Fierar beton	h-om	0,8789	3,32	2,92
	9310060019920	Muncitor deservire CM	h-om	0,0639	3,32	0,21
	2710602300000 7	Otel beton A500 diam. =18 mm	kg	16,3795	0,71	11,63
	2010237318750	Distantieri	buc	2,3970	0,01	0,02
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,1598	0,91	0,15
24	CC01C	Armaturi din otel beton A500 fasonate in ateliere de santier si montate cu diametrul barelor = 8 mm inclusiv in fundatii izolate	kg	7,7000	1,0000 0,2623	7,70 2,02
	7123020011140	Fierar beton	h-om	0,5775	3,32	1,92
	9310060019920	Muncitor deservire CM	h-om	0,0308	3,32	0,10
	2710602100000 1	Otel beton A 500 diam. mai mic sau egal de 8 mm	kg	7,8925	0,71	5,60
	2010237318750	Distantieri	buc	1,1550	0,01	0,01
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,0770	0,91	0,07
25	CC01D	Armaturi din otel beton Al 240 fasonate in ateliere de santier si montate cu diametrul barelor = 6 mm inclusiv in fundatii izolate	kg	33,7400	0,9342 0,1959	31,52 6,61
	7123020011140	Fierar beton	h-om	1,8557	3,32	6,16
	9310060019920	Muncitor deservire CM	h-om	0,1350	3,32	0,45
	2710602300000 6	Otel beton A240 diam. =6 mm	kg	34,5835	0,71	24,55

1	2	3	4	5	6	7
	2010237318750	Distantieri	buc	5,0610	0,01	0,05
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,3374	0,91	0,31
26	CC01D	Armaturi din otel beton Al 240 fasonate in ateliere de santier si montate cu diametrul barelor = 8 mm inclusiv in fundatii izolate	kg	35,6100	0,9340 0,1957	33,26 6,97
	7123020011140	Fierar beton	h-om	1,9586	3,32	6,50
	9310060019920	Muncitor deservire CM	h-om	0,1424	3,32	0,47
	2710602300000 91	Otel beton A240 diam. =8 mm	kg	36,5002	0,71	25,92
	2010237318750	Distantieri	buc	5,3415	0,01	0,05
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,3561	0,91	0,32
27	CA04F	BETON clasa C20	m3	3,5400	78,9124 17,5960	279,35 62,29
	7123010010200	Betonist	h-om	17,1690	3,32	57,00
	9310060019920	Muncitor deservire CM	h-om	1,5930	3,32	5,29
	2663103210033 000	Beton B20	m3	3,7374	56,96	212,88
	4100116202818	Apa pentru mortare si betoane	m3	0,5469	1,15	0,63
	2952270003100	Vibrator de adincime	h-ut	2,1240	1,14	2,42
	2922140007000	Macara	h-ut	0,9912	1,14	1,13
		Total	\$			790,01
		Total capitol: Inclusiv salariu				790,01 226,15
		1.3.4. Scara monolita Sc3				
28	CB03A	Cofraje din panouri refolosibile, cu placaj de 15 mm pentru turnarea betonului in cuzineti, fundatii pahar si fundatii de utilaje inclusiv sprijinirile	m2	23,3300	5,1003 3,4861	118,99 81,33
	9310060019920	Muncitor deservire CM	h-om	2,3330	3,32	7,75
	7124010010700 1	Dulgher	h-om	22,1635	3,32	73,58
	2734113803233	Sirma neagra moale d = 2,5 mm	kg	1,1665	0,91	1,06
	2873145887000	Cuie cu cap conic tip A pentru constructii	kg	1,8664	1,26	2,35
	2030122928385	Panou de cofraj cu placaj de 15 mm	m2	2,0997	5,62	11,80
	2010102903495	Scinduri de rasinoase	m3	0,0817	189,11	15,45
	2010102900900	Lemn rotund de rasinoase	m3	0,0117	189,11	2,21
	2320187315789	Decofrol	kg	2,7996	1,71	4,79
29	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 14 mm inclusiv in fundatii izolate	kg	167,3700	0,9342 0,1959	156,35 32,78
	7123020011140	Fierar beton	h-om	9,2053	3,32	30,56

1	2	3	4	5	6	7
	9310060019920	Muncitor deservire CM	h-om	0,6695	3,32	2,22
	2710602300000 4	Otel beton A500 diam. =14 mm	kg	171,5542	0,71	121,80
	2010237318750	Distantieri	buc	25,1055	0,01	0,25
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	1,6737	0,91	1,52
30	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 10 mm inclusiv in fundatii izolate	kg	77,6800	0,9342 0,1958	72,57 15,21
	7123020011140	Fierar beton	h-om	4,2724	3,32	14,18
	9310060019920	Muncitor deservire CM	h-om	0,3107	3,32	1,03
	2710602300000 3	Otel beton A500 diam. =10 mm	kg	79,6220	0,71	56,53
	2010237318750	Distantieri	buc	11,6520	0,01	0,12
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,7768	0,91	0,71
31	CC01C	Armaturi din otel beton A500 fasonate in ateliere de santier si montate cu diametrul barelor = 8 mm inclusiv in fundatii izolate	kg	5,1800	1,0019 0,2625	5,19 1,36
	7123020011140	Fierar beton	h-om	0,3885	3,32	1,29
	9310060019920	Muncitor deservire CM	h-om	0,0207	3,32	0,07
	2710602100000 1	Otel beton A 500 diam. mai mic sau egal de 8 mm	kg	5,3095	0,71	3,77
	2010237318750	Distantieri	buc	0,7770	0,01	0,01
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,0518	0,91	0,05
32	CC01D	Armaturi din otel beton Al 240 fasonate in ateliere de santier si montate cu diametrul barelor = 6 mm inclusiv in fundatii izolate	kg	34,4100	0,9340 0,1959	32,14 6,74
	7123020011140	Fierar beton	h-om	1,8926	3,32	6,28
	9310060019920	Muncitor deservire CM	h-om	0,1376	3,32	0,46
	2710602300000 6	Otel beton A240 diam. =6 mm	kg	35,2702	0,71	25,04
	2010237318750	Distantieri	buc	5,1615	0,01	0,05
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,3441	0,91	0,31
33	CA04F	BETON clasa C20	m3	1,9000	78,9158 17,5947	149,94 33,43
	7123010010200	Betonist	h-om	9,2150	3,32	30,59
	9310060019920	Muncitor deservire CM	h-om	0,8550	3,32	2,84
	2663103210033 000	Beton B20	m3	2,0059	56,96	114,26
	4100116202818	Apa pentru mortare si betoane	m3	0,2936	1,15	0,34
	2952270003100	Vibrator de adincime	h-ut	1,1400	1,14	1,30
	2922140007000	Macara	h-ut	0,5320	1,14	0,61
		Total	\$			535,18

1	2	3	4	5	6	7
		Total capitol: Inclusiv salariu				535,18 170,85
		1.3.5. Centura monolita Cm1 (98.9 m)				
34	CB03A	Cofraje din panouri refolosibile, cu placaj de 15 mm pentru turnarea betonului in cuzineti, fundatii pahar si fundatii de utilaje inclusiv sprijinirile	m2	69,3000	5,0997 3,4860	353,41 241,58
	9310060019920	Muncitor deservire CM	h-om	6,9300	3,32	23,01
	7124010010700 1	Dulgher	h-om	65,8350	3,32	218,57
	2734113803233	Sirma neagra moale d = 2,5 mm	kg	3,4650	0,91	3,15
	2873145887000	Cuie cu cap conic tip A pentru constructii	kg	5,5440	1,26	6,99
	2030122928385	Panou de cofraj cu placaj de 15 mm	m2	6,2370	5,62	35,0
	2010102903495	Scinduri de rasinoase	m3	0,2426	189,11	45,88
	2010102900900	Lemn rotund de rasinoase	m3	0,0346	189,11	6,54
	2320187315789	Decofrol	kg	8,3160	1,71	14,22
35	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 12 mm inclusiv in fundatii izolate	kg	351,1000	0,9342 0,1959	328,01 68,77
	7123020011140	Fierar beton	h-om	19,3105	3,32	64,11
	9310060019920	Muncitor deservire CM	h-om	1,4044	3,32	4,66
	2710602300000 2	Otel beton A500 diam. =12 mm	kg	359,8775	0,71	255,51
	2010237318750	Distantieri	buc	52,6650	0,01	0,53
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	3,5110	0,91	3,20
36	CC01D	Armaturi din otel beton Al 240 fasonate in ateliere de santier si montate cu diametrul barelor = 6 mm inclusiv in fundatii izolate	kg	125,6000	0,9342 0,1959	117,34 24,60
	7123020011140	Fierar beton	h-om	6,9080	3,32	22,93
	9310060019920	Muncitor deservire CM	h-om	0,5024	3,32	1,67
	2710602300000 6	Otel beton A240 diam. =6 mm	kg	128,7400	0,71	91,41
	2010237318750	Distantieri	buc	18,8400	0,01	0,19
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	1,2560	0,91	1,14
37	CA03G	Beton armat turnat cu mijloace clasice, in fundatii, socluri, ziduri de sprijin, pereti sub cota zero, preparat cu centrala de betoane sau beton marfa conform. art. CA01, turnare cu mijloace clasice, beton armat clasa... C15	m3	4,9400	90,5931 14,6073	447,53 72,16

1	2	3	4	5	6	7
	7123010010200	Betonist	h-om	19,7600	3,32	65,60
	9310060019920	Muncitor deservire CM	h-om	1,9760	3,32	6,56
	2663102100000 z2	Beton C15	m3	5,1395	69,73	358,38
	4100116202818	Apa pentru mortare si betoane	m3	0,5014	1,15	0,58
	2952270003100	Vibrator de adincime	h-ut	2,9640	1,14	3,38
	3410520006752	Automacara 6 - 10 tf	h-ut	1,2350	10,55	13,03
		Total	\$			1 246,29
		Total capitol: Inclusiv salariu				1 246,29 407,11
		1.3.6. Grinda (sectiunea 4-4)				
38	CB03A	Cofraje din panouri refolosibile, cu placaj de 15 mm pentru turnarea betonului in cuzineti, fundatii pahar si fundatii de utilaje inclusiv sprijinirile	m2	40,0800	5,0993 3,4860	204,38 139,72
	9310060019920	Muncitor deservire CM	h-om	4,0080	3,32	13,31
	7124010010700 1	Dulgher	h-om	38,0760	3,32	126,41
	2734113803233	Sirma neagra moale d = 2,5 mm	kg	2,0040	0,91	1,82
	2873145887000	Cuie cu cap conic tip A pentru constructii	kg	3,2064	1,26	4,04
	2030122928385	Panou de cofraj cu placaj de 15 mm	m2	3,6072	5,62	20,27
	2010102903495	Scinduri de rasinoase	m3	0,1403	189,11	26,53
	2010102900900	Lemn rotund de rasinoase	m3	0,0200	189,11	3,78
	2320187315789	Decofrol	kg	4,8096	1,71	8,22
39	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 16 mm inclusiv in fundatii izolate	kg	35,9800	0,9341 0,1959	33,61 7,05
	7123020011140	Fierar beton	h-om	1,9789	3,32	6,57
	9310060019920	Muncitor deservire CM	h-om	0,1439	3,32	0,48
	2710602300000 5	Otel beton A500 diam. =16 mm	kg	36,8795	0,71	26,18
	2010237318750	Distantieri	buc	5,3970	0,01	0,05
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,3598	0,91	0,33
40	CC01D	Armaturi din otel beton Al 240 fasonate in ateliere de santier si montate cu diametrul barelor = 8 mm inclusiv in fundatii izolate	kg	13,3400	0,9348 0,1964	12,47 2,62
	7123020011140	Fierar beton	h-om	0,7337	3,32	2,44
	9310060019920	Muncitor deservire CM	h-om	0,0534	3,32	0,18
	2710602300000 91	Otel beton A240 diam. =8 mm	kg	13,6735	0,71	9,71
	2010237318750	Distantieri	buc	2,0010	0,01	0,02
	2734113803881	Sirma din otel moale, neagra,	kg	0,1334	0,91	0,12

1	2	3	4	5	6	7
		D=1 mm				
41	CA04F	BETON clasa C20	m3	0,3840	78,8802 17,5781	30,29 6,75
	7123010010200	Betonist	h-om	1,8624	3,32	6,18
	9310060019920	Muncitor deservire CM	h-om	0,1728	3,32	0,57
	2663103210033 000	Beton B20	m3	0,4054	56,96	23,09
	4100116202818	Apa pentru mortare si betoane	m3	0,0593	1,15	0,07
	2952270003100	Vibrator de adincime	h-ut	0,2304	1,14	0,26
	2922140007000	Macara	h-ut	0,1075	1,14	0,12
		Total	\$			280,75
		Total capitol: Inclusiv salariu				280,75 156,14
		1.3.7. Stilpul ST- 1 (22 buc)				
42	CB03A	Cofraje din panouri refolosibile, cu placaj de 15 mm pentru turnarea betonului in cuzineti, fundatii pahar si fundatii de utilaje inclusiv sprijinirile	m2	22,0000	5,0995 3,4859	112,19 76,69
	9310060019920	Muncitor deservire CM	h-om	2,2000	3,32	7,30
	7124010010700 1	Dulgher	h-om	20,9000	3,32	69,39
	2734113803233	Sirma neagra moale d = 2,5 mm	kg	1,1000	0,91	1,00
	2873145887000	Cuie cu cap conic tip A pentru constructii	kg	1,7600	1,26	2,22
	2030122928385	Panou de cofraj cu placaj de 15 mm	m2	1,9800	5,62	11,13
	2010102903495	Scinduri de rasinoase	m3	0,0770	189,11	14,56
	2010102900900	Lemn rotund de rasinoase	m3	0,0110	189,11	2,08
	2320187315789	Decofrol	kg	2,6400	1,71	4,51
43	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 12 mm inclusiv in fundatii izolate	kg	93,7200	0,9341 0,1958	87,54 18,35
	7123020011140	Fierar beton	h-om	5,1546	3,32	17,11
	9310060019920	Muncitor deservire CM	h-om	0,3749	3,32	1,24
	2710602300000 2	Otel beton A500 diam. =12 mm	kg	96,0630	0,71	68,20
	2010237318750	Distantieri	buc	14,0580	0,01	0,14
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,9372	0,91	0,85
44	CC01D	Armaturi din otel beton Al 240 fasonate in ateliere de santier si montate cu diametrul barelor = 6 mm inclusiv in fundatii izolate	kg	12,5400	0,9346 0,1962	11,72 2,46
	7123020011140	Fierar beton	h-om	0,6897	3,32	2,29
	9310060019920	Muncitor deservire CM	h-om	0,0502	3,32	0,17
	2710602300000	Otel beton A240 diam. =6 mm	kg	12,8535	0,71	9,13

1	2	3	4	5	6	7
	6					
	2010237318750	Distantieri	buc	1,8810	0,01	0,02
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,1254	0,91	0,11
45	CA03G	Beton armat turnat cu mijloace clasice, in fundatii, socluri, ziduri de sprijin, pereti sub cota zero, preparat cu centrala de betoane sau beton marfa conform. art. CA01, turnare cu mijloace clasice, beton armat clasa... C15	m3	0,5500	90,5818 14,6000	49,82 8,03
	7123010010200	Betonist	h-om	2,2000	3,32	7,30
	9310060019920	Muncitor deservire CM	h-om	0,2200	3,32	0,73
	2663102100000 z2	Beton C15	m3	0,5722	69,73	39,90
	4100116202818	Apa pentru mortare si betoane	m3	0,0558	1,15	0,06
	2952270003100	Vibrator de adincime	h-ut	0,3300	1,14	0,38
	3410520006752	Automacara 6 - 10 tf	h-ut	0,1375	10,55	1,45
		Total	\$			261,27
		Total capitol: Inclusiv salariu				261,27 105,53
		1.3.8. Stilpul ST- 2 (2 buc)				
46	CB03A	Cofraje din panouri refolosibile, cu placaj de 15 mm pentru turnarea betonului in cuzineti, fundatii pahar si fundatii de utilaje inclusiv sprijinirile	m2	22,0000	5,0995 3,4859	112,19 76,69
	9310060019920	Muncitor deservire CM	h-om	2,2000	3,32	7,30
	7124010010700 1	Dulgher	h-om	20,9000	3,32	69,39
	2734113803233	Sirma neagra moale d = 2,5 mm	kg	1,1000	0,91	1,00
	2873145887000	Cuie cu cap conic tip A pentru constructii	kg	1,7600	1,26	2,22
	2030122928385	Panou de cofraj cu placaj de 15 mm	m2	1,9800	5,62	11,13
	2010102903495	Scinduri de rasinoase	m3	0,0770	189,11	14,56
	2010102900900	Lemn rotund de rasinoase	m3	0,0110	189,11	2,08
	2320187315789	Decofrol	kg	2,6400	1,71	4,51
47	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 12 mm inclusiv in fundatii izolate	kg	93,7200	0,9341 0,1958	87,54 18,35
	7123020011140	Fierar beton	h-om	5,1546	3,32	17,11
	9310060019920	Muncitor deservire CM	h-om	0,3749	3,32	1,24
	2710602300000 2	Otel beton A500 diam. =12 mm	kg	96,0630	0,71	68,20
	2010237318750	Distantieri	buc	14,0580	0,01	0,14

1	2	3	4	5	6	7
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,9372	0,91	0,85
48	CC01D	Armaturi din otel beton Al 240 fasonate in ateliere de santier si montate cu diametrul barelor = 6 mm inclusiv in fundatii izolate	kg	12,5400	0,9346 0,1962	11,72 2,46
	7123020011140	Fierar beton	h-om	0,6897	3,32	2,29
	9310060019920	Muncitor deservire CM	h-om	0,0502	3,32	0,17
	2710602300000 6	Otel beton A240 diam. =6 mm	kg	12,8535	0,71	9,13
	2010237318750	Distantieri	buc	1,8810	0,01	0,02
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,1254	0,91	0,11
49	CA03G	Beton armat turnat cu mijloace clasice, in fundatii, socluri, ziduri de sprijin, pereti sub cota zero, preparat cu centrala de betoane sau beton marfa conform. art. CA01, turnare cu mijloace clasice, beton armat clasa... C15	m3	0,5500	90,5818 14,6000	49,82 8,03
	7123010010200	Betonist	h-om	2,2000	3,32	7,30
	9310060019920	Muncitor deservire CM	h-om	0,2200	3,32	0,73
	2663102100000 z2	Beton C15	m3	0,5722	69,73	39,90
	4100116202818	Apa pentru mortare si betoane	m3	0,0558	1,15	0,06
	2952270003100	Vibrator de adincime	h-ut	0,3300	1,14	0,38
	3410520006752	Automacara 6 - 10 tf	h-ut	0,1375	10,55	1,45
		Total	\$			261,27
		Total capitol: Inclusiv salariu				261,27 105,53
		1.3.9. Stilpul ST- 3 (29.9 m)				
50	CB03A	Cofraje din panouri refolosibile, cu placaj de 15 mm pentru turnarea betonului in cuzineti, fundatii pahar si fundatii de utilaje inclusiv sprijinirile	m2	22,0000	5,0995 3,4859	112,19 76,69
	9310060019920	Muncitor deservire CM	h-om	2,2000	3,32	7,30
	7124010010700 1	Dulgher	h-om	20,9000	3,32	69,39
	2734113803233	Sirma neagra moale d = 2,5 mm	kg	1,1000	0,91	1,00
	2873145887000	Cuie cu cap conic tip A pentru constructii	kg	1,7600	1,26	2,22
	2030122928385	Panou de cofraj cu placaj de 15 mm	m2	1,9800	5,62	11,13
	2010102903495	Scinduri de rasinoase	m3	0,0770	189,11	14,56
	2010102900900	Lemn rotund de rasinoase	m3	0,0110	189,11	2,08
	2320187315789	Decofrol	kg	2,6400	1,71	4,51

1	2	3	4	5	6	7
51	CC01D	Armături din oțel beton A1 500 fasonate în atelier de santier și montate cu diametrul barelor = 14 mm inclusiv în fundații izolate	kg	144,4200	0,9342 0,1959	134,92 28,29
	7123020011140	Fierar beton	h-om	7,9431	3,32	26,37
	9310060019920	Muncitor deservire CM	h-om	0,5777	3,32	1,92
	2710602300000 4	Oțel beton A500 diam. =14 mm	kg	148,0305	0,71	105,10
	2010237318750	Distanțieri	buc	21,6630	0,01	0,22
	2734113803881	Sirma din oțel moale, neagra, D=1 mm	kg	1,4442	0,91	1,31
52	CC01D	Armături din oțel beton A1 240 fasonate în atelier de santier și montate cu diametrul barelor = 6 mm inclusiv în fundații izolate	kg	39,4700	0,9341 0,1958	36,87 7,73
	7123020011140	Fierar beton	h-om	2,1709	3,32	7,21
	9310060019920	Muncitor deservire CM	h-om	0,1579	3,32	0,52
	2710602300000 6	Oțel beton A240 diam. =6 mm	kg	40,4568	0,71	28,72
	2010237318750	Distanțieri	buc	5,9205	0,01	0,06
	2734113803881	Sirma din oțel moale, neagra, D=1 mm	kg	0,3947	0,91	0,36
53	CA03G	Beton armat turnat cu mijloace clasice, în fundații, socluri, ziduri de sprijin, pereți sub cota zero, preparat cu centrala de betoane sau beton marfa conform. art. CA01, turnare cu mijloace clasice, beton armat clasa... C15	m3	0,9000	90,5889 14,6111	81,53 13,15
	7123010010200	Betonist	h-om	3,6000	3,32	11,95
	9310060019920	Muncitor deservire CM	h-om	0,3600	3,32	1,20
	2663102100000 z2	Beton C15	m3	0,9363	69,73	65,29
	4100116202818	Apa pentru mortare și betoane	m3	0,0913	1,15	0,10
	2952270003100	Vibrator de adîncime	h-ut	0,5400	1,14	0,62
	3410520006752	Automacara 6 - 10 tf	h-ut	0,2250	10,55	2,37
		Total	\$			365,51
		Total capitol: Inclusiv salariu				365,51 125,86
		1.3.10. Pretetii de contur				
54	CA03G	Beton armat turnat cu mijloace clasice, în fundații, socluri, ziduri de sprijin, pereți sub cota zero, preparat cu centrala de betoane sau beton marfa conform. art. CA01, turnare cu mijloace clasice, beton armat clasa... C15	m3	85,5000	90,5916 14,6080	7 745,58 1 248,98

1	2	3	4	5	6	7
	7123010010200	Betonist	h-om	342,0000	3,32	1 135,44
	9310060019920	Muncitor deservire CM	h-om	34,2000	3,32	113,54
	2663102100000 z2	Beton C15	m3	88,9521	69,73	6 202,63
	4100116202818	Apa pentru mortare si betoane	m3	8,6782	1,15	9,98
	2952270003100	Vibrator de adincime	h-ut	51,3000	1,14	58,48
	3410520006752	Automacara 6 - 10 tf	h-ut	21,3750	10,55	225,51
		Total	\$			7 745,58
		Total capitol: Inclusiv salariu				7 745,58 1 248,98
		1.3.11. Acoperisul				
		1.3.11.1. FM-1 (2buc)				
55	CL08A	Elemente metalice (teava matalica 140x100x5) gata confectionate, livrate complet asamblate, montate pe santier, in structura constructiei usoare	t	1,1460	8 144,2670 132,8010	9 333,33 152,19
	7214210026800	Montator constructii metalice	h-om	40,1100	3,32	133,17
	9310060019920	Muncitor deservire CM	h-om	5,7300	3,32	19,02
	2811106301200 2	Elemente metalice (Teava 140x100x5)	kg	1 168,9200	7,85	9 176,02
	2873155901340	Electrod sud.otel slab aliat S 1125/2 E 50B 4	kg	0,5157	0,00	0,00
	2874115842700	Piulita hexag. M20	buc	7,4490	0,00	0,00
	2874115802500	Surub cap hexagonal M 20	buc	7,4490	0,00	0,00
	2874115883700	Saiba M 20	buc	7,4490	0,00	0,00
	2413547308164	Carbura de calciu tehnica (carbid) S102	kg	0,0745	0,64	0,05
	2411115904512	Oxigen tehnic gazos S2031	m3	0,1146	0,88	0,1
	2775276309886	Confectii metalice inglobate in beton	kg	2,2920	2,17	4,97
	4011106202741	Energie electrica	kw	0,5157	0,00	0,00
	3410520006728	Macara pe pneuri pina la 9,9 TF cu brat cu zabrele	h-ut	0,1719	0,00	0,00
56	CL08A	Elemente metalice (teava matalica 80x5) gata confectionate, livrate complet asamblate, montate pe santier, in structura constructiei usoare	t	0,5760	8 144,2535 132,7951	4 691,09 76,49
	7214210026800	Montator constructii metalice	h-om	20,1600	3,32	66,93
	9310060019920	Muncitor deservire CM	h-om	2,8800	3,32	9,56
	2811106301200 3	Elemente metalice (Teava 80x5)	kg	587,5200	7,85	4 612,03
	2873155901340	Electrod sud.otel slab aliat S 1125/2 E 50B 4	kg	0,2592	0,00	0,00
	2874115842700	Piulita hexag. M20	buc	3,7440	0,00	0,00
	2874115802500	Surub cap hexagonal M 20	buc	3,7440	0,00	0,00
	2874115883700	Saiba M 20	buc	3,7440	0,00	0,00

1	2	3	4	5	6	7
	2413547308164	Carbura de calciu tehnica (carbid) S102	kg	0,0374	0,64	0,02
	2411115904512	Oxigen tehnic gazos S2031	m3	0,0576	0,88	0,05
	2775276309886	Confectii metalice inglobate in beton	kg	1,1520	2,17	2,50
	4011106202741	Energie electrica	kw	0,2592	0,00	0,00
	3410520006728	Macara pe pneuri pina la 9,9 TF cu brat cu zabrele	h-ut	0,0864	0,00	0,00
57	CL08A	Elemente metalice (-20 x300 - 101,74 kg, - 6x120 - 3.62kg, -20x260 - 91.44 kg) gata confectionate, livrate complet asamblate, montate pe santier, in structura constructiei usoare	t	0,1960	8 144,2857 132,8061	1 596,28 26,03
	7214210026800	Montator constructii metalice	h-om	6,8600	3,32	22,78
	9310060019920	Muncitor deservire CM	h-om	0,9800	3,32	3,25
	2811106301200 4	Elemente metalice (20 x300 - 101,74 kg, -6x120 - 3.62kg, - 20x260- 91.44 kg)	kg	199,9200	7,85	1 569,37
	2873155901340	Electrod sud.otel slab aliat S 1125/2 E 50B 4	kg	0,0882	0,00	0,00
	2874115842700	Piulita hexag. M20	buc	1,2740	0,00	0,00
	2874115802500	Surub cap hexagonal M 20	buc	1,2740	0,00	0,00
	2874115883700	Saiba M 20	buc	1,2740	0,00	0,00
	2413547308164	Carbura de calciu tehnica (carbid) S102	kg	0,0127	0,64	0,01
	2411115904512	Oxigen tehnic gazos S2031	m3	0,0196	0,88	0,02
	2775276309886	Confectii metalice inglobate in beton	kg	0,3920	2,17	0,85
	4011106202741	Energie electrica	kw	0,0882	0,00	0,00
	3410520006728	Macara pe pneuri pina la 9,9 TF cu brat cu zabrele	h-ut	0,0294	0,00	0,00
		Total	\$			15 620,70
		Total capitol: Inclusiv salariu				15 620,70 254,71
		1.3.11.2. PI -1 (62buc)				
58	CL08A	Elemente metalice (-12 x200) gata confectionate, livrate complet asamblate, montate pe santier, in structura constructiei usoare	t	0,2600	8 144,2692 132,8077	2 117,51 34,53
	7214210026800	Montator constructii metalice	h-om	9,1000	3,32	30,21
	9310060019920	Muncitor deservire CM	h-om	1,3000	3,32	4,32
	2811106301200 5	Elemente metalice (12x200	kg	265,2000	7,85	2 081,82
	2873155901340	Electrod sud.otel slab aliat S 1125/2 E 50B 4	kg	0,1170	0,00	0,00
	2874115842700	Piulita hexag. M20	buc	1,6900	0,00	0,00
	2874115802500	Surub cap hexagonal M 20	buc	1,6900	0,00	0,00
	2874115883700	Saiba M 20	buc	1,6900	0,00	0,00
	2413547308164	Carbura de calciu tehnica (carbid) S102	kg	0,0169	0,64	0,01

1	2	3	4	5	6	7
	2411115904512	Oxigen tehnic gazos S2031	m3	0,0260	0,88	0,02
	2775276309886	Confectii metalice inglobate in beton	kg	0,5200	2,17	1,13
	4011106202741	Energie electrica	kw	0,1170	0,00	0,00
	3410520006728	Macara pe pneuri pina la 9,9 TF cu brat cu zabrele	h-ut	0,0390	0,00	0,00
59	CL08A	Elemente metalice (-6 x50) gata confectionate, livrate complet asamblate, montate pe santier, in structura constructiei usoare	t	0,0310	8 143,8710 132,5806	252,46 4,11
	7214210026800	Montator constructii metalice	h-om	1,0850	3,32	3,60
	9310060019920	Muncitor deservire CM	h-om	0,1550	3,32	0,51
	2811106301200 5	Elemente metalice (12x200	kg	31,6200	7,85	248,22
	2873155901340	Electrod sud.otel slab aliat S 1125/2 E 50B 4	kg	0,0140	0,00	0,00
	2874115842700	Piulita hexag. M20	buc	0,2015	0,00	0,00
	2874115802500	Surub cap hexagonal M 20	buc	0,2015	0,00	0,00
	2874115883700	Saiba M 20	buc	0,2015	0,00	0,00
	2413547308164	Carbura de calciu tehnica (carbid) S102	kg	0,0020	0,64	0,00
	2411115904512	Oxigen tehnic gazos S2031	m3	0,0031	0,88	0,00
	2775276309886	Confectii metalice inglobate in beton	kg	0,0620	2,17	0,13
	4011106202741	Energie electrica	kw	0,0140	0,00	0,00
	3410520006728	Macara pe pneuri pina la 9,9 TF cu brat cu zabrele	h-ut	0,0046	0,00	0,00
60	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 14 mm inclusiv in fundatii izolate	kg	43,0000	0,9340 0,1958	40,16 8,42
	7123020011140	Fierar beton	h-om	2,3650	3,32	7,85
	9310060019920	Muncitor deservire CM	h-om	0,1720	3,32	0,57
	2710602300000 4	Otel beton A500 diam. =14 mm	kg	44,0750	0,71	31,20
	2010237318750	Distantieri	buc	6,4500	0,01	0,06
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,4300	0,91	0,39
		Total	\$			2 410,13
		Total capitol: Inclusiv salariu				2 410,13 47,06
		1.3.11.3. PI -2 (8-buc)				
61	CL08A	Elemente metalice (-12 x150) gata confectionate, livrate complet asamblate, montate pe santier, in structura constructiei usoare	t	0,0456	8 144,2982 132,8947	371,38 6,06
	7214210026800	Montator constructii metalice	h-om	1,5960	3,32	5,30
	9310060019920	Muncitor deservire CM	h-om	0,2280	3,32	0,76
	2811106301200 6	Elemente metalice (12x150	kg	46,5120	7,85	365,12
	2873155901340	Electrod sud.otel slab aliat S	kg	0,0205	0,00	0,00

1	2	3	4	5	6	7
		1125/2 E 50B 4				
	2874115842700	Piulita hexag. M20	buc	0,2964	0,00	0,00
	2874115802500	Surub cap hexagonal M 20	buc	0,2964	0,00	0,00
	2874115883700	Saiba M 20	buc	0,2964	0,00	0,00
	2413547308164	Carbura de calciu tehnica (carbid) S102	kg	0,0030	0,64	0,00
	2411115904512	Oxigen tehnic gazos S2031	m3	0,0046	0,88	0,00
	2775276309886	Confectii metalice inglobate in beton	kg	0,0912	2,17	0,20
	4011106202741	Energie electrica	kw	0,0205	0,00	0,00
	3410520006728	Macara pe pneuri pina la 9,9 TF cu brat cu zabrele	h-ut	0,0068	0,00	0,00
62	CL08A	Elemente metalice (-6 x50) gata confectionate, livrate complet asamblate, montate pe santier, in structura constructiei usoare	t	0,0560	8 144,1071 132,8571	456,07 7,44
	7214210026800	Montator constructii metalice	h-om	1,9600	3,32	6,51
	9310060019920	Muncitor deservire CM	h-om	0,2800	3,32	0,93
	2811106301200 5	Elemente metalice (12x200	kg	57,1200	7,85	448,39
	2873155901340	Electrod sud.otel slab aliat S 1125/2 E 50B 4	kg	0,0252	0,00	0,00
	2874115842700	Piulita hexag. M20	buc	0,3640	0,00	0,00
	2874115802500	Surub cap hexagonal M 20	buc	0,3640	0,00	0,00
	2874115883700	Saiba M 20	buc	0,3640	0,00	0,00
	2413547308164	Carbura de calciu tehnica (carbid) S102	kg	0,0036	0,64	0,00
	2411115904512	Oxigen tehnic gazos S2031	m3	0,0056	0,88	0,00
	2775276309886	Confectii metalice inglobate in beton	kg	0,1120	2,17	0,24
	4011106202741	Energie electrica	kw	0,0252	0,00	0,00
	3410520006728	Macara pe pneuri pina la 9,9 TF cu brat cu zabrele	h-ut	0,0084	0,00	0,00
63	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 14 mm inclusiv in fundatii izolate	kg	8,8000	0,9341 0,1966	8,22 1,73
	7123020011140	Fierar beton	h-om	0,4840	3,32	1,61
	9310060019920	Muncitor deservire CM	h-om	0,0352	3,32	0,12
	2710602300000 4	Otel beton A500 diam. =14 mm	kg	9,0200	0,71	6,40
	2010237318750	Distantieri	buc	1,3200	0,01	0,01
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,0880	0,91	0,08
		Total	\$			835,67
		Total capitol: Inclusiv salariu				835,67 15,23
		1.3.11.4. PI -3 (4 - buc)				
64	CL08A	Elemente metalice (-12 x200) gata confectionate, livrate complet asamblate, montate pe santier, in structura	t	0,0244	8 144,6721 133,1967	198,73 3,25

1	2	3	4	5	6	7
		constructiei usoare				
	7214210026800	Montator constructii metalice	h-om	0,8540	3,32	2,84
	9310060019920	Muncitor deservire CM	h-om	0,1220	3,32	0,41
	2811106301200 5	Elemente metalice (12x200	kg	24,8880	7,85	195,37
	2873155901340	Electrod sud.otel slab aliat S 1125/2 E 50B 4	kg	0,0110	0,00	0,00
	2874115842700	Piulita hexag. M20	buc	0,1586	0,00	0,00
	2874115802500	Surub cap hexagonal M 20	buc	0,1586	0,00	0,00
	2874115883700	Saiba M 20	buc	0,1586	0,00	0,00
	2413547308164	Carbura de calciu tehnica (carbid) S102	kg	0,0016	0,64	0,00
	2411115904512	Oxygen tehnic gazos S2031	m3	0,0024	0,88	0,00
	2775276309886	Confectii metalice inglobate in beton	kg	0,0488	2,17	0,11
	4011106202741	Energie electrica	kw	0,0110	0,00	0,00
	3410520006728	Macara pe pneuri pina la 9,9 TF cu brat cu zabrele	h-ut	0,0037	0,00	0,00
65	CL08A	Elemente metalice (-6 x50) gata confectionate, livrate complet asamblate, montate pe santier, in structura constructiei usoare	t	0,0280	8 143,9286 132,5000	228,03 3,71
	7214210026800	Montator constructii metalice	h-om	0,9800	3,32	3,25
	9310060019920	Muncitor deservire CM	h-om	0,1400	3,32	0,46
	2811106301200 5	Elemente metalice (12x200	kg	28,5600	7,85	224,20
	2873155901340	Electrod sud.otel slab aliat S 1125/2 E 50B 4	kg	0,0126	0,00	0,00
	2874115842700	Piulita hexag. M20	buc	0,1820	0,00	0,00
	2874115802500	Surub cap hexagonal M 20	buc	0,1820	0,00	0,00
	2874115883700	Saiba M 20	buc	0,1820	0,00	0,00
	2413547308164	Carbura de calciu tehnica (carbid) S102	kg	0,0018	0,64	0,00
	2411115904512	Oxygen tehnic gazos S2031	m3	0,0028	0,88	0,00
	2775276309886	Confectii metalice inglobate in beton	kg	0,0560	2,17	0,1
	4011106202741	Energie electrica	kw	0,0126	0,00	0,00
	3410520006728	Macara pe pneuri pina la 9,9 TF cu brat cu zabrele	h-ut	0,0042	0,00	0,00
66	CC01D	Armaturi din otel beton Al 500 fasonate in ateliere de santier si montate cu diametrul barelor = 14 mm inclusiv in fundatii izolate	kg	4,4000	0,9341 0,1955	4,11 0,86
	7123020011140	Fierar beton	h-om	0,2420	3,32	0,80
	9310060019920	Muncitor deservire CM	h-om	0,0176	3,32	0,06
	2710602300000 4	Otel beton A500 diam. =14 mm	kg	4,5100	0,71	3,20
	2010237318750	Distantieri	buc	0,6600	0,01	0,01
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	0,0440	0,91	0,04
		Total	\$			430,87
		Total capitol: Inclusiv salariu				430,87 7,82

1	2	3	4	5	6	7
		1.3.11.5. Metal acoperis				
67	CL08A	Elemente metalice (teava matalica 140x5) gata confectionate, livrate complet asamblate, montate pe santier, in structura constructiei usoare	t	0,7945	8 144,2668 132,8005	6 470,62 105,51
	7214210026800	Montator constructii metalice	h-om	27,8075	3,32	92,32
	9310060019920	Muncitor deservire CM	h-om	3,9725	3,32	13,19
	2811106301200 7	Elemente metalice (Teava 140x5)	kg	810,3900	7,85	6 361,56
	2873155901340	Electrod sud.otel slab aliat S 1125/2 E 50B 4	kg	0,3575	0,00	0,00
	2874115842700	Piulita hexag. M20	buc	5,1642	0,00	0,00
	2874115802500	Surub cap hexagonal M 20	buc	5,1642	0,00	0,00
	2874115883700	Saiba M 20	buc	5,1642	0,00	0,00
	2413547308164	Carbura de calciu tehnica (carbid) S102	kg	0,0516	0,64	0,03
	2411115904512	Oxigen tehnic gazos S2031	m3	0,0794	0,88	0,07
	2775276309886	Confectii metalice inglobate in beton	kg	1,5890	2,17	3,45
	4011106202741	Energie electrica	kw	0,3575	0,00	0,00
	3410520006728	Macara pe pneuri pina la 9,9 TF cu brat cu zabrele	h-ut	0,1192	0,00	0,00
68	CL08A	Elemente metalice (teava matalica 80x5) gata confectionate, livrate complet asamblate, montate pe santier, in structura constructiei usoare	t	1,8731	8 144,2635 132,7959	15 255,02 248,74
	7214210026800	Montator constructii metalice	h-om	65,5585	3,32	217,65
	9310060019920	Muncitor deservire CM	h-om	9,3655	3,32	31,09
	2811106301200 3	Elemente metalice (Teava 80x5)	kg	1 910,5620	7,85	14 997,91
	2873155901340	Electrod sud.otel slab aliat S 1125/2 E 50B 4	kg	0,8429	0,00	0,00
	2874115842700	Piulita hexag. M20	buc	12,1752	0,00	0,00
	2874115802500	Surub cap hexagonal M 20	buc	12,1752	0,00	0,00
	2874115883700	Saiba M 20	buc	12,1752	0,00	0,00
	2413547308164	Carbura de calciu tehnica (carbid) S102	kg	0,1218	0,64	0,08
	2411115904512	Oxigen tehnic gazos S2031	m3	0,1873	0,88	0,16
	2775276309886	Confectii metalice inglobate in beton	kg	3,7462	2,17	8,13
	4011106202741	Energie electrica	kw	0,8429	0,00	0,00
	3410520006728	Macara pe pneuri pina la 9,9 TF cu brat cu zabrele	h-ut	0,2810	0,00	0,00
69	CL08A	Elemente metalice (Coltar metalic 100x7) gata confectionate, livrate complet asamblate, montate pe santier, in structura constructiei usoare	t	0,1239	8 144,3906 132,8491	1 009,09 16,46
	7214210026800	Montator constructii metalice	h-om	4,3365	3,32	14,40
	9310060019920	Muncitor deservire CM	h-om	0,6195	3,32	2,06

1	2	3	4	5	6	7
	28111063012003	Elemente metalice (Teava 80x5)	kg	126,3780	7,85	992,07
	2873155901340	Electrod sud.otel slab aliat S 1125/2 E 50B 4	kg	0,0558	0,00	0,00
	2874115842700	Piulita hexag. M20	buc	0,8054	0,00	0,00
	2874115802500	Surub cap hexagonal M 20	buc	0,8054	0,00	0,00
	2874115883700	Saiba M 20	buc	0,8054	0,00	0,00
	2413547308164	Carbura de calciu tehnica (carbid) S102	kg	0,0081	0,64	0,01
	2411115904512	Oxigen tehnic gazos S2031	m3	0,0124	0,88	0,01
	2775276309886	Confectii metalice inglobate in beton	kg	0,2478	2,17	0,54
	4011106202741	Energie electrica	kw	0,0558	0,00	0,00
	3410520006728	Macara pe pneuri pina la 9,9 TF cu brat cu zabrele	h-ut	0,0186	0,00	0,00
70	CL08A	Elemente metalice (- 8x120, 6x50, -8x160, -8x330, - 8x250, -8x220, -8x280, - 12x90, -8x120 ----- C245) gata confectionate, livrate complet asamblate, montate pe santier, in structura constructiei usoare	t	0,7170	8 144,2678 132,8033	5 839,44 95,22
	7214210026800	Montator constructii metalice	h-om	25,0950	3,32	83,32
	9310060019920	Muncitor deservire CM	h-om	3,5850	3,32	11,90
	28111063012009	Elemente metalice (8x120, 6x50, -8x160, -8x330, -8x250, - 8x220, -8x280, - 12x90, -8x120 ----- C245	kg	731,3400	7,85	5 741,02
	2873155901340	Electrod sud.otel slab aliat S 1125/2 E 50B 4	kg	0,3226	0,00	0,00
	2874115842700	Piulita hexag. M20	buc	4,6605	0,00	0,00
	2874115802500	Surub cap hexagonal M 20	buc	4,6605	0,00	0,00
	2874115883700	Saiba M 20	buc	4,6605	0,00	0,00
	2413547308164	Carbura de calciu tehnica (carbid) S102	kg	0,0466	0,64	0,
	2411115904512	Oxigen tehnic gazos S2031	m3	0,0717	0,88	0,06
	2775276309886	Confectii metalice inglobate in beton	kg	1,4340	2,17	3,11
	4011106202741	Energie electrica	kw	0,3226	0,00	0,00
	3410520006728	Macara pe pneuri pina la 9,9 TF cu brat cu zabrele	h-ut	0,1076	0,00	0,00
		Total	\$			28 574,17
		Total capitol: Inclusiv salariu				28 574,17 465,93
		Total	\$			47 871,54
		Total capitol: Inclusiv salariu				47 871,54 790,75
		1.3.12. Groapa tehnologica Gt1				
71	CA02C	Beton simplu turnat in fundatii clasa B7,5	m3	1,6000	67,7562 14,9375	108,41 23,90

1	2	3	4	5	6	7
	7123010010200	Betonist	h-om	6,1600	3,32	20,45
	9310060019920	Muncitor deservire CM	h-om	1,0400	3,32	3,45
	2663133021000 00	Beton C7,5	m3	1,6564	50,19	83,13
	4100116202818	Apa pentru mortare si betoane	m3	0,1616	1,15	0,19
	2922140007000	Macara	h-ut	0,4000	1,14	0,46
	2952270003000	Vibrator de suprafata	h-ut	0,6400	1,14	0,73
72	CB03A	Cofraje din panouri refolosibile, cu placaj de 15 mm pentru turnarea betonului in cuzineti, fundatii pahar si fundatii de utilaje inclusiv sprijinirile	m2	21,3000	5,0986 3,4859	108,60 74,25
	9310060019920	Muncitor deservire CM	h-om	2,1300	3,32	7,07
	7124010010700 1	Dulgher	h-om	20,2350	3,32	67,18
	2734113803233	Sirma neagra moale d = 2,5 mm	kg	1,0650	0,91	0,97
	2873145887000	Cuie cu cap conic tip A pentru constructii	kg	1,7040	1,26	2,15
	2030122928385	Panou de cofraj cu placaj de 15 mm	m2	1,9170	5,62	10,77
	2010102903495	Scinduri de rasinoase	m3	0,0745	189,11	14,09
	2010102900900	Lemn rotund de rasinoase	m3	0,0106	189,11	2,00
	2320187315789	Decofrol	kg	2,5560	1,71	4,37
73	CC01F	Armaturi din otel beton OB 37 fasonate in ateliere de santier si montate cu diametrul barelor peste 8 mm inclusiv in fundatii continue si radiere	kg	512,0600	0,9143 0,1760	468,18 90,10
	7123020011140	Fierar beton	h-om	25,6030	3,32	85,00
	9310060019920	Muncitor deservire CM	h-om	1,5362	3,32	5,10
	2710602300000	Otel beton OB 37 diam. mai mare de 8 mm	kg	524,8615	0,71	372,65
	2010237318750	Distantieri	buc	76,8090	0,01	0,77
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	5,1206	0,91	4,66
74	CA03F	Beton simplu turnat cu mijloace clasice, in fundatii clasa B15	m3	10,5000	72,9619 12,7819	766,10 134,21
	7123010010200	Betonist	h-om	36,2250	3,32	120,27
	9310060019920	Muncitor deservire CM	h-om	4,2000	3,32	13,94
	2663444103210 033000	Beton B15	m3	10,9239	54,54	595,79
	4100116202818	Apa pentru mortare si betoane	m3	1,0658	1,15	1,23
	2952270003100	Vibrator de adincime	h-ut	6,3000	1,14	7,18
	3410520006752	Automacara 6 - 10 tf	h-ut	2,6250	10,55	27,69
		Total	\$			1 451,29
		Total capitol: Inclusiv salariu				1 451,29 322,46
		1.3.13. Groapa tehnologica Gt2				

1	2	3	4	5	6	7
75	CA02C	Beton simplu turnat in fundatii clasa B7,5	m3	0,6700	67,7612 14,9403	45,40 10,01
	7123010010200	Betonist	h-om	2,5795	3,32	8,56
	9310060019920	Muncitor deservire CM	h-om	0,4355	3,32	1,45
	2663133021000 00	Beton C7,5	m3	0,6936	50,19	34,81
	4100116202818	Apa pentru mortare si betoane	m3	0,0677	1,15	0,08
	2922140007000	Macara	h-ut	0,1675	1,14	0,19
	2952270003000	Vibrator de suprafata	h-ut	0,2680	1,14	0,31
76	CB03A	Cofraje din panouri refofosibile, cu placaj de 15 mm pentru turnarea betonului in cuzineti, fundatii pahar si fundatii de utilaje inclusiv sprijinirile	m2	6,7000	5,0955 3,4851	34,14 23,35
	9310060019920	Muncitor deservire CM	h-om	0,6700	3,32	2,22
	7124010010700 1	Dulgher	h-om	6,3650	3,32	21,
	2734113803233	Sirma neagra moale d = 2,5 mm	kg	0,3350	0,91	0,30
	2873145887000	Cuie cu cap conic tip A pentru constructii	kg	0,5360	1,26	0,68
	2030122928385	Panou de cofraj cu placaj de 15 mm	m2	0,6030	5,62	3,39
	2010102903495	Scinduri de rasinoase	m3	0,0234	189,11	4,43
	2010102900900	Lemn rotund de rasinoase	m3	0,0033	189,11	0,62
	2320187315789	Decofrol	kg	0,8040	1,71	1,37
77	CC01F	Armaturi din otel beton OB 37 fasonate in ateliere de santier si montate cu diametrul barelor peste 8 mm inclusiv in fundatii continue si radiere	kg	190,9300	0,9143 0,1759	174,57 33,59
	7123020011140	Fierar beton	h-om	9,5465	3,32	31,69
	9310060019920	Muncitor deservire CM	h-om	0,5728	3,32	1,90
	2710602300000	Otel beton OB 37 diam. mai mare de 8 mm	kg	195,7032	0,71	138,5
	2010237318750	Distantieri	buc	28,6395	0,01	0,29
	2734113803881	Sirma din otel moale, neagra, D=1 mm	kg	1,9093	0,91	1,74
78	CA03F	Beton simplu turnat cu mijloace clasice, in fundatii clasa B15	m3	1,8500	72,9676 12,7838	134,99 23,65
	7123010010200	Betonist	h-om	6,3825	3,32	21,19
	9310060019920	Muncitor deservire CM	h-om	0,7400	3,32	2,46
	2663444103210 033000	Beton B15	m3	1,9247	54,54	104,97
	4100116202818	Apa pentru mortare si betoane	m3	0,1878	1,15	0,22
	2952270003100	Vibrator de adincime	h-ut	1,1100	1,14	1,27
	3410520006752	Automacara 6 - 10 tf	h-ut	0,4625	10,55	4,88
		Total	\$			389,10
		Total capitol: Inclusiv salariu				389,10 90,60
		Total	\$			93 032,68

1	2	3	4	5	6	7
		Total capitol: Inclusiv salariu				93 032,68 14 444,58
		1.4. Pereti exteriori				
79	CD74B	Zidaria peretilor exteriori din blocuri ceramice "Porotherm" cu mortar de ciment si nisip din M100: inaltime etaj peste la 4 m	m3	61,6000	171,7201 14,4818	10 577,96 892,08
	7122050013400	Zidar	h-om	221,7600	3,32	736,24
	9310060019930	Muncitor	h-om	46,9392	3,32	155,84
	2663112800050	Blocul ceramic "Porotherm" 250x380x219 mm	m3	61,7232	147,00	9 073,31
	2664102102020	Mortar ciment-nisip M-100 (pentru informatie)	m3	6,2832	0,00	0,00
	2651122100401	Ciment M300(saci S1500)	kg	2 136,2880	0,09	192,27
	1421102200513	Nisip sortat nespalat de riu si lacuri 0,0-3,0 mm	m3	5,6672	11,45	64,89
	4100126202818	Apa	m3	1,0472	1,15	1,20
	2010102904410	Rigle tivite de rasinoase cu lungimea 4-6,5 m, cu latimea 75-150 mm, cu grosimea 40-75 mm, categoria IV	m3	0,0308	189,11	5,82
	2873122004203	Plasa din fibra de sticla pentru zidarie "Porotherm BM"	m2	303,6880	0,48	145,77
	2922140007008	Macara 8tn	h-ut	21,5600	9,22	198,78
	2952270003702	Betoniera pina la 101 - 250 l cu cadere libera, actioanata electric	h-ut	2,4640	1,56	3,84
		<i>Total</i>	\$			10 577,96
		Total capitol: Inclusiv salariu				10 577,96 892,08
		1.5. Pereti interiori				
80	CD74B	Zidaria peretilor interiori din blocuri ceramice "Porotherm" cu mortar de ciment si nisip din M100: inaltime etaj peste la 4 m	m3	35,5000	171,7206 14,4820	6 096,08 514,11
	7122050013400	Zidar	h-om	127,8000	3,32	424,30
	9310060019930	Muncitor	h-om	27,0510	3,32	89,81
	2663112800050	Blocul ceramic "Porotherm" 250x380x219 mm	m3	35,5710	147,00	5 228,94
	2664102102020	Mortar ciment-nisip M-100 (pentru informatie)	m3	3,6210	0,00	0,00
	2651122100401	Ciment M300(saci S1500)	kg	1 231,1400	0,09	110,80
	1421102200513	Nisip sortat nespalat de riu si lacuri 0,0-3,0 mm	m3	3,2660	11,45	37,40
	4100126202818	Apa	m3	0,6035	1,15	0,69
	2010102904410	Rigle tivite de rasinoase cu lungimea 4-6,5 m, cu latimea	m3	0,0177	189,11	3,35

1	2	3	4	5	6	7
		75-150 mm, cu grosimea 40-75 mm, categoria IV				
	2873122004203	Plasa din fibra de sticla pentru zidarie "Porotherm BM"	m2	175,0150	0,48	84,01
	2922140007008	Macara 8tn	h-ut	12,4250	9,22	114,56
	2952270003702	Betoniera pina la 101 - 250 l cu cadere libera, actioanata electric	h-ut	1,4200	1,56	2,22
		Total	\$			6 096,08
		Total capitol: Inclusiv salariu				6 096,08 514,11
		1.6. Pardoseli				
81	TsD05B	Compactarea cu maiul mecanic de 150-200 kg a umpluturilor in straturi succesive de 20 cm grosime, exclusiv udarea fiecarui strat in parte, umpluturile executindu-se din pamint coeziv	100 m3	9,2500	43,0497 29,2822	398,21 270,86
	9310060019900	Muncitor necalificat	h-om	81,5850	3,32	270,86
	2952270004021	Mai mecanic de 150-200 kg cu motor termic 6 cp (4 kw)	h-ut	87,2275	1,46	127,35
82	DA12B	Strat de fundatie sau reprofilare din piatra sparta, pentru drumuri, cu asternere mecanica, executat cu impanare fara innororire	m3	66,0000	27,5230 1,9920	1 816,52 131,47
	7129020012800	Pavator	h-om	39,6000	3,32	131,47
	1411122201646	Piatra sparta pentru pt.drumuri r.magmatice 20-40 mm	m3	13,3980	14,89	199,5^
	1411122201672	Piatra sparta pentru pt.drumuri r.magmatice 20-40 mm	m3	80,4540	14,89	1 197,96
	4100116202806	Apa industriala in cisterne pt. lucrari drumuri-terasam.	m3	9,9000	1,15	11,38
	2952220003546	Autogreder pina la 175 cp	h-ut	2,7720	15,80	43,80
	2952240004010	Compactor static autopropulsat cu rulouri valturi R 8-14 de 14tf	h-ut	17,0280	12,90	219,66
	3410540005603	Autocisterna 5-8 t cu dispozitive de stropire	h-ut	0,9900	12,88	12,75
83	TsC54C	Strat de fundatie din pietris	m3	66,0000	22,4785 3,2868	1 483,58 216,93
	9310060019900	Muncitor necalificat	h-om	65,3400	3,32	216,93
	1421102200068	Pietris ciuruit nespalat de riu 7-15mm	m3	75,9000	13,15	998,08
	4100126202818	Apa	m3	6,6000	1,15	7,59
	2912340002506	Motocompresor mobil de joasa presiune, debit 2,0 - 3,9 mc/min	h-ut	13,8600	1,65	22,87
	2592270004021	Compactor pe pneuri sau mecanic 150 - 200 kg	h-ut	27,7200	8,59	238,11
84	IzF04J2	Strat hidroizolant executat la	m2	660,0000	2,0866	1 377,14

1	2	3	4	5	6	7
		cald la terase, acoperisuri sau la fundatii si radiere, in terenuri fara ape freatic, inclusiv scafele si doliile din hidroizolatie curenta: strat de separare aferent lucrarilor de hidroizolatie, executata cu impislitura din fibre de sticla bitumata, simplu, asezata cu suprapunerile nelipite			0,0664	43,82
	7134030012200	Izolator hidrofug	h-om	13,2000	3,32	43,82
	2682132602070 1	Película polietilena pentru hidroizolare	m2	712,8000	1,87	1 332,94
	2922140006703	Macara fereastră de 0,0015 MN (0,15 tf)	h-ut	0,3300	1,14	0,38
85	CG22A	Pardoseli din beton simplu clasa B7.5 in grosime de 10 cm, in cimp continuu, driscuit, turnat pe loc, in incaperi cu suprafata mai mare de 16 mp	m2	660,0000	8,3498 2,9880	5 510,90 1 972,08
	7123010010200	Betonist	h-om	528,0000	3,32	1 752,96
	9310060019920	Muncitor deservire CM	h-om	66,0000	3,32	219,12
	266310210075	Beton clasa B7.5	m3	67,6500	50,71	3 430,53
	4100126202818	Apa	m3	21,7800	1,15	25,05
	2952160007200	Utilaj de ridicat pentru lucrari de finisaj	h-ut	66,0000	1,14	75,24
	2952270003700	Centrala de beton	h-ut	3,9600	2,02	8,00
86	CA03F	Beton simplu turnat cu mijloace clasice, in fundatii, socluri, ziduri de sprijin, pereti sub cota zero, preparat cu centrala de betoane sau beton marfa conform. art. CA01, turnare cu mijloace clasice, beton simplu clasa.... B22.5	m3	63,0000	88,7654 12,7819	5 592,22 805,26
	7123010010200	Betonist	h-om	217,3500	3,32	721,60
	9310060019920	Muncitor deservire CM	h-om	25,2000	3,32	83,66
	2663102100225	Beton B22.5	m3	65,5436	69,73	4 570,36
	4100116202818	Apa pentru mortare si betoane	m3	6,3945	1,15	7,35
	2952270003100	Vibrator de adincime	h-ut	37,8000	1,14	43,09
	3410520006752	Automacara 6 - 10 tf	h-ut	15,7500	10,55	166,16
87	CG01A	Strat suport pentru pardoseli executat din mortar din ciment M 100-T de 3 cm grosime cu fata driscuita fin	m2	860,0000	4,0343 2,3240	3 469,47 1 998,64
	7132030012600	Mozaicar	h-om	516,0000	3,32	1 713,12
	9310060019920	Muncitor deservire CM	h-om	86,0000	3,32	285,52
	2651122100402	Ciment metalurgic cu adaosuri M 30	kg	11 180,0000	0,09	1 006,20
	1421102200513	Nisip sortat nespalat de riu si	m3	36,1200	11,45	413,57

1	2	3	4	5	6	7
		lacuri 0,0-3,0 mm				
	4100116202818	Apa pentru mortare si betoane	m3	8,6000	1,15	9,89
	2952160007200	Utilaj de ridicat pentru lucrari de finisaj	h-ut	25,8000	1,14	29,41
	2952270003817	Malaxor pentru mortar de 200 L actionat electric	h-ut	10,3200	1,14	11,76
88	CG36A	Pardoseli din placi laminat montale pe uscat cu pozarea stratului sintetic pe suport existent, inclusiv plintele de lemn si curatarea, in incaperii mai mare de 16 mp Clasa 33 gr 12mm	m2	270,0000	17,7634 4,3192	4 796,12 1 166,19
	7132040012700	Parchetar	h-om	310,5000	3,32	1 031,73
	9310060019920	Muncitor deservire CM	h-om	40,5000	3,32	134,46
	2670112204051 3	Placi din laminat Clasa 33 gr 12mm	m2	286,3350	9,68	2 772,10
	1111000100048	Strat sintetic	m2	286,3350	1,38	396,0
	2030122946766	Plinte din lemn fag 30 x 20 x 800 mm	m	245,4300	1,84	452,60
	2952160007200	Utilaj de ridicat pentru lucrari de finisaj	h-ut	8,1000	1,14	9,23
89	CG17D	Pardoseli din placi de gresie ceramica inclusiv stratul suport din mortar adeziv, executate pe suprafete: mai mari de 16 m2	m2	200,0000	25,0452 8,3000	5 009,04 1 660,00
	7132030012600	Mozaicar	h-om	450,0000	3,32	1 494,00
	9310060019920	Muncitor deservire CM	h-om	50,0000	3,32	166,00
	2661112800700	Placi sau piscoturi de gresie	m2	206,0000	14,32	2 949,92
	2664102102010 1	Adeziv pentru placarea placilor de gresie	kg	810,0000	0,24	194,40
	2430226100000 1	Fuga	kg	60,0000	1,43	85,80
	2010237318700	Distantieri de rost	buc	4 000,0000	0,01	40,00
	2653102100000	Fixator pentru consolidare si izolare strat suport	kg	180,0000	0,37	66,60
	2952160007200	Utilaj de ridicat pentru lucrari de finisaj	h-ut	9,0000	1,14	10,26
	2952240004021	Mixer electric	h-ut	2,4000	0,86	2,06
		Total	\$			29 453,20
		Total capitol: Inclusiv salariu				29 453,20 8 265,25
		1.7. Acoperis din panouri "Sandwici"				
90	CE44A	Invelitori din panouri usoare din tabla profilata cu termoizolare, de tip "Sandwich" gr.100mm montate pe rigle metalice.	m2	526,6150	30,5790 4,9800	16 103,34 2 622,54
	7214210026800	Montator constructii metalice	h-om	631,9380	3,32	2 098,03
	9310060019920	Muncitor deservire CM	h-om	157,9845	3,32	524,51
	2811236304903 z100	Panouri "Sandwich" gr.100mm	m2	547,8902	22,67	12 420,67
	2523156720006	Proful de finisare (inclusiv	kg	1 385,8400	0,65	900,80

1	2	3	4	5	6	7
		imbinare de coama)				
	2874115836897	Suruburi dimensiuni in mm 6,3/5,5x235	buc	1 611,4419	0,00	0,00
	2874115836896	Saiba etansata cu garnitura de cauciuc EPDM	buc	1 611,4419	0,00	0,00
	2416566101572	Spuma de poliuretan	kg	97,2237	1,33	129,31
	2952160007200	Utilaj de ridicat pentru lucrari de finisaj	h-ut	26,3308	1,14	30,02
		Total	\$			16 103,34
		Total capitol: Inclusiv salariu				16 103,34 2 622,54
		Total	\$			157 156,56
		Total capitol: Inclusiv salariu				157 156,56 26 840,55

		Total	\$	157 156,56
		CASM (VR) * 24 %	24 %	6 441,73
		Cheltuieli de transport (VR) * 10 %	10 %	12 831,34
		Total Cd VR+CASM+Ctr		176 429,63
		CR (VR+CASM+Ctr) * 14,5 %	14,5 %	25 582,29
		Total cu Cr VR+CASM+Ctr+CR		202 011,92
		Beneficiu (VR+CASM+Ctr+CR) * 6 %	6 %	12 120,71
		Total cu B VR+CASM+Ctr+CR+B		214 132,63
		TOTAL proces-verbal: Inclusiv salariu		214 132,62 26 840,55

INTOCMIT:

APROBAT:

Antreprenor general (subantreprenor)

"Prestigiu-AZ" SRL

(denumirea)

Investitor

Seful SSE Bucuresti Nor

(denumirea)

"Prestigiu-AZ" SRL

(funcția, numele, prenumele, semnătura)

(funcția, numele, prenumele, semnătura)

L.Ș.

L.Ș.

