

Antreprenor SRL "CETATCONS"
 (denumirea)

Investitor Primaria s. Chistelnita, r. Telenesti
 (denumirea)

Obiect **Primaria s. Chistelnita,
 Reparatia drumurilor locale**

Valoarea lucrarilor executate **710 668,65 lei**

Proces - verbal
 de receptie a lucrarilor executate
 pe _____ an 2020

Nr crt.	Simbol norme	Denumire lucrari	U.M.	Cantitate	Pret inclusiv salariu (lei/U.M.)	Valoare inclusiv salariu (col.5xcol.6) (lei/U.M.)
1	2	3	4	5	6	7
		1. str. Mugurasii				
1	RpDA04B	Scarificarea usoara a impietuirii pina la 5 cm adincime autogrederul	m2	4 000,000	1,28 0,93	5 110,40 3 710,40
2	RpDA07A	Reprofilarea partii carosabile a drumurilor impietruite executate mecanic cu autogreder	m2	4 000,000	0,26 0,03	1 030,59 120,59
3	DI134	Amenajarea mecanizata a imbracamintei rutiere din piatra sparta prin metoda impanarii intr-un strat cu H=15 cm	100m2	40,000	4 676,34 229,12	187 053,49 9 164,69
		Total capitol: Inclusiv salariu				193 194,48 12 995,68
		2. str. Codru				
4	RpDA04B	Scarificarea usoara a impietuirii pina la 5 cm adincime autogrederul	m2	1 296,000	1,28 0,93	1 655,77 1 202,17
5	RpDA07A	Reprofilarea partii carosabile a drumurilor impietruite executate mecanic cu autogreder	m2	1 296,000	0,26 0,03	333,75 39,05
6	DI134	Amenajarea mecanizata a imbracamintei rutiere din piatra sparta prin metoda	100m2	12,960	4 676,35 229,12	60 605,46 2 969,34

	2	3	4	5	6	7
		impanarii intr-un strat cu H=15 cm				
		Total capitol: Inclusiv salariu				62 594,98 4 210,56
		3. str. Tineretii				
7	RpDA04B	Scarificarea usoara a impietuirii pina la 5 cm adincime autogrederul	m2	1 470,000	1,28 0,93	1 878,07 1 363,57
8	RpDA07A	Reprofilarea partii carosabile a drumurilor impietuite executate mecanic cu autogreder	m2	1 470,000	0,26 0,03	378,54 44,29
9	DI134	Amenajarea mecanizata a imbracamintei rutiere din piatra sparta prin metoda impanarii intr-un strat cu H=15 cm	100m2	14,700	4 676,33 229,12	68 742,05 3 368,02
		Total capitol: Inclusiv salariu				70 998,66 4 775,88
		4. Drumuri locale				
10	TsC03E1	Sapatura mecanica cu excavatorul de 0,40-0,70 mc, cu motor cu ardere interna si comanda hidraulica, in pamint cu umiditate naturala, descarcare in autovehicule teren catg. I	100 m3	0,790	584,81 0,00	462,00 0,00
11	TsI50A3	Transportarea pamintului cu autobasculanta la distanța de 3 km	t	100,000	11,40 0,00	1 140,00 0,00
12	DH04A	Asternerea materialelor pietroase de intertinere, inclusiv cilindrarea, cu autogreder	m2	395,000	72,54 25,97	28 652,43 10 259,26
13	DI89B	Reparatia drumurilor impetruite:cu adaos de material (Piatra sparte M400)	100m2	47,000	2 147,81 258,80	100 946,86 12 163,62
14	DI89A	Reparatia drumurilor impetruite:fara adaos de material	100m2	13,000	1 261,01 258,80	16 393,08 3 364,41

	2	3	4	5	6	7
5	DI115	Consolidarea acostamentelor cu un strat de piatra sparta de 10 cm	m2	140,000	24,56 1,47	3 439,02 205,83
		Total capitol: Inclusiv salariu				151 033,39 25 993,12

		Total	lei	477 821,51
		Fondul social si asigurarea medicala	22,50 %	10 794,43
		Transportarea	10,00 %	29 062,28
		Cheltuieli directe	100,00 +	517 678,22
		Cheltuieli de regie	10,00 %	51 767,82
		Total	100,00 +	569 446,04
		Beneficiu de deviz	4,00 %	22 777,84
		Total	100,00 +	592 223,88
		TVA	20,00 %	118 444,77
				710 668,65
		TOTAL proces-verbal: Inclusiv salariu		47 975,24

INTOCMIT:

Antreprenor general (subantreprenor)
SRL "CETATCONS"

(denumirea)

Investitor
Primaria s. Chistelnita, r. Telenesti

(denumirea)



(funcția, numele, prenumele, semnătura)

L.Ș.



(funcția, numele, prenumele, semnătura)

L.Ș.

